				Ι					
PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
Stuart Parkhurst	Sunshine Centre	0	20	0	20	20		-	Scheme was approved 02/07/18 for £372k (made up of £252k S106 and £120k CDC funding) However when the potential o/spend was discussed with Nicola it was discovered that S106 funds were actually £360k plus an additional £72k giving a total of S106 £432k. Plus £8k CDC funding gives a total budget of £440k. 6/2 Stuart to chase final invoice
	Community Total	-	20	-	20	20	-	•	
Tom Darlington	Whitelands Farm Sports ground	0	0		0	0		-	funded from S106
Liam Didcock	Solar Photovoltaics at Sports Centres	0	43	0	43	0	43	0	No spend to date but budget to be utilised on energy efficiency scheme in 21/22
Tom Gubbins	Physical Activity and Inequalities Insight	0	20	0	20	20		-	Full spend expected in 20/21
Liam Didcock	North Oxfordshire Academy Astroturf	0	183	0	183	0	183	-	Currently in discussions with United Learning Trust regarding outstanding planning application and their contribution. Spend likely to be delayed until 21/22
Liam Didcock	Bicester Leisure Centre Extension	0	122	0	122	40	82	-	FMG Consulting fee of £37,750 for leisure centre feasibility works. Remaining spend likely to take place in 21/22
Liam Didcock	Spiceball Leis Centre Bridge Resurfacing	0	30	0	30	0	30	-	Spend will not take place until 21/22 when Castle Quay Waterside is completed and bridge reinstated
Rebecca Dyson	Corporate Booking System	0	60	0	60	60		-	Delay due to corporate pressure on IT service.
Kevin Larner	Community Capital Grants	100	28	0	128	128		-	Actual budget = £127,267; YTD actual = £17,755; YTD commitments including b/f from last FY @ £25K - £96,255.44, balance of commitments less actual TYD spend = £77,497.44. A further £30,208.73 has been agreed by assessors in principle but yet to be committed on Civica. This would leave £805 of uncommitted budget against the accumulated total budget.
Liam Didcock	North Oxford Academy Upgrade existing Fa	60	0	0	60	60	0	-	Forward funded by S106 as TrackMark was required before this financial year.
Liam Didcock	Cooper School Re-Development/Refurb work	40	0	0	40	40		-	Work has commenced in August. Full spend anticipated in this financial year

PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
Thomas Darlington	S106 Capital Costs	0	0	0	0			-	Adderbury PC Milton Rd Project - Expecting to pay the remaining amount of the existing PO for the completion of drainage works (£28,465); Bloxham PC Jubilee Hall Project - Expecting to pay the remaining amount of the existing PO for the completion of the project. Awaiting news of possible request for further s106 funds to address the rectification of the roof (£44,126.33); Cooper School Project - Contribution towards the refurbishemnt of the changing rooms (£12,050)(Liam leading). Bloxham Ex-Servcemen's Hall Project - Expecting to pay the outstanding amount of the existing PO (£20,530.87). NOA Athletics Track Improvements - Awaiting invoices (£5,340); Bicester Festival - Website build (£1,232)(Tara leading).
	Leisure & Sport Total	200	486	-	686	348	338	_	
Tim Mills	Disabled Facilities Grants	375	497	1,093	1,965	1,100	490	(375)	Total budget comprises: £375k base budget, £497k reprofiled budget from 19/20 and £1,093k BFC contribution from County. Anticipated full year spend is £1,100k. As previously acknowledged, the inclusion of the base budget was an error. The effective budget is therefore £1,590k. Covid significantly reduced activity in the first quarter and although delivery is now picking up, we are not expecting to be able to recover the lost ground.
Tim Mills	Discretionary Grants Domestic Properties	150	50	0	200	150		(50)	Total budget comprises: £150k base budget, £50k reprofiled budget from 19/20. Anticipated full year spend is £150k. Covid has significantly reduced discretionary grant activity and likely spend remains uncertain.
Frances Evans	Abritas Upgrade	0	12	0	12	8		(4)	Of the £12k budget, £4k has been spent to date, and a further £4k committed to be spent by September 2020 on a smal works order/amendments to Abritas. There are no plans in place currently to spend the remaining £4k by March 2021.
	Housing Total	525	559	1,093	2,177	1,258	490	(429)	
Ed Potter	Car Park Refurbishments	0	145	0	145	145		-	Anticipating commitment in quarter 3, is in conjunction with project 40217 - installation of pay on exit barriers across cherwell car parks
Ed Potter	Energy Efficiency Projects	0	4	0	4	3		(1)	Fully committed 20/21
Ed Potter	Glass Bank Recycling Scheme	0	0	0	0	0		-	Scheme not in use in 2019/20

				£000	)'s				Ι
PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
Ed Potter	Public Conveniences	0	0	0	0	0		-	Small overspend due to last invoice form contractor. £85k budget transferred to castle quay 1 changing places project
Ed Potter	Off Road Parking	0	18	0	18	18		-	Expecting full spend in 20/21- relates to delay in official purchasing of banbury country park in late 19/20
Ed Potter	Vehicle Replacement Programme	952	223	0	1,175	1,000		(175)	Review of replacement programme underway as budget setting exercise- some slippage may be required in to 20/21. To be confirmed in period 5
Ed Potter	Wheeled Bin Replacement Scheme	0	0	0	0	0		-	Fully committed 19/20
Ed Potter	Urban City Electricity Installations	0	15	0	15	15		-	Expecting full spend in 20/21 (relates to electricity points in urban centres)
Ed Potter	Vehicle Lifting Equipment	0	0	0	0	0		-	Fully committed 19/20 Review Actuals to date - journal require. Move
Ed Potter	Container Bin Replacement	0	5	0	5	5		-	o/spend to 40186 or 40187
Ed Potter Ed Potter	Commercial Waste Containers On Street Recycling Bins	25 24	1 10	0	26 34	26 34		-	Expecting full spend in 20/21 Expecting full spend in 20/21
Ed Potter	Build Team Essential Repairs & Improve C	160	0	0	160	160		-	Not Environmental Services
Ed Potter	Street Scene Fencing Street Furniture &	12	0	0	12	12		-	Expecting full spend in 20/21 - commitment expected in quarter 3
Ed Potter	Car Parking Action Plan Delivery	125	0	0	125	125		-	Anticipating commitment in quarter 3, is in conjunction with project 40015 - installation of pay on exit barriers across cherwell car parks
Ed Potter	Depot Fuel System Renewal	50	0	0	50	50		-	Expecting full spend in 20/21 - commitment expected in quarter 3
Ed Potter	Bicester Country Park	80	0	0	80	25		(55)	Anticipating commitment in quarter 3 - awaiting results of archaelogical dig, £55k slippage may be required in to 2021/22
Ed Potter	Thorpe Lane Depot Capacity Enhancement	175	0	0	175	100		(75)	Anticipating commitments in quarters 2 and 3, £75k slippage may be required in to 2021/22 - slippage potentially required as a result of works needed if separate food and garden waste introduced in 21/22.
	Environment - Environment Total	1,603	421	-	2,024	1,718	-	(306)	
	Wellbeing, Housing & Environmental Services Total	2,328	1,486	1,093	4,907	3,344	828	(735)	
Jane Norman	Community Centre Refurbishments	0	11	0	11	11		-	
Jane Norman	The Hill Youth Community Centre	0	0	0	0	0		-	EW 1
Andrew Bowe	East West Railways	290	1,441	0	1,731	1,731		-	EW railways programme  This drawn based on the funding requirements of
Robert Jolley	Graven Hill - Loans and Equity	16,500	0	0	16,500	16,500		-	Graven Hill but should be drawn in full by the year end. No reprofiling needed as the required funding for next year is included in 20/21 budget.
	Bicester Community Building	0	0		0	0		-	
Dean Fisher	NW Bicester Eco Business Centre	0			0	0		-	Valuation certificates from Kier confirm that there are no retentions outstanding. Therefore the accrual was overstated and is a genuine £68k underspend in 19/20 (See JK email in Bicester folder 12/3/20
Jane Norman	The Hill Community Centre	0	229	0	229	229		-	

	Г	£000's							
PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
Jane Norman	Orchard Lodge (Phase 1)	0	0	0	0	0		-	
Jane Norman	Old Place Yard (Phase 1)	0	0	0	0	0		-	
Jane Norman	Coach House Mews (Phase 1)	0	0	0	0	0		-	
Jane Norman	Banbury Ambulance Station (Phase 1)	0	0	0	0	0		-	
Jane Norman	Fairway Methodist Church (Phase 1) Hope House	0	0	0	0	0		-	
	Cher Com Led Prog Banbury Supported Hsg	0	0	0	0	0		-	
Jane Norman	Juniper Court/Drapers (Phase 1)	0	0	0	0	0		-	
Jane Norman	Spring Gardens (Phase 1)	0	0	0	0	0		-	
Jane Norman	Newton Close (Phase 1)	0	0	0	0	0		-	
Jane Norman	Admiral Holland Redevelopment Project (phase 1b)	0	1,103	0	1,103	861	242	-	
Jane Norman	Creampot Crescent Cropredy (phase 1b)	0	0	0	0	0		-	Total budget for Phase 1b £4,707m (including £755k of acquisition). The total project costs are still within the agreed budget of £3.4m
Jane Norman	Creampot Crescent Cropredy Repurchase co	350	0	0	350	350		-	
Jane Norman	Bicester Library (phase 1b)	0	757	0	757	150	607	-	the agreed budget of 25.4m
Jane Norman	Build Programme (Phase 2)	0	124	0	124	0	96	(28)	
Jane Norman	Bretch Hill Reservoir (Thames Water Site) (Pha	0	6,958	0	6,958	18	6,940	(0)	
Jane Norman	Trades & Labour Club (Phase 2)	0	1,542	0	1,542	0	1,542	(0)	The Trades and Labour Club, Nizewell Head, Park
Jane Norman	Angus Close (Phase 2)	0	344	0	344	12	332	(0)	Road and Wykham Lane are unlikely to proceed. The
Jane Norman	Nizewell Head (Phase 2)	0	198	0	198	0	198	(0)	additional site, St Edith's Way requires approval to be
Jane Norman	Leys Close (Phase 2)	0	261	0	261	12 620	249	(0)	included in Phase 2. Cope Road and TCH roof are
Jane Norman Jane Norman	Bullmarsh Close (Phase 2) Buchanan Road/Woodpiece Road (Phase 2)	0	592 163	0	592 163	12	0 151	28 0	not considered capital projects so should be removed.
Jane Norman	Park Road (Phase 2)	0	196	0	196	0	196	(0)	
Jane Norman	Wykham Lane (Phase 2)	0	189	0	189	0	189	0	
Jane Norman	St Ediths Way				0	, and the second		-	
23.10 1101111011	Place & Growth - Economy & Regeneration	17,140	14,109	0	31,249	20,506	10,742	(1)	
	Place & Growth Total	17,140	14,109	-	31,249	20,506	10,742	(1)	
Natasha Barnes	Customer Self-Service Portal CRM Solution	0	0	0	0	0		-	
Tim Spiers	EXKI PROD capy fwd planning IT hardware	0	0	0	0	0		-	
Rakesh Kumar	Land & Property Harmonisation	0	146	0	146	146		-	Carry forward for Reg Services Project
Tim Spiers	5 Year Rolling HW / SW Replacement Prog	50	21	0	71	71		-	Carry forward for WiFi/Digital Customer
Tim Spiers	Business Systems Harmonisation Programme	40	12	0	52	52		-	Carry forward for WiFi/Digital Customer
	Website Redevelopment	0	0	0	0	0		-	

PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
Tim Spiers	Upgrade Uninterrupted Pwr Supp Back up / Datacentre	0	0	0	0	0		-	Offsetting other overspends/underspends
Tim Spiers	IT Strategy Review	0	0	0	0	0		-	Offsetting other overspends/underspends
Tim Spiers	Digital Portal	0	0	0	0	0		-	journalled to 40170
Tim Spiers	Land & Property Harmonisation	0	0	0	0	0		-	Planned to complete by end of FY, replacement land and property systems
Tim Spiers	Customer Excellence & Digital Transfer	0	59	0	59	59		-	Carry forward for WiFi/Digital Customer
	Bodicote House Meeting Room Audio Visual	10	0	0	10	10		-	
	CDC & OCC Technology Alignment	100	0	0	100	100		-	
	Legacy Iworld System Migration	100	0	0	100	100		-	
	Procurement of Joint Performance system	65	0	0	65	65		-	
Hedd Vaughan- Evans	Unified Communications	0	0	0	0	0		-	Offsetting other overspends/underspends
Hedd Vaughan- Evans	WIFI Replacement	0	0	0	0	0		-	Offsetting other overspends/underspends
	Information Technology Total	365	238	-	603	603	-	-	Underspend use for Phase 2 next year as per PN
Karen Edwards	HR / Payroll System replacement	18	25	0	43	43		-	HR/Payroll project, have manually reduced commitment as it is incorrect (invoices not matched off against it). Will ask for it to be cancelled
Tim Spiers	Project Manager for HR/Payroll System	50	0	0	50	57		7	Manually adjusted outturn as expected to be 7K over. Recharges to SNC are in progress
	Elections Polling Booth and Count Tables	0	0	0	0	0		-	
	HR, OD and Payroll Total	68	25	-	93	100	-	7	
	Customers & Service Development Total	433	263	0	696	703	0	7	
Dominic Oakesho	ot Financial System Upgrade	0	0	0	0	0		-	
	Antelope garage	0	0	0		0			
Belinda Green	Academy Harmonisation	0	79	0	79	79		-	The capital pot was established to support the project to transfer the CDC Revs and Bens data from the legacy software system, Northgate, to the Academy system. Although the data migration took place in 2017 there are a number of modules (which came as part of the original system contract) that are still to be implemented including OD customer portal, automation of new claims for benefits and CT discounts/exemptions, templating. These are all in the work plan for 19/20. £57k reprofiled from 18/19
Dominic Oakesho	ot New E-Tenderings Portal for Procurement	0	0	0	0	0		-	Budget for project is no longer required, an additional module to the existing e-tendering portal was purchased.
	Bespoke/Custom Build Bridging Loan Schem	2,500	0	0	2,500	2,500		-	
Dominic Oakesho	ot Finance Replacement System	980	0	0	980	980		-	

PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
0	Finance Total	3,480	79	-	3,559	3,559	-	-	
Stuart Parkhurst Stuart Parkhurst	Condition Survey Works  Bradley Arcade Roof Repairs	0	8	0	8	8		-	Works completed Works partially completed, further investigation required to complete works scope to be created. On target for spend of £30K - waiting for permission from Sanctury
	Bicester Town Centre Redevelopment	0	0	0	0	0		-	
Stuart Parkhurst	Community Buildings - Remedial Works	0	0	0	0	0		-	Works completed, To be closed
Chris Hipkiss	Spiceball Riverbank Reinstatement	0	50	0	50	50		-	Full spend anticipated in 19/20
Stuart Parkhurst	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	0	253	0	253	253		-	In design stage, works progressing. Discussions between CDC and tenant regarding extension of the lease. The result of which may affect scope of the project. Project currently paused until resolved.
Stuart Parkhurst	Thorpe Way Industrial estate - Roof & Roof Lights	0	0	0	0	0		-	Works complete and project signed off. Close
Chris Hipkiss	Castle Quay 2	25,798	29,715	0	55,513	55,513		-	Programme ongoing, reprofile £45,798K into 19/20 and reprofile £24,667K beyond
Chris Hipkiss	Castle Quay 1	0	5,041	0	5,041	5,041		-	Programme ongoing, forecast spend in 19/20 of £4m. Reprofile remaining budget beyond 19/20
Shelagh Larard	Franklins House - Travelodge	0	0	0	0	0		-	Retention payment c£25k payable to the contractor in Aug 19. There will also be some professional fees payable. Expect £50k spend in 19/20 (see SL email 13/5/19 & 06/8/19))
Robert Fuzesi	Housing & IT Asset System joint CDC/SNC	0	50	0	50	50		-	Possible harmonisation project will overtake and therefore this budget/project will move over. Project on hold until decision made.
Stuart Parkhurst	Orchard Way - external decorations	0	0	0	0	0		-	Tender received, to be ordered August 19. On target for full spend in 19/20
Stuart Parkhurst	Retained Land	0	0	0	0	0		-	Works complete pending final account - close
Stuart Parkhurst	Thorpe Place Industrial Units	0	0	0	0	0		-	On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. Defects identified. Risk identified (time) Witholding £100k which the council may be required to use to repair the defects. Close
Stuart Parkhurst	Thorpe Way Industrial Units	0	0	0	0	0		-	On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. Defects identified. Risk identified (time) Witholding £100k which the council may be required to use to repair the defects. Close
Stuart Parkhurst	Horsefair, Banbury	0	55	0	55	55		-	Project under review. Previously tendered over budget. Review at Q2
Stuart Parkhurst	Thorpe Lane Depot - Tarmac / drainage	0	0	0	0	0		-	On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. Defects identified. Risk identified (time) Witholding £100k which the council may be required to use to repair the defects. Completed

				£000	O's				
PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
Stuart Parkhurst	EPC certification & compliance works	0	0	0	0	0		-	On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19.
Chris Hipkiss	Tramway Industrial Estate, Banbury	0	0	0	0	0		-	Site survery works not budgeted for in 19/20
Stuart Parkhurst	The Mill	0	250	0	250	250		-	Robert to provide forecast spend for 19/20 and reprofile for 20/21. A recent condition survey of the property outlined necessary remedial works and approach that would need to be undertaken to bring the building back into good repair.
Stuart Parkhurst	Banbury Museum Upgrade of AHU	0	106	0	106	106		-	Order being raised for investigation stage which will lead to full design. Review Q2
Stuart Parkhurst	Bodicote House Fire Compliance Works	0	141	0	141	141		-	Order raised for design. Waiting on FRA then works will begin
Stuart Parkhurst	The Fairway Garage Demolition	0	49	0	49	65		16	Full spend anticipated in 19/20. Review Q3 Forecasting protential overspend of £10k - balances out with savings elsewhere in property - budget review once tenders returned
Stuart Parkhurst	BYHP Separation of Building to two units	0	0	0	0	0		-	Order raised for design. Full spend anticipated in 19/20 (slightly over)
????	Town Centre House	0	0	0	0	0		-	added in as it was missing
Stuart Parkhurst	Comlpliance Works with Energy Performanc	0	39	0	39	39		-	Phase one on site, 15 week programme. Project anticipated to be on target, £130k spend for works to be completed end of Aug 19. Design works for Phase two works to commence in September. On target for full spend.
Stuart Parkhurst	Ferriston Roof Covering	0	93	0	93	93		-	Works being tendered anticipated start date of September. Full spend anticipated in 20/19
Stuart Parkhurst	Pioneer Square Fire Panel	0	17	0	17	17		-	Order raised for design. Full spend anticipated in 19/20
Stuart Parkhurst	Corporate Asbestos Surveys	60	150	0	210	160		(50)	<u> </u>
Stuart Parkhurst	Corporate Fire Risk Assessments	20	60	0	80	80		-	Works are being assessed with the consultant. Once
Stuart Parkhurst	Corporate Water Hygiene Legionella Asses	0	35	0	35	35		-	full scope identified, works will proceed. Potential to
Stuart Parkhurst Stuart Parkhurst	Corporate Reinstatement Cost Assessments Works From Compliance Surveys	0 65	12 195	0	12 260	12 260		-	reprofile part works in to 20/21
Stuart Parkhurst	Thorpe Place 18_19	0	68	0	68	68		-	works tendered July. Costs, more than anticipated - alterting specification to make effciencies and then retendered. Forecast start date of December for a 4 week project.
Robert Fuzesi	CDC Feasibility of utilisation of proper	0	100	0	100	100		-	Reprofiled.
Stuart Parkhurst	Orchard Way Fire Safety Works	0	25	0	25	25		-	Need to Amend Line
Chris Hipkiss	Wildmere Industrial Estate	0		0	0	28		28	
Stuart Parkhurst	Community Centre - Works	195		0	195	195		-	
Stuart Parkhurst	Bridge Street Toilets Demolition	0	45	0	45	45		-	
	Property Total	26,138	36,557	-	62,695	62,689	-	(6)	
	Finance Services Total	29,618	36,636	-	66,254	66,248	-	(6)	

PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET	REPROFILED FROM 2019/20	ADJUSTMENTS	BUDGET TOTAL	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
	Capital Total	49,519	52,494	1,093	103,106	90,801	11,570	(735)	735.45347 - Under Spend