Andrew Bowe  East West Railways  1,731  0 0 1,731  0 - EW allways programme  The Hill Community Centre  229 (55)  55 45 0 (186)  Toped row complete. Retention payments still due to Edgar Taylor of £45k (AF email 0411/20)  Anne Norman  6 Genoter Community Building  0 0 0 4 0 0					2235					
Andrew Rowe First Wine Railways First Railways First Wine Railways	CODE	MANAGER /	DESCRIPTION			YTD	Forecast	PROFILED BEYOND	Variances	OUTTURN NARRATIVE
Jame Norman   The Hill Community Costner   220   (5/5)   5/5   4   5   0   (1844)   Project now complete. Retention payments still due to Edgar Taylor of \$40k (Life mail 64/11/20)	40062									
Administration   Community Bullston   Community B		Andrew Bowe	East West Railways	1,731	0	0	1,731	0	-	EW railways programme
	40107		,		` '			0	(184)	Project now complete. Retention payments still due to Edgar Taylor of £45k (JK email 04/11/20)
Company   Comp										
Dear Fischer   Gardon Town Capini Funding   2,946   0   0   2,946   -	40094	Joanne Kaye	Graven Hill - Loans and Equity	16,500	0	0	16,500	0	-	
	40206	Dean Fischer	Garden Town Capital Funding	2,946	0	0	2,946		-	Lane, Banbury Road and Pioneer roundabout). Costings still to be finalised however forecast that
34006   Jame Norman   Coach House Merice (Phase 1)   0   620   82   0   0	40100	Jane Norman	Orchard Lodge (Phase 1)	0	0	1	1	0	1	Old Place Yard: The external surveyor previously incorrectly noted the final balance to pay was
Jame Norman   Sanbury Ambulance Station (Phase 1)   0   0   6   6   0   6   6   0   6   6	40103	Jane Norman		0	(77)		70		70	£50k. The actual final bill is £70k which has been corrected in 'Forecast Outturn'. The invoice for
Jame Norman   Fairway Methodical Church (Phase 1)   0   (104)   0   52   0   52   main contractor Engle (Responsal), which is approximately £80k. They are not yet entitled but are 10114   Jame Norman   Cher Com Led Prog Banbury Supported   0   (1)   0	40106				\-\ \-\ \					
Admirat   Holpe Norman   Hope Norman   Hop		Jane Norman		0	0	6	6	0	6	
April   Apri		Jane Norman	Hope House	0	(104)	0	52	0	52	
April   Jane Norman   Spring Garders (Phase 1)   0   (60)   60   60   60   0   60   60   60	40114		Hsg	0	(1)				(1)	
Jane Norman   Bicester Library (phase 1b)   757   32   42   150   607   .				-				-		
Automate   Bicester Library (phase 1b)   757   32   42   150   607   -	40124	Jane Norman	Spring Gardens (Phase 1)	0	(60)	60	60	0	60	
Admirat Holland Redevelopment Project (phase 1b)   1,103   753   21   807   61   (235)   referention which CDC will have to pay in September 2022 – the retention is £60.5k. Forecast Outrum' is a combination of YTD Actual + Y	40121	Jane Norman	Bicester Library (phase 1b)	757	32	42	150	607	-	design and tender document compilation. The Planning application for the three new build dwellings is being considered at December 2020 planning committee. The Main Contract tender will be issued to shortlisted Contractors for competitive tender in mid November Actual site works is planned to commence January 2021 – with the construction likely to complete late 2021. The bulk
Jane Norman   Creampot Crescent Cropredy (phase 1b)   0   (17)   11   0   6   6   Still holding retention money. The amount is £5,750 which will not be due for payment until October 2021	40111	Jane Norman	. ,	1,103	753	21	807	61	(235)	retention which CDC will have to pay in September 2022 – the retention is £60.5k. 'Forecast Outturn' is a combination of 'YTD Actual' + 'YTD Commitments' + £33.2K (last pre
Sane Norman   Bretch Hill Reservoir (Thames Water Site)   6,958   0   3   18   6,940   (0)	40118	Jane Norman	Creampot Crescent Cropredy (phase 1b)	0	(17)	11	0	6	6	still holding retention money. The amount is £5,750 which will not be due for payment until
Sane Norman   (Phase 2)   5,958   0   3   18   5,940   (0)	40214	Jane Norman	Creampot Crescent Cropredy Repurchase	350	0	0	350	0	-	
40173   Jane Norman   Trades & Labour Club (Phase 2)   1,542   0   0   0   0   0   (1,542)	40172	Jane Norman	` '	6,958	0	3	18	6,940	(0)	
40174   Jane Norman   Angus Close (Phase 2)   344   0   0   12   332   (0)	40173		Trades & Labour Club (Phase 2)		0	0			(1,542)	]
40176 Jane Norman Leys Close (Phase 2) 261 0 0 12 249 (0) 40177 Jane Norman Bullmarsh Close (Phase 2) 592 14 685 620 0 28 40178 Jane Norman Bullmarsh Close (Phase 2) 592 14 685 620 0 28 40178 Jane Norman Bullmarsh Close (Phase 2) 163 0 0 12 151 0 40179 Jane Norman Park Road (Phase 2) 196 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	40174									
40177 Jane Norman Bullmarsh Close (Phase 2) 592 14 685 620 0 28  Jane Norman Buchanan Road/Woodpiece Road (Phase 2) 163 0 0 12 151 0  40179 Jane Norman Park Road (Phase 2) 196 0 0 0 0 (196)  40180 Jane Norman Wykham Lane (Phase 2) 189 0 0 0 0 (189)  40155 Jane Norman Build Programme (Phase 2) 124 0 0 0 0 0 (189)  40213 Jane Norman Build Team Essential Repairs & Improve C C  Growth & Economy Total 34,344 402 1,046 23,551 8,442 (2,351)										developed so will need to be removed from the capital budget. St Edith's Way needs approval to be
Jane Norman Buchanan Road/Woodpiece Road (Phase 2) 163 0 0 12 151 0 assembly for Bretch Hill and are about to submit a pre-application to planning Leys Close is also under discussion with the planners as they have issues relating to parking.  Jane Norman Park Road (Phase 2) 196 0 0 0 (196) 40180 Jane Norman Wykham Lane (Phase 2) 189 0 0 0 0 (188) 40155 Jane Norman Build Programme (Phase 2) 124 0 0 0 96 (28)  Jane Norman Build Team Essential Repairs & Improve C C 160 0 0 160 0 - We should know the situation by the end of September- just waiting for a loss adjustor to assess our claim ( delayed due to covid) so please include the whole amount for the rest of the year.  Growth & Economy Total 34,344 402 1,046 23,551 8,442 (2,351)										
Variety Norman   Vari		Jane Norman		592	14	685	620	0	28	assembly for Bretch Hill and are about to submit a pre-application to planning Leys Close is also
40180   Jane Norman   Wykham Lane (Phase 2)   189   0   0   0   0   (189)			2)		-					
40155 Jane Norman Build Programme (Phase 2) 124 0 0 0 96 (28)  40213 Jane Norman Build Team Essential Repairs & Improve C 160 0 160 0 - We should know the situation by the end of September- just waiting for a loss adjustor to assess our claim (delayed due to covid) so please include the whole amount for the rest of the year.  Growth & Economy Total 34,344 402 1,046 23,551 8,442 (2,351)										
Jane Norman Build Team Essential Repairs & Improve C 160 0 160 0 - We should know the situation by the end of September- just waiting for a loss adjustor to assess our claim (delayed due to covid) so please include the whole amount for the rest of the year.  Growth & Economy Total 34,344 402 1,046 23,551 8,442 (2,351)									\/	l l
Jane Norman C our claim ( delayed due to covid) so please include the whole amount for the rest of the year.  Growth & Economy Total 34,344 402 1,046 23,551 8,442 (2,351)	40155	Jane Norman	Build Programme (Phase 2)	124	0	0	0	96	(28)	
	40213	Jane Norman	Build Team Essential Repairs & Improve C	160	0	0	160	0	-	
		Growth & Econom	y Total	34,344	402	1,046	23,551	8,442	(2,351)	
	Place and			34,344	402		23,551			

		CHERWELL CAPITAL EXPENDITURE 20	120-21						2235
		•			£000'	s			
CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	YTD COMMITMENTS	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
40142	Belinda Green	Academy Harmonisation	79	25	0	79	0	-	The capital pot was established to support the project to transfer the CDC Revs and Bens data from the legacy software system, Northgate, to the Academy system. Although the data migration took place in 2017 there are a number of modules (which came as part of the original system contract) that are still to be implemented including OD customer portal, automation of new claims for benefits and CT discounts/exemptions, templating. These are all in the work plan for 19/20. £57k reprofiled from 18/19
40204	Michael Furness	Finance Replacement System	980	239	52	980	0	-	
40223		Bespoke/Custom Build Bridge Loan Schem	2,500	0	0	2,500		-	
	Finance Total		3,559	264	52	3,559	-		
Finance 1	total		3,559	264	52	3,559	0	0	
40067	Stuart Parkhurst	Bradley Arcade Roof Repairs	8	0	0	8	0	-	Works partially completed in prior years, further site investigation to be carried out in order to spend the full £8k
40081	Robert Fuzesi	Bicester Town Centre Redevelopment	0	27	2	29	0	29	This amount is continuously growing. This is not a direct rechargeable cost but it forms part of the financial claim against Sainsbury's. So we expect recovery of these costs in principle dependent on the outcome of the court case. This will definitely not happen in 2020/21 and have a good potential to extend until 2021/22 or even beyond.
40092	Chris Hipkiss	Spiceball Riverbank Reinstatement	50	0	0	50	0	-	The budget was prepared some time ago and got delayed due to the commencement of CQ2. The works are now part of the CQ2 and also includes the bridge too. It will than likely be absorbed into the main CQ2 budget cost and will be spent during
40139	Stuart Parkhurst	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	253	(10)	10	100	0	(153)	In design stage, works progressing. Discussions between CDC and tenant regarding extension of the lease. The result of which may affect scope of the project. Project currently paused until resolved. The £100k outturn is for works on the roof. The remaining £153k has been offered up as a saving
40141	Chris Hipkiss	Castle Quay 2	55,513	20,510	335	46,273	9,240	-	Forecast figures taken from latest AY varaince analysis (see WK email 01/10/20)
40144	Chris Hipkiss	Castle Quay 1	5,041	1,471	348	2,270	2,771	(0)	Forecast figures taken from latest AY varaince analysis (see WK email 01/10/20)
40159	Chris Hipkiss	Wildmere Industrial Estate	0	31	5	36	0	36	This relates to an investment purchase we backed out. We spent this money on DD work leading up to Mid March 2020. When Covid 19 hit, Yvonne / Steve together with Members decided to pull the purchase. See CH email 01/10/20
40162	Stuart Parkhurst	Housing & IT Asset System joint CDC/SNC	100	0	0	0	0	(100)	Possible harmonisation project will overtake and therefore this budget/project will move over.  Project on hold until decision made. See RF email 01/10/20)
40163	Stuart Parkhurst	Orchard Way - external decorations	0	(9)	9	0	0	-	Project completed
40183	Stuart Parkhurst	The Mill	250	0	0	0	0	(250)	Decision still ongoing as to whether we purchase the Mill from OCC - this budget has been offered up as an in year saving (see RF email 01/10/20)
40167	Stuart Parkhurst	Horsefair, Banbury	55	0	0	55	0	-	Currently scoping ready for tender
40190	Stuart Parkhurst	Banbury Museum Upgrade of AHU	106	(3)	19	36	0	(70)	Works have been ordered and outturn of £36k expected. £70k is a saving against this particular scheme
40191	Stuart Parkhurst	Bodicote House Fire Compliance Works	141	(6)	13	141	0	-	Order raised for design. Waiting on FRA then works will begin
40192	Stuart Parkhurst	The Fairway Garage Demolition	49	67	13	70	0	21	Forecasting overspend of £21k - balances out with savings elsewhere in property. Scheme now complete awaiting retention
40194	Stuart Parkhurst	Compliance Works with Energy Performance	39	10	2	39	0	-	In the final phase of compliance works that have been instructed over the past 2 years. Full spend anticipated
40195	Stuart Parkhurst	Ferriston Roof Covering	93	3	0	45	0	(48)	Works approaching completion. £48k saving anticipated
40196	Stuart Parkhurst	Pioneer Square Fire Panel	17	(3)	3	3	0	(14)	Project on hold. The £3k commitment is for design work. £14k savings anticipated
40197	Stuart Parkhurst	Corporate Asbestos Surveys	210	17	49	160	0	(50)	Works are progressing and outturn of £160k anticipated leaving £50k as saving
40198	Stuart Parkhurst	Corporate Fire Risk Assessments	80	20	25	80	0	-	Full spend anticipated in this financial year
40199	Stuart Parkhurst	Corporate Water Hygiene Legionella Asses	35	0	0	0	0	(35)	Works have been charged to revenue therefore this is a saving of £35k
40200	Stuart Parkhurst	Corporate Reinstatement Cost Assessments	12	(18)	15	12	0	-	Full spend anticipated in this financial year
40201	Stuart Parkhurst	Works From Compliance Surveys	260	111	12	160	100	-	Full spend anticipated in this financial year
40202	Stuart Parkhurst	Thorpe Place 18_19	68	37	1	38	0	(30)	Works completed no further costs expected
40203	Robert Fuzesi	CDC Feasibility of utilisation of proper	100	0	0	0	100	-	project slipped until 21/22 (see RF email 01/10/20)
40205	Stuart Parkhurst Stuart Parkhurst	Orchard Way Fire Safety Works	25 45	12 40	0	25 40	0	(5)	Full spend anticipated in this financial year  Works completed no further costs expected
40207	Joiuan Farkhuisi	Bridge Street Toilets Demolition	40	40	U	40	U	(5)	works completed no futurel costs expected

		-	£000's						2255
CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	YTD COMMITMENTS	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
40219	Stuart Parkhurst	Community Centre - Works	195	0	16	195	0	-	2 year scheme - £195k in yr1 and £190k in yr 2.
	Property Investmen	nt Total	62,745	22,307	877	49,865	12,211	(669)	
	v Assets total		62,745	22,307	877	49,865	12,211	(669)	
40060		HR / Payroll System replacement	43	44	157	44	0	1	Commitment relates to old PO - need to cancel
40208		Project Manager for HR/Payroll system	50	41	0	57	0	7	Recharge to SNC for Q1 now in
	HR Total		93	85	157	101	0	8	
40054	Tim Spiers	Land & Property Harmonisation	146	91	56	192	0	46	Potentially 20K coming in from OCC. 56K Commitment made up of Tascomi and 35K Entec costs dated 6/10
40056	Tim Spiers	5 Year Rolling HW / SW Replacement Prog	71	0	0	51	0	(20)	offsetting 46K above
40057	Tim Spiers	Business Systems Harmonisation Programme	52	0	0	25	0	(27)	offsetting 46K above
40059		Website Redevelopment	0	0	0	0	0	-	
40148	Tim Spiers	IT Strategy Review	0	19	28	0	0	-	19K actual is Entec dated 5/10. 28 commitments relate to Entec. This cc will be at zero as costs are journalled out
40170	Tim Spiers	Customer Excellence & Digital Transfer	59	18	4	59	0	-	Spacecraft and Jadu
40171	Hedd Vaughan-Evans	Unified Communications	0	0	0	0	0	-	Close cc
40209	Tim Spiers	Bodicote House Meeting Room Audio Visual	10	0	0	0	0	(10)	No longer required as per PN email dated 8/10/20
40210	Tim Spiers	CDC & OCC Technology Alignment	100	13	47	100	0	-	
40211	Tim Spiers	Legacy Iworld System Migration	100	0	0	0	0	(100)	No longer required as per PN email dated 8/10/20
40212	Tim Spiers	Procurement of Joint Performance system	65	0	5	65	0	-	
42010	Tim Spiers	WIFI Replacement	0	0	0	0	0	-	close cc - WIFI now to be coded to 21773
	ICT and Digital Total	al	603	141	140	492	0	(111)	
Customer	s, Org Dev total		696	226	297	593	0	(103)	
40015	Ed Potter	Car Park Refurbishments	145	0	104	100	45	-	This project is concentrating on installing pay on exit barriers at the car park at Compton Road. Due to covid the works have been delayed and now require £45k to be slipped in to 21/22 to complete works.
40021	Ed Potter	Energy Efficiency Projects	4	0	3	3	0	(1)	
40025	Ed Potter	Public Conveniences	0	0	0	0	0	-	This project was completed in 19/20.
40026	Ed Potter	Off Road Parking	18	0	0	18	0	-	This project is in conjunction with Car Park Refurbishments project CC 40015 and is expecting to be fully spent in 20/21.
40028	Ed Potter	Vehicle Replacement Programme	1,175	34	649	900	275	-	2 x sweepers and 1 x electric vehicle still to be ordered, commitment expected by end of November 2020 and received by March 2021. Slippage required of £275k in to 21/22 as further investigation wanted on larger electric vehicles before committing to diesel equivalents.
40031	Ed Potter	Urban City Electricity Installations	15	0	0	15	0	-	This project is for the refurbishment of electric sockets in Bicester centre, awaiting quotes but expecting full spend in 20/21.
40156	Ed Potter	Container Bin Replacement	5	13	0	5	0	-	Fully committed in 20/21. Overspend to be journalled to revenue CC 25802.
40186	Ed Potter	Commercial Waste Containers	26	19	7	26	0	-	Fully committed in 20/21.

					2235				
CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	YTD COMMITMENTS	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
40187	Ed Potter	On Street Recycling Bins	34	12	0	22	12	-	£10k to be utilised/committed for urban centre recycling bins in 20/21, the remainder £12k to slip in to 21/22 to replenish on street recycling bins stock.
40188	Ed Potter	Thorpe Lane Depot Capacity Enhancement	175	6	10	75	100	-	Anticipating commitments in quarter 3, £100k to be slipped in to 21/22 for preparation if separate food and garden waste implemented.
40216	Ed Potter	Street Scene Fencing Street Furniture &	12	0	0	12	0	-	This project is for metal steps at Kirtlington Quarry. The lease runs out in March 2021. Awaiting to hear if lease extended by Christmas 2020 to whether purchases are required. Confirmation in period 10.
40217	Ed Potter	Car Parking Action Plan Delivery	125	0	0	0	125	-	Member sign off on action plan is now not due until 2nd November, delays due to covid now require slippage in to 21/22.
40218	Ed Potter	Depot Fuel System Renewal	50	0	0	0	50	·	Awaiting specification and liasing with procurement requirement, installation unlikely before April 2021 but commitments expected in 20/21.
40222	Ed Potter	Bicester Country Park	80	0	0	25	55	-	£25k outturn is for bridges, signage, bins etc - this will be received by March 2021, delays due to covid now require slippage of £55k in to 21/22.
	<b>Environment and V</b>	Vaste Total	1,864	84	773	1,201	662	(1)	
Communi	ities Total		1,864	84	773	1,201	662	(1)	
40083	Tim Mills	Disabled Facilities Grants	1,965	431	10	1,100	490	(375)	Total budget comprises: £375k base budget, £497k reprofiled budget from 19/20 and £1,093k BFC contribution from County. Anticipated full year spend is £1,100k. As previously acknowledged, the inclusion of the base budget was an error. The effective budget is therefore £1,590k. Covid significantly reduced activity in the first quarter and although delivery is now picking up, contractors are heavily book and delivery is still constrained. We are not expecting to be able to recover the lost ground.
40158	Frances Evans	Abritas Upgrade	12	8	0	8	0	(4)	Of the £12k budget, £4k has been spent to date, and a further £4k committed to be spent by September 2020 on a smal works order/amendments to Abritas. There are no plans in place currently to spend the remaining £4k by March 2021.
40160		Housing Services capital	75	0	68	75	0	-	
40084	Tim Mills	Discretionary Grants Domestic Properties	200	80	0	200	0	-	Total budget comprises: £150k base budget, £50k reprofiled budget from 19/20. Anticipated full year spend is £200k. Progress has been made with a number of reactive landlords' grants and as of 28/10/20 we are now able to forecast commitment and spend of the budget.
	Housing Services	Total	2,252	519	78	1,383	490	(379)	
Housing T		W/bitalanda Farra On arta arrang d	2,252	519	78	1,383	490	(379)	free dead faces 0400
40005 40006	Tom Darlington Nicola Riley	Whitelands Farm Sports ground Community Centre Refurbishments	0 11	0	0	0 11	0	-	funded from S106
40007	Liam Didcock	Solar Photovoltaics at Sports Centres	43	0	0	0	43	-	No spend anticipated in 20/21 but budget to be utilised on energy efficiency scheme in 21/22
40009	Tom Gubbins	Physical Activity and Inequalities Insight	20	4	0	12	0	(8)	£12k spend on Story Map insight work
40010	Liam Didcock	North Oxfordshire Academy Astroturf	183	0	0	0	183	-	Currently in discussions with United Learning Trust regarding outstanding planning application and their contribution. Spend likely to be delayed until 21/22
40019	Liam Didcock	Bicester Leisure Centre Extension	122	0	38	38	84	-	FMG Consulting fee of £37,750 for leisure centre feasibility works. Remaining spend likely to take place in 21/22
40020	Liam Didcock	Spiceball Leis Centre Bridge Resurfacing	30	0	0	0	30	-	Spend will not take place until 21/22 when Castle Quay Waterside is completed and bridge reinstated
40035	Rebecca Dyson	Corporate Booking System	60	2	0	60	0	-	Delay due to corporate pressure on IT service.
40131	Tom Darlington	S106 Capital Costs	0	144	121	0		-	Adderbury PC Milton Rd Project - Expecting to pay the remaining amount of the existing PO for the completion of drainage works (£28,465); Bloxham PC Jubilee Hall Project - Expecting to pay the remaining amount of the existing PO for the completion of the project. Awaiting news of possible request for further s106 funds to address the rectification of the roof (£44,126.33); Cooper School Project - Contribution towards the refurbishemnt of the changing rooms (£12,050)(Liam leading). Bloxham Ex-Servcemen's Hall Project - Expecting to pay the outstanding amount of the existing PO (£20,530.87). NOA Athletics Track Improvements - Awaiting invoices (£5,340); Bicester Festival - Website build (£1,232)(Tara leading).

CHERWELL	CAPITAL	EXPENDITURE	2020-21

					£000'	s			
CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	YTD COMMITMENTS	Forecast Outturn	RE- PROFILED BEYOND 2020/21	Current Month Variances £000	OUTTURN NARRATIVE
40152	Kevin Larner	Community Capital Grants	128	42	61	128	0	-	£126,461.17 committed on Civica, £42,304 spent with balance of £85,157.37 and leaving a non- committed underspend of £806.03
40215	Liam Didcock	North Oxford Academy Upgrade existing Fa	60	0	0	60	0		Forward funded by S106 as TrackMark was required before this financial year.
40221	Liam Didcock	Cooper School Re-Development/Refurb work	40	37	5	40	0	-	Majority of works now completed, ongoing flooring works in October to finalise. Full spend is anticipated in this financial year.
	Leisure and Sport Total		697	232	225	349	340	(8)	
40181	Stuart Parkhurst	Sunshine Centre (new extension to the front of the site)	20	(12)	12	12	0	(8)	Scheme was approved 02/07/18 for £372k (made up of £252k S106 and £120k CDC funding) However when the potential o/spend was discussed with Nicola it was discovered that S106 funds were actually £360k plus an additional £72k giving a total of S106 £432k. Plus £8k CDC funding gives a total budget of £440k. 6/2 Stuart to chase final invoice
	Wellbeing Total		20	(12)	12	12	0	(8)	
Public He	Public Health Wellbeing Total		717	220	237	361	340	(16)	
Capital Total			106,177	24,022	3,360	80,513	22,145	(3,519)	