CHERWELL DISTRICT CAPITAL SPEND AND YEAR END PROJECTIONS MANAGEMENT ACCOUNTS AS AT SEPTEMBER 2016

Ref	DESCRIPTION	SERVICE OWNER	ORIGINAL BUDGET £000	SLIPPAGE £000	ADJUSTMENTS £000	APPROVED BUDGET £000	ACTUAL £000	PROJECTION £000	SLIPPAGE £000	VARIANCE £000	
1	Financial System Upgrade	Paul Sutton	0	0		0	0	0		0	
2	HR / Payroll System replacement	Paul Sutton	0	38		38	0	38		0	This project was a 3-wa
Chief F	inance Officer Total		0	38	0	38	0	38	0	0	
3	Bicester Community Building	Karen Curtin	0	758		758	455	383		80	£250k fit out for the 2nd 16/17. The project as a delay.
4	Graven Hill	Karen Curtin	21,100	23,328		44,428	0	44,428		0	The company are curre
5	NW Bicester Eco Business Centre	Karen Curtin	4,000	0		4,000	4	1,499	2,500	3	Once the procurement clearer. We should exp
Biceste	r Regeneration Projects Total		25,100	24,086	0	49,186	459	46,310	2,500	83	
	East West Railways	Scott Barnes	290	290	<u>^</u>	580	0	580			Planned to spend in 20
	Build Programme	Chris Stratford	0	,	0		3,397	8,134			Anticipated completion Retention money held
8	23&24 Thorpe Place Roof Lights Condition Survey Works	Linda Barlow Linda Barlow	0			4	135	Ŭ v			Work planned for comp
10	Bradley Arcade Roof Repairs	Linda Barlow	0			98	135				Order placed 11th May
10	Upgrade Uninterrupted Pwr Supp Back up	Linda Barlow	0	337		337	8	329		(0)	Work procured through
			0							(0)	this year Work procured through
12	Improvmts to Amenities Orchard Way	Linda Barlow	0	25		25	2	23		0	until Q.3 2016/17
	Woodgreen - Condition Survey Works	Linda Barlow	0			30	22				Work undertaken by Le
	Banbury Museum Emergency Lighting Replac Orchard Way Shopg Arcade Front Serv	Linda Barlow Linda Barlow	0	70 300		70 300	71	0 300		1	Completed Work procured through
	21 23 Thorpe Place Replact Roof Lights	Linda Barlow	0			45	45			(0)	until Q3 2016/17 Completed
	Bodicote House - Access Control System	Linda Barlow	0			27	36				Additional contractor co
	Old Bodicote House	Linda Barlow	0			73	18				Due for completion in 2
19	Bicester Town Centre Redevelopment	Karen Curtin	0			99	34				Due for completion in 2
20	Kidlington High Street Pedestrianisation	Linda Barlow	0	2		2	3	-			Scheme completed in 2
21	Thorpe Lane Depot - CCTV Replacement	Linda Barlow	0			40	0	-			Due for completion in 2
	Bodicote House - CCTV Upgrade	Linda Barlow	0	-		15		-			Due for completion in 2
	Banbury Bus Station - Refurbishment	Linda Barlow	90	0		90	84				Planned to be spent in
	Banbury Museum - Refurbishment Programme Community Buildings - Remedial Works	Linda Barlow Linda Barlow	250 150	0		250 150	36 0			· · · · · · · · · · · · · · · · · · ·	Due for completion in 2 Due for completion in 2
	Car Parks Resurfacing	Linda Barlow	100	0		100	48				Due for completion in 2
27	Ferriston Shop Parade Resurface Car park	Linda Barlow	40	0		40	0				Completed in April awa
28	Spiceball Riverbank Reinstatement	Linda Barlow	50	0		50	0				Due for completion in 2
29	Bolton Road	Jane Norman	0		700	700	616	84		0	Demolition and constru
	Bicester Cattle Market Car Park Phase 2			90		90	0			0	Due for completion in 2
Assets	Facilities Management Total		970	13,252	700	14,922	4,569	10,360	0	7	
31	Disabled Facilities Grants	Tim Mills	750	81		831	278	553		0	Grants awarded as req
32	Discretionary Grants Domestic Properties	Tim Mills	275	229		504	81			(0)	Grants awarded as rec
33	Empty Homes Work-in-Default Recoverable	Tim Mills	0	100		100	0	50	50		Grants awarded as req
Private	Sector Housing Total		1,025	410	0	1,435	359	1,026	50	(0)	
34	Microsoft Licensing Agreement	Tim Spiers	0	39		39	0	0		(39)	Capital funding not req
	Corporate Bookings System	Tim Spiers	0			8	8	-			Completed
	Extended Contract for Website Hosting	Tim Spiers	0		(36)	0	0	-		0	Funding to be used for
37	VMware Virtual Centre Disaster Recy Mngr	Tim Spiers	0	35		35	0	35		0	Slippage to 2016/17 pe October 16
38	Land & Property Harmonisation	Tim Spiers	0			77	8	69			Due for completion in 2
	5 Year Rolling HW / SW Replacement Prog	Tim Spiers	50			50	4	-			5 year rolling programr
40	Business Systems Harmonisation Programme	Tim Spiers	40	0		40	3	37		0	Five year rolling progra
41	Website Redevelopment	Tim Spiers	66	0	36	102	5	97		(0)	Slippage to 2016/17 pe October 16
	Visualifies Upgrade	Tim Spiers	0			32	0			0	Due for completion in 2
nforma	tion Technology Total		156	227	0	383	28	316	0	(39)	
Comm	ercial Development Total		27,251	37,975	700	65,926	5,415	58,012	2,550	51	
COIIIII		1	1				1	1	1		1
	Biomass Heating Bicester Leisure Centre	Sharon Bolton	0	84		84		13		(70)	Project works complete

COMMENTS
-way solution that is no longer required. The funds can be released, and serwell and South Northants will be developed for approval.
2nd floor remains unspent but plans are being drawn up to spend this in as a whole is expected to be overspent by £80k due to construction
urrently preparing a revised forecast of spending and cashflow. ent exercise is complete in Sept the expected cash flow will become expect the majority of spend to be incurred in 2017/18
2016/17 - ther is a 5yr schedule of capital contributions to 2019/20
Id since at least 2013/14 - release the remaining capital funds
mpletion in 2016/17Planned to spend in 2016/17
Aay 16 for completion in 2016/17
ugh Solihull Partnership. Work is urgent, so there is a need to complete
ugh Solihull Partnership. Likely to have a lengthy lead-in time so defer
/ Leisure Services, will be completed in 2016/17
ugh Solihull Partnership. Likely to have a lengthy lead-in time so defer
r costs have been incurred on this project
in 2016/17
in 2016/17
in 2015/16 - small additional costs incurred
in 2016/17 in 2016/17
in Q3 gnd Q4 2016/17
in 2016/17
in 2016/17
in 2016/17 awaiting invoice from Solihull
in 2016/17
struction of surface car park n 2016/17
required. Anticpate all will be used in 2016/17
required. Anticpate all will be used in 2010/17
required. Anticpate 50% will be used in 2016/17
required - funded from revenue
for website redevelopment pending review of IT strategy, new strategy expected to be agreed in
pending review of this trategy, new strategy expected to be agreed in
in 2016/17
mme gramme - £40,000/year
pending review of IT strategy, new strategy expected to be agreed in
in 2016/17
leted, however additional safety works to undertaken circa £14K. £70K

CHERWELL DISTRICT CAPITAL SPEND AND YEAR END PROJECTIONS MANAGEMENT ACCOUNTS AS AT SEPTEMBER 2016

Ref	DESCRIPTION	SERVICE OWNER	ORIGINAL BUDGET £000	SLIPPAGE £000	ADJUSTMENTS £000	APPROVED BUDGET £000	ACTUAL £000	PROJECTION £000	SLIPPAGE £000	VARIANCE £000	
44				100		100	07			(10)	
44	Cooper Sports Hall Roof	Sharon Bolton	0	100		100	87	-			Project works complete
45	Customer Self-Service Portal CRM Solutn	Natasha Barnes	0	80		80	0	80			Due for completion in 2
46	The Hill Youth Community Centre	Chris Stratford	450	400		850	1	849			Due for completion in 2
47	Bicester Sports Village	Phil Rolls	45	790		835	0	-	835		Project commence but
48	Community Centre Refurbishments	Kevin Larner	0	84		84	0	• ·			Due for completion in 2
49	Solar Photovoltaics at Sports Centre	Sharon Bolton	0	80		80	0			0	Work planned in 2016
50	Football Development Plan in Banbury	Phil Rolls	0	20		20	0			0	Target completion for
51	North Oxfordshire Academy Astroturf	Sharon Bolton	0	150		150	0	150			Initial project discussion
52	South West Bicester Sports Village	Phil Rolls	0	955		955	65	0	890	0	Project commence but
53	Stratfield Brake Repair Works	Sharon Bolton	0	22		22	0	22		0	Target completion for
54	Car Park Refurbishments	Natasha Barnes	0	5		5	0	5		0	Due for completion in 2
55	Implementing Vehicle Parks Proposals	Natasha Barnes	0	17		17	0	17		0	Due for completion in 2
56	WGLC Dry Side Refurbishment	Sharon Bolton	1,200	100		1,300	0	1,300		0	Due for completion in 2
57	Bicester Leisure Centre Extension	Sharon Bolton	150	0		150	0		150	0	Slip into 2017/18
58	Spiceball Leis Centre Bridge Resurfacing	Sharon Bolton	30	0		30	0	30		0	Bridge works planned
Commu	inity Services Total		1,875	2,887	0	4,762	153	2,650	1,875	(83)	
59	Energy Efficiency Projects	Ed Potter	0	24		24	7	17	0	(0)	Spend dependant on p
60	Glass Bank Recycling Scheme	Ed Potter	0	8		8	11	0	0		Fully committed - will b
61	Recycling Bank Scheme	Ed Potter	0	5		5	5	0	0	(0)	Fully committed - will b
62	Public Conveniences	Ed Potter	0	25		25	25	0	0	0	Fully committed - will b
63	Off Road Parking Facilities	Ed Potter	0	18		18	0	18	0		Liaising with Environm
64	Vehicle Replacement Programme	Ed Potter	933	15		948	1,092	948	0	0	Due for completion in
65	Wheeled Bin Replacement Scheme	Ed Potter	240	0		240	2	40			Based on 1845 new p
66	Urban Centre Electricity Installations	Ed Potter	30	0		30	0	30			Will be out to tender in
	mental Services Total		1,203	95	0	1,298	1,142	1,053	200		
			, í			· · ·	, í				
Comm	unity & Environment Total		3,078	2,982	0	6,060	1,295	3,703	2,075	(80)	
Capita	l Total		30,329	40,995	700	72,024	6,710	61,753	4,625	(29)	

COMMENTS
leted. £13K not required.
in 2016/17
in 2016/17
but will slip into 2017/18
in 2016/17
16/17 for KGLC. Slippage expected into 2017/18
or Q4. 2016/17
sions commenced with ULT. Slippage expected into 2017/18
but will slip into 2017/18
or Q4.
in 2016/17
in 2016/17
in 2016/18
ed Q4
n projects submitted for funding - expecting full spend Q.3 & 4
ill be spent in 2016/17
ill be spent in 2016/17
ill be spent in 2016/17
nment Agency. Project schedule should be available in Q.3
in 2016/17
/ properties/growth
r in Q.3, and spent in Q.4