

Demonstration Projects – Update September 2010

Project	Project Lead	Commence	Expected finish date	Update	Issues
Exhibition Eco House	P3 Eco/CDC	October 2010	January 2011	<p>Planning Permission Granted. Conservation Area Consent for wall demolition Granted. Wall removed. Lease signed with BTC. License with P3 completed. Hoarding erected. Work due to start October 2010. Specification for building submitted. Application for Non Material Amendments to design being submitted. Working group establishing programme of activity</p>	Discussions on going with P3 re initial presentation of information and equipping of building
Bryan House Redevelopment of brownfield site in Chapel Street	Sanctuary Housing	2010	End 2011	<p>Application submitted - Committee resolution to grant permission EA objection re flooding removed. No NAHP grant from last bid round, further work underway with regard to costs and grant opportunities.</p>	NAHP Grant required to enable project to commence
Development of new sixth form centre for Cooper School	OCC		September 2011	<p>DCSF Funding not received-costs to be met from existing eco town growth funding OCC Capital programme reviewed but scheme retained.</p>	

				Work underway.	
Partnership travel planning and behaviour change project	OCC	September 2010		Survey work commenced September 2010 Walking Audits undertaken Programme revised to reflect funding available.	Formal agreement of revised programme for release of funding.
Promotion with local colleges, industry bodies and LA Building Control of a Construction Skills Training project	Tim Fenn /OCC/CDC	Commence 2010 (likely late in year due to planning and set up requirements with local partners)		Course content has been established for QCF from level 1 to Diploma and accreditation agreed by QCDA. Awarding and delivery bodies agreed. Contact with Sharon Higgs (OCC) re apprenticeships Meetings with WNHDC re potential use of computer package to establish training opportunities arising from new development being progressed. Discussion with OCVC re course programme and future development proposals Meeting organised with Head Teachers for 25 th November 10.	Identification of suitable location in Bicester for course delivery. Establishing appropriate approach to skills training through development
Construction of new community hall facilities for the voluntary sector	P3 Eco	Commenced May 2010		P3 Eco offer to build at cost. Amendments to scheme approved by CDC. Under construction. Saxon burials found on site resulting in some delay to programme.	Need to explore demonstration element of the scheme

Bicester insulation measures scheme	CDC through USEA	Commence October 2010		Scheme to be launched & promoted in Bicester to provide loft insulation and cavity wall insulation to existing properties. Marketing materials prepared.	