## Strategic Service Projects 2010/2011 April 2010 to March 2011 Quarter Quarter Comment Three Four Progress has been delayed pending further work on the flood risk with the Environment Agency. Meanwhile there have been Banbury Canalside G G discussions with landowners keen to implement as soon as possible. Banbury Cultural Quarter R R Project deferred due to Oxfordshire County Council funding difficulties The main infrastructure works were completed in the first week of April 2011. The need to make a Compulsory Purchase Order has Bicester Town Centre Redevelopment Α Α resulted in slower delivery of the main works than first hoped. However, the CPO Inquiry will be held in May, and hopefully the scheme will proceed late in the year. The Department of Environment, Food and Rural Affairs (DEFRA) has confirmed the Compulsory Purchase Order. Construction Α G Flood Alleviation has started on site and due to complete in early 2012. G RAF Upper Heyford Α Revised master plan application permitted subject to planning agreement. SW Bicester Development G G Housing development now underway. Demonstration projects progressing, proposals for on site demonstration project submitted with supporting masterplan. First G G Eco Bicester completions on NW Bicester site expected in Q1 2012.