

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
1	No	Risk Name	Risk Description	Type of Risk	Inherent Probability	Inherent Impact	Gross	Risk Treatment	Mitigating Action Controls	Residual probability	Residual Impact	Target	Due date	Update on Actions	Owner	Workstream	Status Today
2	Bicester - Project Environment																
3	1	Changes to national planning context.	The national planning system has been though some significant changes recently. There are further potential significant changes on the horizon - for example the outcomes arising from the Housing and Planning Act 2016 and the recent consultation by Government on the National Planning Policy Framework . These and other changes may have some impact on the Project.	Legal & Professional	3	3	9	Tolerate	The Team will note any potential impacts on Bicester from emerging and final forms of legislation/guidance and provide regular updates for the SDB so that all are aware of further developments.	3	3	9	Oct-16	The Bicester Delivery Team will need to review CDC's corporate response, consider any implications for the NW Bicester development and report back on this to a future meeting of the SDB as appropriate.	CC	Bicester	
4	2	Uncertain economic conditions following the UK's recent decision to leave the EU.	There appears to be an emerging consensus that the years leading up to and following the UK's departure from the EU will give rise to some economic instability at the very least and a possible slowdown in economic growth. This could have some knock-on effects on levels of housebuilding and infrastructure delivery in Bicester.	Political / Social / Economic	3	4	12	Tolerate	The Team will closely monitor developments in Bicester for any signs of a slow down and discuss with government / the HCA / developers, potential remediations / interventions	3	3	9	Oct-16		JB	Bicester	
5	3	Delivery of infrastructure	Risk that the strategic level of infrastructure necessitated by the anticipated growth of Bicester is unable to be funded from development.	Political / Social / Economic	3	4	12	Treat		3	4	12	Oct-16	Now that CDC has an adopted Local Plan, further work is now required on the strategic level of infrastructure needed in Bicester. An update to the Infrastructure Delivery Plan (IDP) was published in January 2016. CDC's proposals for a Community Infrastructure Levy (CIL) which will support the funding of new infrastructure necessitated by new development have now been consulted on. The proposals will be reviewed in the light of consultation responses and will be reported to CDC's Executive by the end of the year.	JB	Bicester	
6	4	Inadequate utilities infrastructure to support wider growth in Bicester	Risk that the utilities infrastructure in Bicester will be unable to support wider growth in Bicester.	Technical / Equipment	3	4	12	Treat	As the infrastructure audit will be carried out as part of CDC's Development Plan process, it will allow these issues to be scoped out, understood and remediated so that new development is supported by adequate infrastructure, although this will depend to some extent on the utilities companies taking a positive response to the issue.	3	4	12	Oct-16	Further work on utilities infrastructure will take place to respond to any additional growth proposed as a result of the new CDC Local Plan. Notwithstanding this, the Bicester Delivery Team have commissioned investigatory work into local grid capacity in Bicester - see specific item 14 Community Solar Project. There is a need for a new electricity substation to be provided by SSE to the north of the town. This is due to be in place by 2019. The Bicester Delivery Team will continue to monitor the delivery of the substation to ensure it is provided at the appropriate time.	AB	Bicester	
7	5	Proposed Bicester growth	Risk that the rate and location of growth in Bicester does not come forward in the manner envisaged in the CDC Local Plan, with the resultant risk that infrastructure is either not provided when it is needed or is provided but at the wrong time and place.	Political / Social / Economic	3	4	12	Tolerate	Progress on this issue will be kept under review and will be reported to the SDB as necessary	3	4	12	Oct-16		JB	Bicester	
8	North West Bicester - Project Environment																
9	6	Withdrawal of PPS1 Supplement	The continued existence of the PPS1 Eco town Supplement ensures that the national policy approach to eco towns is maintained - but it is expected that this will eventually be withdrawn by the Government - timescale currently unknown.	Legal & Professional	4	3	12	Treat	Eco Bicester Project Team to liaise with CDC Planning Policy Team to ensure the One Shared Vision standards are embedded in the new Local Plan, so that a comprehensive local policy framework exists to steer the North West Bicester development.	4	2	8	Oct-16	The PPS1 Eco Towns Supplement has been withdrawn except as it relates to NW Bicester, which will stay in force until CDC has an up to date Local Plan in place. CDC adopted the Local Plan in July 2105.	JB	North West Bicester	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
10	7	Comprehensive site assembly is not secured.	Land secured for Phase 1 application. Developers continuing to negotiate to secure all necessary land for approx. 6000 dwellings development. Failure to achieve complete site assembly could impact on phasing and the comprehensive delivery of development and supporting infrastructure.	Legal & Professional	4	4	16	Treat	Site promoters to provide regular updates on land assembly progress and issues arising to Eco Bicester Project Team and SDB. CDC is seeking a comprehensive masterplan for NW Bicester which will promote and support the comprehensive development of the site.	3	4	12	Oct-16	4 outline planning applications for the site have been submitted to CDC which in total are seeking consent for up to 5350 dws and 55,000 sq m approx of employment floorspace. A full application has also been submitted covering on-site highways infrastructure. Application ref 14/01384/OUT for 2600 dws and application ref. 14/01641/OUT for 900 dws both submitted by A2 Dominion have been granted planning consent subject to the satisfactory completion of a S106 agreement, as has the on-site highways application (ref. 14/01698/FUL) also submitted by A2 Dominion. S106 discussions on these applications are ongoing with a development framework agreement being proposed by CDC to cover critical areas of site wide infrastructure. Application ref 14/02121/OUT for 1700 dws submitted by P3 Eco was considered by CDC's Planning Committee in Feb 2016 but has been deferred pending the resolution of outstanding matters by the applicants. The application is anticipated to come before the Planning Committee by the end of the year. Application ref. 14/01675/OUT for 150 dws and 55,000 sq m approx of employment floorspace submitted by Albion Land was refused by the Planning Committee in June 2016. This may adversely affect the delivery of the strategic link road.	JB	North West Bicester	
11	7a	Impact of the UK's decision to leave the EU upon environmental legislation	Risk that the environmental legislative context against which the Eco Town is being planned is significantly amended as a result of the UK leaving the EU.	Political / Social / Economic	3	4	12	Treat	Bicester Delivery Team to closely monitor national debates / discussions and government announcements relating to potential legislative changes and to feed any concerns through to the LGA and other government channels.	3	4	12	Oct-16		JB	North West Bicester	
12	North West Bicester - Development of Masterplan																
13	8	Long term sustainability	The eco town programme sought innovation in the development of new communities. However there is a risk that what is currently regarded as cutting edge in terms of sustainability, will be the norm or even outdated by the time the development is completed in 20-25 years time.	Technical / Equipment	3	4	12	Treat	Eco Bicester Project Team to closely scrutinise emerging masterplan proposals from A2/P3 Eco and keep continually appraised of emerging and examples of innovation and best practice, to ensure that the development does not lose its ability to innovate over time.	3	3	9	Oct-16	The Living Lab Project which is a joint initiative between Oxford Brookes University and BioRegional was launched in early July 2014. The aims of the Living Lab include: *To bring world-leading research and innovation to Bicester to enable the creation of a truly sustainable town for the 21st century. * To build a framework of learning and improvement for the various sustainability initiatives and programmes in the town. *To provide a focus for advances in solutions to sustainability, as applied and tested in Eco Bicester. In this way, the Living Lab Project will help to ensure that North West Bicester stays at the cutting edge of sustainability.	JB	North West Bicester	
14	9	Delay to Local Plan strategic allocation of North West Bicester.	The lack of a local planning policy context for North West Bicester, especially if the PPS1 Eco towns Supplement is withdrawn, could weaken the Council's hand in achieving the high standards of sustainability aspired to and may also result in legal challenge from other landowners.	Legal & Professional	3	4	12	Treat	The team will continue to liaise with CDC Planning Policy to ensure North West Bicester policy requirements are factored into the Local Plan and to keep abreast of Local Plan progress.	3	3	9	Jan-16	CDC adopted the Local Plan at the meeting of its Full Council on 20 July 2015.	JB	North West Bicester	
15	10	Inadequate utilities infrastructure in Bicester to support North West Bicester.	Risk that the utilities infrastructure in Bicester will be unable to support the North West Bicester development.	Technical / Equipment	3	4	12	Treat	The outline applications will contain measures to ensure there are environmentally acceptable ways of dealing with utilities provision, eg water recycling and conservation, on-site renewable energy generation, broadband installation, SUDS to deal with surface water run-off. As details of the proposed measures evolve, Bicester Delivery Team to ensure that there will be no net adverse impact on existing utilities capacity.	2	4	8	Oct-16		AB	North West Bicester	
16		Masterplan programme	Risk that the development of the masterplan for the whole 6000 dwellings site proceeds slowly. Current timetable for completion of masterplan is indicative but unlikely to be before Spring 2014.	Legal & Professional	4	3	12	Treat	There is now a well established project management structure between the local authorities and developers which allows joint discussion of issues, agreement as to their resolution and the addressing of any obstacles to progress.	1	3	3	Oct-15		JB	North West Bicester	
17	North West Bicester - Masterplan Workstreams																
18		Masterplan and Hubs Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2 on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JB	North West Bicester	
19		Energy Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to develop a site wide energy strategy to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2 on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JB	North West Bicester	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
20		Masterplan Sustainable Construction Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JB	North West Bicester	
21		Transport Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to develop a site wide transport strategy to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JC	North West Bicester	
22		Employment Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to develop a site wide employment strategy to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	AB	North West Bicester	
23		Community Infrastructure and Development Workstream	Failure to progress coherent and comprehensive strategies to underpin masterplan development - both on Community Governance and Community Engagement on the masterplan.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	CC	North West Bicester	
24		Community Governance and Engagement Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development - both on Community Governance and Community Engagement on the masterplan.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	CC	North West Bicester	
25		Viability Workstream	Failure to establish a financial model to form the basis of the appraisal of the scheme, inform the preparation of the site wide masterplan and subsequent discussions as to S106 requirements.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JB	North West Bicester	
26		Landscape / Green Infrastructure Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to complete a site wide biodiversity and green infrastructure plan to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	2	4	8	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JB	North West Bicester	
27		Water Workstream	Failure to progress a coherent and comprehensive strategy to underpin masterplan development. Further work required to inform masterplanning.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to closely monitor and advise A2/P3 Eco on requirements for a robust approach that meets the Eco Town standards.	3	4	12	Oct-14	Further work on this issue will be addressed as part of preparing the SPD and processing future planning applications for the site.	JB	North West Bicester	
28	North West Bicester - Supplementary Planning Document (SPD)																
29	11	Preparation of Masterplan SPD	Risk that the preparation of the masterplan and process towards its adoption as the SPD for the site is slow, so that it is not in place in time to provide the detailed planning policy context against which to determine the planning applications.	Legal & Professional	1	4	4	Treat	Eco Bicester project Team to exercise robust project management approach to minimise the possibility of this happening.	1	4	4	Jul-16	The NW Bicester SPD has now been adopted by CDC.	AB	North West Bicester	
30	North West Bicester - Demonstration Projects																
31	12	Travel Behaviour Project	Risk that Travel Behaviour Project will not influence modal shift within the town.	Reputation / Communication	4	3	12	Treat	Survey work undertaken in September 2010, implementation of project now commenced focusing on achieving interim modal travel split of 40% non-car modes / 50% car modes (end state 50% / 50%). Eco Bicester Project Team to ensure that findings are used to influence transport proposals for Bicester including the eco town.	4	2	8	Oct-16	The Sustainable Transport Strategy which was commissioned for Bicester by the Bicester Delivery Team has now been completed and has been reported to CDC's Executive for endorsement so that it can inform CDC's Local Plan Part II. CDC is seeking funding to implement the main recommendations of the Strategy in partnership with OCC and has formed a working group of CDC / OCC officers to progress funding bids and actions. A number of bids have been made but to date none have been successful.	AB	North West Bicester	
32	13	Community Solar Project	Risk that potential network capacity issues could limit the effective implementation of the scheme.	Technical / Equipment	3	4	12	Treat	Conversations currently taking place with SSE to explore the issue.	2	4	8	Oct-16	A feasibility study into the capacity of the Bicester grid was commissioned from the Low Carbon Hub. Initial findings were delivered. The Low Carbon Hub was coordinating an approach with OxLEP and the Growth Board with a view to secure future funding to progress the project further. However, changes to the Feed In Tariffs (FITs) no longer make this an attractive option. The Bicester Delivery Team will keep this under review with the potential to reactivate the project should the situation change.	GK	North West Bicester	
33		Skills and training	Risk that opportunities will be missed for CDC / OCC to secure skills and training as part of the masterplan development.	Political / Social / Economic	3	3	9	Treat	Eco Bicester project Team to ensure that skills and training are part of ongoing discussions with OCC, A2 and P3 Eco.	3	3	9	Jan-14	Employment & Community and Social Infrastructure Working Groups to identify opportunities. Consideration of West Northamptonshire Development Corporation (WNDC) approach re skills training - OCC to discuss internally how to progress with relevant officers. This risks now comes under the Employment Workstream.	AB	North West Bicester	
34		Demonstration House	Risk that there will not be an agreed approach which deals with its future by the time the temporary consent expires in December 2013.	Political / Social / Economic	3	2	6	Treat	Eco Bicester project Team to set up a meeting with all relevant parties in the near future to agree an approach to deal with the building's future - whether it be retained or removed from the site altogether.	2	2	4	Jan-14	The Demonstration Building closed to the public on 31/05/13. The building is currently being relocated to Warwick and is being used to study the mechanics of building relocation. The building has been successfully relocated and the site vacated so the risk has expired.	AB	North West Bicester	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
35		DECC funded Green Deal Project	The successful bid to secure Government funding towards a programme to retrofit domestic energy technologies in Bicester is a significant achievement for this project. Benefits include 5 demonstration homes to be created by 31 March 2013 and the wider roll out of 100 Green Deal plans for Bicester residences. The scheme will also aim to include energy improvements to Bicester businesses including at least 1 retrofit. The main risks are that there could be minimal interest in the proposals and therefore that the funding may not be able to be fully spent by end of March 2013.	Legal & Professional	3	2	6	Treat	There is a clear division of project responsibilities with the main project management being covered by BioRegional who have a dedicated staff working in Bicester with extensive experience of domestic energy retrofit. CDC will work to promote the project. An early meeting with all relevant parties has been organised for early Jan to ensure no time is wasted in commencing the project and publicising the benefits to Bicester residents and businesses.	2	2	4	Jan-14	This scheme has resulted in a high volume of interest from Bicester residents and businesses. The retrofitting of the 5 demonstration homes was completed by 31 May 2013, in time for an open day on 1 June, to allow interested Bicester residents the opportunity to visit the homes and find out about the advantages to be gained in energy saving from having such technologies installed.	JB	North West Bicester	
36		Failure of programme to encourage retrofitting within existing properties	Risk that Insulation Scheme has minimal take up by Bicester residents. Launched to provide insulation to existing properties that would benefit.	Legal & Professional	1	2	2	Treat		1	2	2	Jan-13	1742 referrals, 1354 completed to date (this is 10% of Bicester's homes). All community halls which are eligible under the extended scheme have been contacted and West Bicester Community Hall is in the process of getting a free survey done. Since the last SDB CDC has launched a free scheme (to end in September before the introduction of Green Deal), that allows all homeowners and private tenants to have cavity wall and loft insulation for free. The scheme also includes loft top ups, which makes CDC the only local authority in the UK which is currently providing this free. Scheme now ended and risk removed.	AS	North West Bicester	
37	North West Bicester - Phase 1 / Exemplar																
38	15	Project implementation	Risk that there could be a delay to the implementation of the project due to a number of operational factors, such as the time it will take A2 to complete the exercise of the option and meet S106 pre-commencement clauses and to clear the pre-commencement conditions.	Legal & Professional	2	3	6	Treat	Eco Bicester project Team to maintain regular liaison with A2 on these matters so that any problems can be dealt with quickly and to ensure that the team is resourced sufficiently to respond promptly to the material being submitted by A2.	1	3	3	Jul-14	The development started on site during April 2014 and first occupation of the new homes is expected in Summer 2015.	JB	North West Bicester	
39	14	Delivery of primary school	Risk that the primary school will fail to be delivered on time due to the time it will take OCC to work through the complex school procurement procedures.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to liaise regularly with A2 to understand the latest envisaged phasing of development and with OCC Education to ensure the timescales for housing development are understood by OCC and are factored into the school delivery programme with the appropriate resources.	1	4	4	Oct-16	OCC has confirmed that ministerial approval has been granted for OCC's preferred choice of school sponsor, The White Horse Federation. The school is the subject of a full planning application to OCC which has been approved and construction has started on site. The DfE and OCC have recently stated that the school will now open in September 2017 as there were not enough children to make the school viable for operation this year.	LM	North West Bicester	
40	15	Delivery of non-housing parts of the development	Risk that the non-housing parts of the development that have outline planning consent only such as the eco-business centre, the pub, community hall, nursery and other retail and commercial office space are slow to be delivered due to delays in commissioning the work needed to support the submission of detailed applications by P3 Eco / A2 and the time it may take CDC to process such planning applications.	Legal & Professional	3	4	12	Treat	Eco Bicester Project Team to liaise regularly with P3 Eco / A2 to understand and encourage the programme of delivery of these aspects of the project and to work towards agreeing an overarching programme for their delivery.	3	4	12	Oct-16	An application for the Phase 1 Local Centre was submitted to CDC in April 2015 (ref. 15/00760/F) and was approved subject to completion of a S106 agreement in November 2015. Agreement awaiting completion.	JB	North West Bicester	
41	16	Delivery of the Eco Business Centre	CDC are responsible for delivery but there is a risk that there will be delays in achieving this.	Legal & Professional	3	4	12	Treat	The Eco Bicester Project Team appointed consultants to provide advice on the options for delivery of the Eco Business Centre. This work was completed in April 2013. Following evaluation of the issues and agreement on the best way forward, a Business Plan will be procured.	2	4	8	Oct-16	CDC's Executive has approved the use of the Eco Town funding towards delivery of the Eco Business Centre as a capital project. The project is progressing well - Kier have been appointed to project manage the design and cost processes, while Archetype architects have been appointed to work up the concept design of the building.	AB	North West Bicester	
42	North West Bicester - Planning application process																
43	17	Pre-application discussions	Risk that there is inadequate pre-application discussions with all the relevant parties to deliver acceptable planning application submissions.	Legal & Professional	3	4	12	Treat	All applicants have been and will be encouraged to use CDC's pre-application service.	2	4	8	Jan-16	Pre-application meetings have been held on 4 out of the 5 applications that have been submitted to date, with the exception of the 1700 dws application submitted by P3 Eco. As a consequence, the processing of this application may take longer.	JB	North West Bicester	
44	18	Public concern over the application proposals	Risk that there will be some public opposition to significant elements of the proposals e.g. the Howes Lane re-alignment	Reputation / Communication	3	4	12	Treat	it will be very important that the proposals are explained clearly and thoroughly to the public and members as part of on-going engagement by the applicants, CDC and OCC. This has already happened to a good extent but needs to be continued.	2	4	8	Oct-16	It is clear that there is public concern over the amount of B8 (storage and distribution) being proposed in the town, which has impacted on the Albion land application for proposed employment at NW Bicester.	JB	North West Bicester	
45	19	Comprehensive and timely delivery of infrastructure	Risk that infrastructure required is not provided in a comprehensive manner and in an orderly sequence due to the fragmented nature of land ownership at the site and the number of applications.	Legal & Professional	3	4	12	Treat	On-going meetings between CDC and OCC are being held to firm up on the infrastructure requirements and when they should be provided.	3	4	12	Oct-16	Meetings with applicants are ongoing to discuss issues of infrastructure necessitated by the site's development and timing of provision. CDC have secured legal advice on the same. Discussions are actively taking place on the S106 agreements related to A2 Dominion's 2600 dws and 900 dws applications. After some delays, good progress is being made on both sides to resolve outstanding issues. However there is a current lack of informaton relating to the Himley Village / P3Eco application and how utilities will be provided comprehensively.	JB	North West Bicester	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
46	Eco Bicester Projects																
47	20	Heat Network Feasibility	Risk of failure to deliver the project in accordance with the stated project plan and under the terms of the grant agreed with DECC.	Legal & Professional	3	3	9	Treat	A Project Board has now been set up with agreed Terms of Reference and Governance Structures	1	3	3	Oct-16	Consultants Ramboll have been appointed to undertake the work and have now finalised their report - in essence the technical and commercial fesibility work has been completed. CDC have held 2 internal workshops to ensure corporate understanding and support of the project. Further HNDU funding has now been received which is being used to carry out more detailed business planning. An inception meeting is being held in July 16 and a project plan is currently under preparation.	GK	Eco Bicester	