| | | | | Ι | | | | | |
|--|--|--------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|--|
| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
| Stuart Parkhurst | Sunshine Centre | 0 | 20 | 0 | 20 | 20 | | - | Scheme was approved 02/07/18 for £372k (made up of £252k S106 and £120k CDC funding) However when the potential o/spend was discussed with Nicola it was discovered that S106 funds were actually £360k plus an additional £72k giving a total of S106 £432k. Plus £8k CDC funding gives a total budget of £440k. 6/2 Stuart to chase final invoice |
| | Community Total | - | 20 | - | 20 | 20 | - | • | |
| Tom Darlington | Whitelands Farm Sports ground | 0 | 0 | | 0 | 0 | | - | funded from S106 |
| Liam Didcock | Solar Photovoltaics at Sports Centres | 0 | 43 | 0 | 43 | 0 | 43 | 0 | No spend to date but budget to be utilised on energy efficiency scheme in 21/22 |
| Tom Gubbins | Physical Activity and Inequalities Insight | 0 | 20 | 0 | 20 | 20 | | - | Full spend expected in 20/21 |
| Liam Didcock | North Oxfordshire Academy Astroturf | 0 | 183 | 0 | 183 | 0 | 183 | - | Currently in discussions with United Learning Trust regarding outstanding planning application and their contribution. Spend likely to be delayed until 21/22 |
| Liam Didcock | Bicester Leisure Centre Extension | 0 | 122 | 0 | 122 | 40 | 82 | - | FMG Consulting fee of £37,750 for leisure centre feasibility works. Remaining spend likely to take place in 21/22 |
| Liam Didcock | Spiceball Leis Centre Bridge Resurfacing | 0 | 30 | 0 | 30 | 0 | 30 | - | Spend will not take place until 21/22 when Castle Quay Waterside is completed and bridge reinstated |
| Rebecca Dyson | Corporate Booking System | 0 | 60 | 0 | 60 | 60 | | - | Delay due to corporate pressure on IT service. |
| Kevin Larner | Community Capital Grants | 100 | 28 | 0 | 128 | 128 | | - | Actual budget = £127,267; YTD actual = £17,755; YTD commitments including b/f from last FY @ £25K - £96,255.44, balance of commitments less actual TYD spend = £77,497.44. A further £30,208.73 has been agreed by assessors in principle but yet to be committed on Civica. This would leave £805 of uncommitted budget against the accumulated total budget. |
| Liam Didcock | North Oxford Academy Upgrade existing Fa | 60 | 0 | 0 | 60 | 60 | 0 | - | Forward funded by S106 as TrackMark was required before this financial year. |
| Liam Didcock | Cooper School Re-Development/Refurb work | 40 | 0 | 0 | 40 | 40 | | - | Work has commenced in August. Full spend anticipated in this financial year |

| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
|--|--|--------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|---|
| Thomas Darlingto | r S106 Capital Costs | 0 | 0 | 0 | 0 | | | - | Adderbury PC Milton Rd Project - Expecting to pay the remaining amount of the existing PO for the completion of drainage works (£28,465); Bloxham PC Jubilee Hall Project - Expecting to pay the remaining amount of the existing PO for the completion of the project. Awaiting news of possible request for further s106 funds to address the rectification of the roof (£44,126.33); Cooper School Project - Contribution towards the refurbishemnt of the changing rooms (£12,050)(Liam leading). Bloxham Ex-Servcemen's Hall Project - Expecting to pay the outstanding amount of the existing PO (£20,530.87). NOA Athletics Track Improvements - Awaiting invoices (£5,340); Bicester Festival - Website build (£1,232)(Tara leading). |
| | Leisure & Sport Total | 200 | 486 | - | 686 | 348 | 338 | _ | |
| Tim Mills | Disabled Facilities Grants | 375 | 497 | 1,093 | 1,965 | 1,100 | 490 | (375) | Total budget comprises: £375k base budget, £497k reprofiled budget from 19/20 and £1,093k BFC contribution from County. Anticipated full year spend is £1,100k. As previously acknowledged, the inclusion of the base budget was an error. The effective budget is therefore £1,590k. Covid significantly reduced activity in the first quarter and although delivery is now picking up, we are not expecting to be able to recover the lost ground. |
| Tim Mills | Discretionary Grants Domestic Properties | 150 | 50 | 0 | 200 | 150 | | (50) | Total budget comprises: £150k base budget, £50k reprofiled budget from 19/20. Anticipated full year spend is £150k. Covid has significantly reduced discretionary grant activity and likely spend remains uncertain. |
| Frances Evans | Abritas Upgrade | 0 | 12 | 0 | 12 | 8 | | (4) | Of the £12k budget, £4k has been spent to date, and a further £4k committed to be spent by September 2020 on a smal works order/amendments to Abritas. There are no plans in place currently to spend the remaining £4k by March 2021. |
| | Housing Total | 525 | 559 | 1,093 | 2,177 | 1,258 | 490 | (429) | |
| Ed Potter | Car Park Refurbishments | 0 | 145 | 0 | 145 | 145 | | - | Anticipating commitment in quarter 3, is in conjunction with project 40217 - installation of pay on exit barriers across cherwell car parks |
| Ed Potter | Energy Efficiency Projects | 0 | 4 | 0 | 4 | 3 | | (1) | Fully committed 20/21 |
| Ed Potter | Glass Bank Recycling Scheme | 0 | 0 | 0 | 0 | 0 | | - | Scheme not in use in 2019/20 |

| | | | | £000 |)'s | | | | Ι |
|--|--|----------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|--|
| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
| Ed Potter | Public Conveniences | 0 | 0 | 0 | 0 | 0 | | - | Small overspend due to last invoice form contractor. £85k budget transferred to castle quay 1 changing places project |
| Ed Potter | Off Road Parking | 0 | 18 | 0 | 18 | 18 | | - | Expecting full spend in 20/21- relates to delay in official purchasing of banbury country park in late 19/20 |
| Ed Potter | Vehicle Replacement Programme | 952 | 223 | 0 | 1,175 | 1,000 | | (175) | Review of replacement programme underway as budget setting exercise- some slippage may be required in to 20/21. To be confirmed in period 5 |
| Ed Potter | Wheeled Bin Replacement Scheme | 0 | 0 | 0 | 0 | 0 | | - | Fully committed 19/20 |
| Ed Potter | Urban City Electricity Installations | 0 | 15 | 0 | 15 | 15 | | - | Expecting full spend in 20/21 (relates to electricity points in urban centres) |
| Ed Potter | Vehicle Lifting Equipment | 0 | 0 | 0 | 0 | 0 | | - | Fully committed 19/20 Review Actuals to date - journal require. Move |
| Ed Potter | Container Bin Replacement | 0 | 5 | 0 | 5 | 5 | | - | o/spend to 40186 or 40187 |
| Ed Potter Ed Potter | Commercial Waste Containers On Street Recycling Bins | 25 24 | 1 10 | 0 | 26 34 | 26 34 | | - | Expecting full spend in 20/21 Expecting full spend in 20/21 |
| Ed Potter | Build Team Essential Repairs & Improve C | 160 | 0 | 0 | 160 | 160 | | - | Not Environmental Services |
| Ed Potter | Street Scene Fencing Street Furniture & | 12 | 0 | 0 | 12 | 12 | | - | Expecting full spend in 20/21 - commitment expected in quarter 3 |
| Ed Potter | Car Parking Action Plan Delivery | 125 | 0 | 0 | 125 | 125 | | - | Anticipating commitment in quarter 3, is in conjunction with project 40015 - installation of pay on exit barriers across cherwell car parks |
| Ed Potter | Depot Fuel System Renewal | 50 | 0 | 0 | 50 | 50 | | - | Expecting full spend in 20/21 - commitment expected in quarter 3 |
| Ed Potter | Bicester Country Park | 80 | 0 | 0 | 80 | 25 | | (55) | Anticipating commitment in quarter 3 - awaiting results of archaelogical dig, £55k slippage may be required in to 2021/22 |
| Ed Potter | Thorpe Lane Depot Capacity Enhancement | 175 | 0 | 0 | 175 | 100 | | (75) | Anticipating commitments in quarters 2 and 3, £75k slippage may be required in to 2021/22 - slippage potentially required as a result of works needed if separate food and garden waste introduced in 21/22. |
| | Environment - Environment Total | 1,603 | 421 | - | 2,024 | 1,718 | - | (306) | |
| | Wellbeing, Housing & Environmental Services Total | 2,328 | 1,486 | 1,093 | 4,907 | 3,344 | 828 | (735) | |
| Jane Norman | Community Centre Refurbishments | 0 | 11 | 0 | 11 | 11 | | - | |
| Jane Norman | The Hill Youth Community Centre | 0 | 0 | 0 | 0 | 0 | | - | EW 1 |
| Andrew Bowe | East West Railways | 290 | 1,441 | 0 | 1,731 | 1,731 | | - | EW railways programme This drawn based on the funding requirements of |
| Robert Jolley | Graven Hill - Loans and Equity | 16,500 | 0 | 0 | 16,500 | 16,500 | | - | Graven Hill but should be drawn in full by the year end. No reprofiling needed as the required funding for next year is included in 20/21 budget. |
| | Bicester Community Building | 0 | 0 | | 0 | 0 | | - | |
| Dean Fisher | NW Bicester Eco Business Centre | 0 | | | 0 | 0 | | - | Valuation certificates from Kier confirm that there are no retentions outstanding. Therefore the accrual was overstated and is a genuine £68k underspend in 19/20 (See JK email in Bicester folder 12/3/20 |
| Jane Norman | The Hill Community Centre | 0 | 229 | 0 | 229 | 229 | | - | |

| | Г | £000's | | | | | | | |
|--|--|--------|----------------------------|-------------|-----------------|--|--------------------------------------|---------------------------------------|---|
| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
| Jane Norman | Orchard Lodge (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Old Place Yard (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Coach House Mews (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Banbury Ambulance Station (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Fairway Methodist Church (Phase 1) Hope House | 0 | 0 | 0 | 0 | 0 | | - | |
| | Cher Com Led Prog Banbury Supported Hsg | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Juniper Court/Drapers (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Spring Gardens (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Newton Close (Phase 1) | 0 | 0 | 0 | 0 | 0 | | - | |
| Jane Norman | Admiral Holland Redevelopment Project (phase 1b) | 0 | 1,103 | 0 | 1,103 | 861 | 242 | - | |
| Jane Norman | Creampot Crescent Cropredy (phase 1b) | 0 | 0 | 0 | 0 | 0 | | - | Total budget for Phase 1b £4,707m (including £755k of acquisition). The total project costs are still within the agreed budget of £3.4m |
| Jane Norman | Creampot Crescent Cropredy Repurchase co | 350 | 0 | 0 | 350 | 350 | | - | |
| Jane Norman | Bicester Library (phase 1b) | 0 | 757 | 0 | 757 | 150 | 607 | - | the agreed budget of 25.4m |
| Jane Norman | Build Programme (Phase 2) | 0 | 124 | 0 | 124 | 0 | 96 | (28) | |
| Jane Norman | Bretch Hill Reservoir (Thames Water Site) (Pha | 0 | 6,958 | 0 | 6,958 | 18 | 6,940 | (0) | |
| Jane Norman | Trades & Labour Club (Phase 2) | 0 | 1,542 | 0 | 1,542 | 0 | 1,542 | (0) | The Trades and Labour Club, Nizewell Head, Park |
| Jane Norman | Angus Close (Phase 2) | 0 | 344 | 0 | 344 | 12 | 332 | (0) | Road and Wykham Lane are unlikely to proceed. The |
| Jane Norman | Nizewell Head (Phase 2) | 0 | 198 | 0 | 198 | 0 | 198 | (0) | additional site, St Edith's Way requires approval to be |
| Jane Norman | Leys Close (Phase 2) | 0 | 261 | 0 | 261 | 12 620 | 249 | (0) | included in Phase 2. Cope Road and TCH roof are |
| Jane Norman Jane Norman | Bullmarsh Close (Phase 2) Buchanan Road/Woodpiece Road (Phase 2) | 0 | 592 163 | 0 | 592 163 | 12 | 0 151 | 28 0 | not considered capital projects so should be removed. |
| Jane Norman | Park Road (Phase 2) | 0 | 196 | 0 | 196 | 0 | 196 | (0) | |
| Jane Norman | Wykham Lane (Phase 2) | 0 | 189 | 0 | 189 | 0 | 189 | 0 | |
| Jane Norman | St Ediths Way | | | | 0 | , and the second | | - | |
| 23.10 1101111011 | Place & Growth - Economy & Regeneration | 17,140 | 14,109 | 0 | 31,249 | 20,506 | 10,742 | (1) | |
| | Place & Growth Total | 17,140 | 14,109 | - | 31,249 | 20,506 | 10,742 | (1) | |
| Natasha Barnes | Customer Self-Service Portal CRM Solution | 0 | 0 | 0 | 0 | 0 | | - | |
| Tim Spiers | EXKI PROD capy fwd planning IT hardware | 0 | 0 | 0 | 0 | 0 | | - | |
| Rakesh Kumar | Land & Property Harmonisation | 0 | 146 | 0 | 146 | 146 | | - | Carry forward for Reg Services Project |
| Tim Spiers | 5 Year Rolling HW / SW Replacement Prog | 50 | 21 | 0 | 71 | 71 | | - | Carry forward for WiFi/Digital Customer |
| Tim Spiers | Business Systems Harmonisation Programme | 40 | 12 | 0 | 52 | 52 | | - | Carry forward for WiFi/Digital Customer |
| | Website Redevelopment | 0 | 0 | 0 | 0 | 0 | | - | |

| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
|--|---|--------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|---|
| Tim Spiers | Upgrade Uninterrupted Pwr Supp Back up / Datacentre | 0 | 0 | 0 | 0 | 0 | | - | Offsetting other overspends/underspends |
| Tim Spiers | IT Strategy Review | 0 | 0 | 0 | 0 | 0 | | - | Offsetting other overspends/underspends |
| Tim Spiers | Digital Portal | 0 | 0 | 0 | 0 | 0 | | - | journalled to 40170 |
| Tim Spiers | Land & Property Harmonisation | 0 | 0 | 0 | 0 | 0 | | - | Planned to complete by end of FY, replacement land and property systems |
| Tim Spiers | Customer Excellence & Digital Transfer | 0 | 59 | 0 | 59 | 59 | | - | Carry forward for WiFi/Digital Customer |
| | Bodicote House Meeting Room Audio Visual | 10 | 0 | 0 | 10 | 10 | | - | |
| | CDC & OCC Technology Alignment | 100 | 0 | 0 | 100 | 100 | | - | |
| | Legacy Iworld System Migration | 100 | 0 | 0 | 100 | 100 | | - | |
| | Procurement of Joint Performance system | 65 | 0 | 0 | 65 | 65 | | - | |
| Hedd Vaughan- Evans | Unified Communications | 0 | 0 | 0 | 0 | 0 | | - | Offsetting other overspends/underspends |
| Hedd Vaughan- Evans | WIFI Replacement | 0 | 0 | 0 | 0 | 0 | | - | Offsetting other overspends/underspends |
| | Information Technology Total | 365 | 238 | - | 603 | 603 | - | - | Underspend use for Phase 2 next year as per PN |
| Karen Edwards | HR / Payroll System replacement | 18 | 25 | 0 | 43 | 43 | | - | HR/Payroll project, have manually reduced commitment as it is incorrect (invoices not matched off against it). Will ask for it to be cancelled |
| Tim Spiers | Project Manager for HR/Payroll System | 50 | 0 | 0 | 50 | 57 | | 7 | Manually adjusted outturn as expected to be 7K over. Recharges to SNC are in progress |
| | Elections Polling Booth and Count Tables | 0 | 0 | 0 | 0 | 0 | | - | |
| | HR, OD and Payroll Total | 68 | 25 | - | 93 | 100 | - | 7 | |
| | Customers & Service Development Total | 433 | 263 | 0 | 696 | 703 | 0 | 7 | |
| Dominic Oakesho | ot Financial System Upgrade | 0 | 0 | 0 | 0 | 0 | | - | |
| | Antelope garage | 0 | 0 | 0 | | 0 | | | |
| Belinda Green | Academy Harmonisation | 0 | 79 | 0 | 79 | 79 | | - | The capital pot was established to support the project to transfer the CDC Revs and Bens data from the legacy software system, Northgate, to the Academy system. Although the data migration took place in 2017 there are a number of modules (which came as part of the original system contract) that are still to be implemented including OD customer portal, automation of new claims for benefits and CT discounts/exemptions, templating. These are all in the work plan for 19/20. £57k reprofiled from 18/19 |
| Dominic Oakesho | ot New E-Tenderings Portal for Procurement | 0 | 0 | 0 | 0 | 0 | | - | Budget for project is no longer required, an additional module to the existing e-tendering portal was purchased. |
| | Bespoke/Custom Build Bridging Loan Schem | 2,500 | 0 | 0 | 2,500 | 2,500 | | - | |
| Dominic Oakesho | ot Finance Replacement System | 980 | 0 | 0 | 980 | 980 | | - | |

| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
|--|---|--------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|---|
| 0 | Finance Total | 3,480 | 79 | - | 3,559 | 3,559 | - | - | |
| Stuart Parkhurst Stuart Parkhurst | Condition Survey Works Bradley Arcade Roof Repairs | 0 | 8 | 0 | 8 | 8 | | - | Works completed Works partially completed, further investigation required to complete works scope to be created. On target for spend of £30K - waiting for permission from Sanctury |
| | Bicester Town Centre Redevelopment | 0 | 0 | 0 | 0 | 0 | | - | |
| Stuart Parkhurst | Community Buildings - Remedial Works | 0 | 0 | 0 | 0 | 0 | | - | Works completed, To be closed |
| Chris Hipkiss | Spiceball Riverbank Reinstatement | 0 | 50 | 0 | 50 | 50 | | - | Full spend anticipated in 19/20 |
| Stuart Parkhurst | Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems | 0 | 253 | 0 | 253 | 253 | | - | In design stage, works progressing. Discussions between CDC and tenant regarding extension of the lease. The result of which may affect scope of the project. Project currently paused until resolved. |
| Stuart Parkhurst | Thorpe Way Industrial estate - Roof & Roof Lights | 0 | 0 | 0 | 0 | 0 | | - | Works complete and project signed off. Close |
| Chris Hipkiss | Castle Quay 2 | 25,798 | 29,715 | 0 | 55,513 | 55,513 | | - | Programme ongoing, reprofile £45,798K into 19/20 and reprofile £24,667K beyond |
| Chris Hipkiss | Castle Quay 1 | 0 | 5,041 | 0 | 5,041 | 5,041 | | - | Programme ongoing, forecast spend in 19/20 of £4m. Reprofile remaining budget beyond 19/20 |
| Shelagh Larard | Franklins House - Travelodge | 0 | 0 | 0 | 0 | 0 | | - | Retention payment c£25k payable to the contractor in Aug 19. There will also be some professional fees payable. Expect £50k spend in 19/20 (see SL email 13/5/19 & 06/8/19)) |
| Robert Fuzesi | Housing & IT Asset System joint CDC/SNC | 0 | 50 | 0 | 50 | 50 | | - | Possible harmonisation project will overtake and therefore this budget/project will move over. Project on hold until decision made. |
| Stuart Parkhurst | Orchard Way - external decorations | 0 | 0 | 0 | 0 | 0 | | - | Tender received, to be ordered August 19. On target for full spend in 19/20 |
| Stuart Parkhurst | Retained Land | 0 | 0 | 0 | 0 | 0 | | - | Works complete pending final account - close |
| Stuart Parkhurst | Thorpe Place Industrial Units | 0 | 0 | 0 | 0 | 0 | | - | On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. Defects identified. Risk identified (time) Witholding £100k which the council may be required to use to repair the defects. Close |
| Stuart Parkhurst | Thorpe Way Industrial Units | 0 | 0 | 0 | 0 | 0 | | - | On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. Defects identified. Risk identified (time) Witholding £100k which the council may be required to use to repair the defects. Close |
| Stuart Parkhurst | Horsefair, Banbury | 0 | 55 | 0 | 55 | 55 | | - | Project under review. Previously tendered over budget. Review at Q2 |
| Stuart Parkhurst | Thorpe Lane Depot - Tarmac / drainage | 0 | 0 | 0 | 0 | 0 | | - | On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. Defects identified. Risk identified (time) Witholding £100k which the council may be required to use to repair the defects. Completed |

| | | | | £000 | O's | | | | |
|--|--|---------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|--|
| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
| Stuart Parkhurst | EPC certification & compliance works | 0 | 0 | 0 | 0 | 0 | | - | On site, 30 week programme. Project anticipated to be delivered within budget, works to be completed end of Aug 19. |
| Chris Hipkiss | Tramway Industrial Estate, Banbury | 0 | 0 | 0 | 0 | 0 | | - | Site survery works not budgeted for in 19/20 |
| Stuart Parkhurst | The Mill | 0 | 250 | 0 | 250 | 250 | | - | Robert to provide forecast spend for 19/20 and reprofile for 20/21. A recent condition survey of the property outlined necessary remedial works and approach that would need to be undertaken to bring the building back into good repair. |
| Stuart Parkhurst | Banbury Museum Upgrade of AHU | 0 | 106 | 0 | 106 | 106 | | - | Order being raised for investigation stage which will lead to full design. Review Q2 |
| Stuart Parkhurst | Bodicote House Fire Compliance Works | 0 | 141 | 0 | 141 | 141 | | - | Order raised for design. Waiting on FRA then works will begin |
| Stuart Parkhurst | The Fairway Garage Demolition | 0 | 49 | 0 | 49 | 65 | | 16 | Full spend anticipated in 19/20. Review Q3 Forecasting protential overspend of £10k - balances out with savings elsewhere in property - budget review once tenders returned |
| Stuart Parkhurst | BYHP Separation of Building to two units | 0 | 0 | 0 | 0 | 0 | | - | Order raised for design. Full spend anticipated in 19/20 (slightly over) |
| ???? | Town Centre House | 0 | 0 | 0 | 0 | 0 | | - | added in as it was missing |
| Stuart Parkhurst | Comlpliance Works with Energy Performanc | 0 | 39 | 0 | 39 | 39 | | - | Phase one on site, 15 week programme. Project anticipated to be on target, £130k spend for works to be completed end of Aug 19. Design works for Phase two works to commence in September. On target for full spend. |
| Stuart Parkhurst | Ferriston Roof Covering | 0 | 93 | 0 | 93 | 93 | | - | Works being tendered anticipated start date of September. Full spend anticipated in 20/19 |
| Stuart Parkhurst | Pioneer Square Fire Panel | 0 | 17 | 0 | 17 | 17 | | - | Order raised for design. Full spend anticipated in 19/20 |
| Stuart Parkhurst | Corporate Asbestos Surveys | 60 | 150 | 0 | 210 | 160 | | (50) | <u> </u> |
| Stuart Parkhurst | Corporate Fire Risk Assessments | 20 | 60 | 0 | 80 | 80 | | - | Works are being assessed with the consultant. Once |
| Stuart Parkhurst | Corporate Water Hygiene Legionella Asses | 0 | 35 | 0 | 35 | 35 | | - | full scope identified, works will proceed. Potential to |
| Stuart Parkhurst Stuart Parkhurst | Corporate Reinstatement Cost Assessments Works From Compliance Surveys | 0 65 | 12 195 | 0 | 12 260 | 12 260 | | - | reprofile part works in to 20/21 |
| Stuart Parkhurst | Thorpe Place 18_19 | 0 | 68 | 0 | 68 | 68 | | - | works tendered July. Costs, more than anticipated - alterting specification to make effciencies and then retendered. Forecast start date of December for a 4 week project. |
| Robert Fuzesi | CDC Feasibility of utilisation of proper | 0 | 100 | 0 | 100 | 100 | | - | Reprofiled. |
| Stuart Parkhurst | Orchard Way Fire Safety Works | 0 | 25 | 0 | 25 | 25 | | - | Need to Amend Line |
| Chris Hipkiss | Wildmere Industrial Estate | 0 | | 0 | 0 | 28 | | 28 | |
| Stuart Parkhurst | Community Centre - Works | 195 | | 0 | 195 | 195 | | - | |
| Stuart Parkhurst | Bridge Street Toilets Demolition | 0 | 45 | 0 | 45 | 45 | | - | |
| | Property Total | 26,138 | 36,557 | - | 62,695 | 62,689 | - | (6) | |
| | Finance Services Total | 29,618 | 36,636 | - | 66,254 | 66,248 | - | (6) | |
| | | | | | | | | | |

| PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET | REPROFILED FROM 2019/20 | ADJUSTMENTS | BUDGET TOTAL | Forecast Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | OUTTURN NARRATIVE |
|--|---------------|--------|----------------------------|-------------|-----------------|---------------------|--------------------------------------|---------------------------------------|-------------------------|
| | Capital Total | 49,519 | 52,494 | 1,093 | 103,106 | 90,801 | 11,570 | (735) | 735.45347 - Under Spend |