| | | | | | | £000's | | | | |
|-------|--|-------------------------------------|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|--|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40062 | Andrew Bowe/Tony Brummell | East West Railways | 1,731 | 18 | 0 | 18 | 1,713 | (0) | - | Cherwell's involvement is now principally regulatory in the form of considering, inter alia, planning land drainage and environmental applications with a view to issuing consents for both temporary works (covering the construction phase only) and the permanent works. The times spent on the project are largely reactive to its progress and requirements. |
| 40107 | Jane Norman | The Hill Community Centre | 229 | 0 | 0 | 0 | 0 | (229) | (229) | Project now complete. |
| 40206 | Dean Fischer | Garden Town Capital Funding | 9,809 | 9,809 | 0 | 9,809 | 0 | 0 | - | This is for feasibility and design work for three major infrastructure schemes in Bicester (Ploughley Lane, Banbury Road and Pioneer roundabout). The schemes are active and progressing. Spend will be mainly on feasibility, tech support and appointment of contractors to bring the schemes forward. OCC and Graven Hill Dev't Co. (delivering the infrastructure on behalf of Garden Town) are incurring costs on initial feasibility work - the finance agreements are being finalised now and signed before year end and at that point both OCC and Graven Hill will begin invoicing CDC. The schemes will roll on for a further 2-3 years, so reprofiling of budget will be necessary. |
| 40100 | Jane Norman | Orchard Lodge (Phase 1) | 0 | 0 | 0 | 0 | 0 | - | - | Coach House Mews: There is a final main |
| 40103 | Jane Norman | Old Place Yard (Phase 1) | 0 | 0 | 0 | 0 | Ö | - | - | contract payment of retention (£34k) It is |
| 40106 | Jane Norman | Coach House Mews (Phase 1) | 0 | 3 | 0 | 3 | 0 | 3 | 2 | anticipated that this will be paid before 31st March 21 (accrued) |
| 40108 | Jane Norman | Banbury Ambulance Station (Phase 1) | 0 | 27 | 0 | 27 | 0 | 27 | 31 | Fairway Methodist Church (Hope Close) - This |

| | | | | | | £000's | | | | |
|-------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|---|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40109 | Jane Norman | Fairway Methodist Church (Phase 1) Hope House | 0 | 73 | 0 | 73 | 0 | 73 | 53 | Services (ODBS), a contractor working on The Fairway, Hope Close development. Their scope of work was related to the construction of 11 new dwellings together with associated external works;typically including house foundations, provision of water, electricity and drainage to homes as well as estate road and car park for adjacent church (car park owned by CDC and leased to the church). ODBS |
| 40114 | Jane Norman | Cher Com Led Prog Banbury Supported Hsg | 0 | 0 | 0 | 0 | | - | - | completed their works late 2019 (the dwellings were not marketed for sale until Sept 2019) |
| 40125 | Jane Norman | Newton Close (Phase 1) | 0 | 0 | 0 | 0 | 0 | - | - | which was followed by an extremely |
| 40124 | Jane Norman | Spring Gardens (Phase 1) | 0 | 0 | 0 | 0 | 0 | - | 7 | contentious period of about 6 months of claims |
| 40121 | Jane Norman | Bicester Library (phase 1b) | 970 | 84 | 0 | 84 | 885 | (0) | o | Bicester Library: Intent was for demolition / site works to commence January 2021 with construction completing late 2021- previous expenditure considered this intent. Recently received feedback from Planning means we think that we have 3-4 months negotiation with Oxfordshire County Council Archaeology before we will get a Planning Permission, so we will not be able to carry out demolition until April 2021 at the earliest, with the main contract following on in June / July 2021, again, at earliest. Forecast Outturn is limited to Acrual + Commitments with the majority of the budget reprofiled due to |
| 40111 | Jane Norman | Admiral Holland Redevelopment Project (phase 1b) | 669 | 838 | 0 | 838 | 61 | 230 | | With construction formally completed end of September 2020 there is the need to budget for retention which CDC will have to pay in September 2022 – the retention is £60.5k. |
| 40118 | Jane Norman | Creampot Crescent Cropredy (phase 1b) | 0 | 0 | 0 | 0 | 6 | 6 | | Creampot Crescent - Although the home is complete, sold under shared ownership basis CDC are still holding retention money. The amount is £5,750 which will not be due for payment until October 2021 |

| | | | | | | £000's | | | | |
|-------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|---|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40214 | Jane Norman | Creampot Crescent Cropredy Repurch | 350 | 0 | 0 | 0 | 350 | - | _ | This budget will only be required if CDC buy back the property if the current owner can no longer afford the property. Need to reprofile to 21/22 |
| 40172 | Jane Norman | Bretch Hill Reservoir (Thames Water Site) (Phase 2) | 6,958 | 0 | 0 | 0 | 0 | (6,958) | (6,940) | we are still working on the land assembly for Bretch Hill and the pre-application was |
| 40173 | Jane Norman | Trades & Labour Club (Phase 2) | 1,542 | 0 | 0 | 0 | 0 | (1,542) | | submitted to planning in October 2020. |
| 40174 | Jane Norman | Angus Close (Phase 2) | 344 | 0 | 0 | 0 | 0 | (344) | (332) | The Trades and Labour Club, Nizewell Head, |
| 40175 | Jane Norman | Nizewell Head (Phase 2) | 198 | 0 | 0 | 0 | 0 | (198) | (198) | Park Road and Wykham Lane are unlikely to be |
| 40176 | Jane Norman | Leys Close (Phase 2) | 261 | 0 | 0 | 0 | 0 | (261) | (249) | developed so will need to be removed from the |
| 40177 | Jane Norman | Bullmarsh Close (Phase 2) | 592 | 678 | 0 | 678 | 0 | 86 | 158 | capital budget. The Trades and Labour Club |
| 40178 | Jane Norman | Buchanan Road/Woodpiece Road (Phase 2) | 163 | 0 | 0 | 0 | 0 | (163) | (151) | was under discussion as they wanted to replace their current club house with a new, |
| 40179 | Jane Norman | Park Road (Phase 2) | 196 | 0 | 0 | 0 | 0 | (196) | (196) | smaller facility which would have then released |
| 40180 | Jane Norman | Wykham Lane (Phase 2) | 189 | 0 | 0 | 0 | 0 | (189) | (189) | land for housing. They have decided not to go |
| 40155 | Jane Norman | Build Programme (Phase 2) | 124 | 0 | 0 | 0 | 0 | (124) | | ahead due to club members opposition. Park Road is a small site that has a covenant attached for recreational use and is currently leased to the adjacent owner for garden |
| 40213 | Jane Norman | Build Team Essential Repairs & Improve C | 160 | 0 | 0 | 0 | 160 | - | - | Loss adjustor negotiation still progressing - we are hopeful that Town Centre roof repairs will be covered by warranty. £160k to be reprofiled in case warranty claim unsuccessful. |
| | Growth & Econ | omy Total | 24,486 | 11,530 | 0 | 11,530 | 3,175 | (9,781) | (9,636) | |
| 40015 | Ed Potter | Car Park Refurbishments | 145 | 66 | 0 | 66 | 79 | 0 | _ | This project is concentrating on installing pay on exit barriers at the car park at Compton Road/Cherwell Drive. Due to covid the committed works have been delayed and there will be a requirement to slip £79k in to 21/22 to complete works. Variance of (£38k) to P11 reporting is a result of main contractor with who commitment was made was unable to complete works before end of March 2021 and key staff leaving who were leading the project. |
| 40021 | Ed Potter | Energy Efficiency Projects | 4 | 0 | 0 | 0 | 0 | (4) | (1) | This budget is not required. Project can be closed. |

| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
|-------|--|--|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|--|
| 40025 | Ed Potter | Public Conveniences | 0 | 0 | 0 | 0 | 0 | - | - | This project was completed in 19/20. |
| 40026 | Ed Potter | Off Road Parking | 18 | 0 | 0 | 0 | 18 | - | - | This project is in conjunction with Car Park Refurbishments project CC 40015 and the full £18k will be required to slip in to 21/22. |
| 40028 | Ed Potter | Vehicle Replacement Programme | 1,175 | 753 | 0 | 753 | 422 | (0) | - | Slippage required of £422k in to 21/22 as further investigation wanted on larger electric vehicles before committing to diesel equivalent as a result thie slippage is required to fund said vehicles when needed. Variance of (£107k) to P11 reporting is a result of the delayed delivery of a Hi-ab vehicle for street scene team by supplier until April 2021. |
| 40031 | Ed Potter | Urban City Electricity Installations | 15 | 0 | 0 | 0 | 15 | - | - | This project is for the refurbishment of electric sockets in Bicester town centre. Quotes obtained but issues with electrical contractor delayed committing spend until April 2021 are the reason for the variance in to P11. The Full £15k is required to slip in to 21/22 to cover this work. |
| 40156 | Ed Potter | Container Bin Replacement | 5 | 7 | 0 | 7 | 0 | 2 | - | This project is complete. |
| 40186 | Ed Potter | Commercial Waste Containers | 26 | 26 | 0 | 26 | 0 | 0 | - | This project is complete. |
| 40187 | Ed Potter | On Street Recycling Bins | 34 | 12 | 0 | 12 | 22 | 0 | - | Due to severe delays with worldwide production of plastic and metal bins the decision was made to put the ordering of the bins for the urban centres on hold until 21/22 and is the reason for the (£10k) variance to |
| 40188 | Ed Potter | Thorpe Lane Depot Capacity Enhancement | 175 | 1 | 0 | 1 | 174 | (0) | - | £174k is required to be slipped in to 21/22 for preparation of separate food and garden waste implementation. Additional food waste vehicles means the use of the site is being |
| 40216 | Ed Potter | Street Scene Fencing Street Furniture & | 12 | 0 | 0 | 0 | 12 | - | - | This project is for repairing/replacing metal steps at Kirtlington Quarry. Issues with the expiring lease, landowner and covid has resulted in delays. Full £12k to be slipped in to 21/22. |

| | | | | | | £000's | | | | |
|-----------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|---|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40217 | Ed Potter | Car Parking Action Plan Delivery | 125 | 0 | 0 | 0 | 125 | - | - | Member sign off on action plan was not signed off until 2nd November, delays due to covid |
| 40218 | Ed Potter | Depot Fuel System Renewal | 50 | 0 | 0 | 0 | 50 | - | _ | Awaiting specification and liasing with procurement requirement, installation unlikely before April 2021. Full £50k to be slipped in to 21/22. |
| 40222 | Ed Potter | Barnhill - Bicester Country Park | 80 | 0 | 0 | 0 | 80 | - | | Full slippage of £80k required in to 2020/21 due to delays for covid and community planting unable to take place until later in 2021. (Description should be Burnehyll) |
| | Environment an | d Waste Total | 1,864 | 865 | 0 | 865 | 997 | (2) | (1) | |
| Environme | ent and Place tota | | 26,350 | 12,395 | 0 | 12,395 | 4,172 | (9,783) | (9,637) | |
| 40067 | Stuart Parkhurst | Bradley Arcade Roof Repairs | 8 | 0 | 0 | 0 | 0 | (8) | (6) | Works now complete and project closed |
| 40081 | Robert Fuzesi | Bicester Town Centre Redevelopment | 0 | 0 | 0 | 0 | 0 | - | - | Works have been charged to revenue project closed The budget was prepared some time ago and |
| 40092 | Chris Hipkiss | Spiceball Riverbank Reinstatement | 50 | 0 | 0 | 0 | 50 | - | | got delayed due to the commencement of CQ2. The works are now part of the CQ2 and also includes the bridge too. It will than likely |
| 40139 | Stuart Parkhurst | Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems | 253 | 0 | 0 | 0 | 100 | (153) | (153) | In design stage, works progressing. Project was delayed due to issues with lease agreement with tenant. The £100k reprofile is for works on the roof. The remaining £153k has been offered up as a saving |
| 40141 | Chris Hipkiss | Castle Quay 2 | 55,513 | 38,104 | 0 | 38,104 | 17,409 | - | - | Balance to be re-profiled for delayed project works due to COVID-19. Works programmed, but not engaged |
| 40144 | Chris Hipkiss | Castle Quay 1 | 5,041 | 1,738 | 0 | 1,738 | 3,303 | - | - | Balance to be re-profiled for delayed project works due to COVID-19. Works programmed, but not engaged. |
| 40159 | Chris Hipkiss | Wildmere Industrial Estate | 0 | 0 | 0 | 0 | 0 | - | 31 | This relates to an investment purchase we backed out. We spent this money on DD work leading up to Mid March 2020. When Covid 19 hit, Senior staff together with Members decided to pull the purchase. |
| 40162 | Stuart Parkhurst | Housing & IT Asset System joint CDC/SNC | 100 | 0 | 0 | 0 | 100 | - | (100) | CDC contribution to new joint IT asset system |

| | £000's | | | | | | | | | |
|-------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|--|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40163 | Stuart Parkhurst | Orchard Way - external decorations | 0 | (5) | 0 | (5) | 0 | (5) | - | Project completed |
| 40183 | Stuart Parkhurst | The Mill | 250 | 0 | 0 | 0 | 0 | (250) | (250) | A refurbishment budget may no longer be required |
| 40167 | Stuart Parkhurst | Horsefair, Banbury | 55 | 0 | 0 | 0 | 55 | - | - | Works on paving outside Horsefair, Banbury Cross. Project delayed due to Covid. Currently scoping ready for tender. |
| 40190 | Stuart Parkhurst | Banbury Museum Upgrade of AHU | 106 | 1 | 0 | 1 | 35 | (70) | (70) | Works relate to Air Handling unit at Banbury museum. Work have been ordered. Materials ordered from Germany but due to BREXIT supply issues are being encountered. £70k is a saving against this particular scheme |
| 40191 | Stuart Parkhurst | Bodicote House Fire Compliance Works | 141 | 0 | 0 | 0 | 141 | - | _ | Order raised for design however project is on hold due to viability of project. |
| 40192 | Stuart Parkhurst | The Fairway Garage Demolition | 49 | 67 | 0 | 67 | 0 | 18 | 18 | Demolition og garages and asbestos removal now complete - Project closed |
| 40194 | Stuart Parkhurst | Compliance Works with Energy Performance | 39 | 13 | 0 | 13 | 0 | (26) | (26) | Works on energy performance certification (EPC) for corporate properties now complete - project closed |
| 40195 | Stuart Parkhurst | Ferriston Roof Covering | 93 | 3 | 0 | 3 | 0 | (90) | (90) | Works on Ferriston roof have now been completed. |
| 40196 | Stuart Parkhurst | Pioneer Square Fire Panel | 17 | 0 | 0 | 0 | 0 | (17) | (20) | Project closed |
| 40197 | | Corporate Asbestos Surveys | 210 | 0 | 0 | 0 | 160 | (50) | (50) | Works are progressing, planned to be completed over 2 years with delays being caused by covid 19. £160k will need to be reprofiled into 21/22. Anticipated saving of £50k |
| 40198 | Stuart Parkhurst | Corporate Fire Risk Assessments | 80 | 0 | 0 | 0 | 80 | - | - | Full spend anticipated however £80k to be reprofiled into 21/22. |
| 40199 | Stuart Parkhurst | Corporate Water Hygiene Legionella Asses | 35 | 0 | 0 | 0 | 0 | (35) | (35) | Works have been charged to revenue therefore this is a saving of £35k - project closed |

| | £000's | | | | | | | | | |
|----------|--|--|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|---|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40200 | Stuart Parkhurst | Corporate Reinstatement Cost Assessments | 12 | 0 | 0 | 0 | 12 | - | (15) | Full spend anticipated. £15k to be reprofiled 21/22 |
| 40201 | Stuart Parkhurst | Works From Compliance Surveys | 260 | 113 | 0 | 113 | 147 | 0 | _ | Works planned over 2 years with additional delays caused by covid 19. Full spend anticipated however £147k to be reprofiled into 21/22. |
| 40202 | Stuart Parkhurst | Thorpe Place 18_19 | 68 | 38 | 0 | 38 | 0 | (30) | (30) | Works completed no further costs expected - project closed |
| 40203 | Robert Fuzesi | CDC Feasibility of utilisation of proper Space | 100 | 0 | 0 | 0 | 100 | - | - | project slipped until 21/22 |
| 40205 | Stuart Parkhurst | Orchard Way Fire Safety Works | 25 | 12 | 0 | 12 | 0 | (13) | (13) | Project closed. £13k saving against this project |
| 40207 | Stuart Parkhurst | Bridge Street Toilets Demolition | 45 | 42 | 0 | 42 | 0 | (3) | (3) | Project closed. £3k saving |
| 40219 | Stuart Parkhurst | Community Centre - Works | 195 | 65 | 0 | 65 | 130 | 0 | - | 2 year scheme - £195k in yr1 and £190k in yr 2. |
| | Property Investi | ment Total | 62,745 | 40,191 | 0 | 40,191 | 21,822 | (731) | (812) | |
| Comm Dev | Assets total | | 62,745 | 40,191 | 0 | 40,191 | 21,822 | (731) | (812) | |
| 40142 | Belinda Green | Academy Harmonisation | 79 | 63 | 0 | 63 | 0 | (16) | - | The capital pot was established to support the project to transfer the CDC Revs and Bens data from the legacy software system, Northgate, to the Academy system. Although the data migration took place in 2017 there are a number of modules (which came as part of the original system contract) that are still to be implemented including OD customer portal, automation of new claims for benefits and CT discounts/exemptions, templating. These are all in the work plan for 19/20. £57k reprofiled from 18/19 |
| 40204 | Michael Furness | Finance Replacement System | 980 | 645 | 0 | 645 | 335 | 0 | 0 | |
| | Finance Total | | 1,059 | 708 | 0 | 708 | 335 | (16) | 0 | |
| 40060 | Karen Edwards | HR / Payroll System replacement | 43 | 42 | 0 | 42 | 0 | (1) | 1 | No more costs expected |

| | | | | | | £000's | | | | |
|-------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|--|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40208 | Karen Edwards | Project Manager for HR/Payroll system | 50 | 25 | 0 | 25 | 25 | (0) | - | Remaining 25K to be spent on further implementation of I Trent. |
| | HR Total | | 93 | 67 | 0 | 67 | 25 | (1) | 1 | |
| 40054 | Tim Spiers | Land & Property Harmonisation | 146 | 195 | 0 | 195 | 27 | 76 | 52 | 27K for PM resource needed for April and May due to project delays as a result of Covid impact on Project Team |
| 40056 | Tim Spiers | 5 Year Rolling HW / SW Replacement Prog | 71 | 0 | 0 | 0 | 50 | (21) | (25) | 50K needed for Hardware replacement in 2022 |
| 40057 | Tim Spiers | Business Systems Harmonisation Programme | 52 | 12 | 0 | 12 | 0 | (40) | (27) | offsetting 46K above |
| 40059 | | Website Redevelopment | 0 | 0 | 0 | 0 | 0 | - | - | |
| 40148 | Tim Spiers | IT Strategy Review | 0 | 0 | 0 | 0 | 0 | - | - | |
| 40170 | Tim Spiers | Customer Excellence & Digital Transfer | 59 | 29 | 0 | 29 | 30 | 0 | - | Digital customer Phase 2 |

| | | | | | | £000's | | | | |
|-----------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|--|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40171 | Tim Spiers | Unified Communications | 0 | 0 | 0 | 0 | 0 | - | - | Close cc |
| 40209 | Tim Spiers | Bodicote House Meeting Room Audio Visual | 10 | 0 | 0 | 0 | 0 | (10) | (10) | No longer required |
| 40210 | Tim Spiers | CDC & OCC Technology Alignment | 100 | 96 | 0 | 96 | 4 | 0 | - | |
| 40211 | Tim Spiers | Legacy Iworld System Migration | 100 | 0 | 0 | 0 | 50 | (50) | (100) | Repurpose for new project on members IT |
| 40212 | Tim Spiers | Procurement of Joint Performance system | 65 | 32 | 0 | 32 | 20 | (13) | - | 20K needed for PM resource |
| 42010 | Tim Spiers | WIFI Replacement | 0 | 0 | 0 | 0 | 0 | - | - | close cc - WIFI now to be coded to 21773 |
| | ICT and Digital 1 | | 603 | 363 | 0 | 363 | 181 | (59) | (110) | |
| Customers | Org Dev & Reso | urces total | 1,755 | 1,138 | 0 | 1,138 | 541 | (76) | (109) | |
| 40083 | Tim Mills | Disabled Facilities Grants | 2,112 | 1,081 | 0 | 1,081 | 656 | (375) | (375) | Total budget comprises: £375k base budget, £497k reprofiled budget from 19/20 and £1,093k BFC contribution from County. As previously acknowledged, the inclusion of the base budget was an error. The effective budget is therefore £1,590k. Covid continues to significantly limit activity and although progress was being made in the summer, after the first lockdown, service is once again heavily constrained. We shall be unable to recover the lost ground and there will be a a significant underspend to reprofile into 2021-22. |
| 40158 | Tim Mills | Abritas Upgrade | 12 | 8 | 0 | 8 | 0 | (4) | (4) | Of the £12k budget, £8k has been spent to date. There are no plans in place currently to spend the remaining £4k by March 2021. |

| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
|-------------------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|--|
| 40160 | Tim Mills | Housing Services - capital | 1,458 | 1,458 | 0 | 1,458 | 0 | - | - | OAHP funding at Camp Rd, Heyford and Oak Farm Drive, Milcombe. The Affordable Houses will not be owned by Cherwell District Council but owned, let and managed by Heyford Regeneration and Paradigm Housing respectively. |
| 40084 | Tim Mills | Discretionary Grants Domestic Properties | 200 | 137 | 0 | 137 | 63 | 0 | - | The 5 year capital scheme for Discretionary grants is £150k pa and runs until 2023-24. Total budget comprises: £150k base budget, £50k reprofiled budget from 19/20. full year spend is £137k. The third lockdown has delayed progress with a number of reactive landlords' grants which will not now progress until next year. (We recommend that any underspend is reprofiled into 2021-22.) |
| | Housing Service | s Total | 3,782 | 2,684 | 0 | 2,684 | 719 | (379) | (379) | |
| Housing To | tal | | 3,782 | 2,684 | 0 | 2,684 | 719 | (379) | (379) | |
| 40005 | Tom Darlington | Whitelands Farm Sports ground | 0 | 0 | 0 | 0 | 0 | - | - | Funded from S106 held for scheme completion. |
| 40006 | Nicola Riley | Community Centre Refurbishments | 11 | 0 | 0 | 0 | 9 | (2) | (2) | Remaining funds from The Hill capital project. Required for professional fees and external lighting project. |
| 40007 | Liam Didcock | Solar Photovoltaics at Sports Centres | 43 | 0 | 0 | 0 | 0 | (43) | 1/1/2/1 | Project completed resulting in £43k underspend |
| 40009 | Tom Gubbins | Physical Activity and Inequalities Insight | 20 | 0 | 0 | 0 | 12 | (8) | - | £8k spent on Story Map insight work. Remaining £12k funds identified as evaluation funding for Active Reach project which has paused due to Covid National restrictions and will need to be rolled into 21/22 |

| | | | | | | £000's | | | | |
|-------|--|---|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|---|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40010 | Liam Didcock | North Oxfordshire Academy Astroturf | 183 | 0 | 0 | 0 | 183 | 1 | - | Currently in discussions with United Learning Trust regarding outstanding planning application and their contribution. Spend delayed until 21/22. Report due to outline the options to CEDR/Members on the approach to any failure to adhere to the aforementioned planning application |
| 40019 | Liam Didcock | Bicester Leisure Centre Extension | 122 | 38 | 0 | 38 | 84 | (O) | - | FMG Consulting fee of £38k for leisure centre feasibility works. Remaining spend likely to take place in 21/22. Feasibility studies have been taken to Place Programme Board prior to Member workshops. Remaining funds needed for professional fees to progress recommendations of the studies. Further Capital bids will be required for work in 22/23 to forward fund the works alongside S106 funds already held. |
| 40020 | Liam Didcock | Spiceball Leis Centre Bridge Resurfacing | 30 | 0 | 0 | 0 | 30 | - | - | Spend will not take place until 21/22 when Castle Quay Waterside is completed and bridge reinstated. Potential for this budget to be utilsed to resurface remainder of bridge/redecoration and inspection works |
| 40035 | Rebecca Dyson | Corporate Booking System | 60 | 0 | 0 | 0 | 45 | (15) | (15) | Delay due to corporate pressure on IT service. Not expected to require all Capital however seeking to Capitalise the 'contract' with the 3rd party platform currently delivering the online service. Remaining capital to support the development of on-line holiday activity booking process. |

| | | | | | | £000's | | | | _ |
|-------|--|--|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|---|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| 40131 | Tom Darlington | S106 Capital Costs | 156 | 156 | 0 | 156 | | 0 | - | Adderbury PC Milton Rd Project - Expecting to pay the remaining amount of the existing PO for the completion of drainage works (£28,465); Bloxham PC Jubilee Hall Project - Expecting to pay the remaining amount of the existing PO for the completion of the project. Awaiting news of possible request for further s106 funds to address the rectification of the roof (£44,126.33); Cooper School Project - Contribution towards the refurbishemnt of the changing rooms (£12,050). Bloxham Ex-Servcemen's Hall Project - Expecting to pay the outstanding amount of the existing PO (£20,530.87). NOA Athletics Track Improvements - Awaiting invoices (£5,340); Bicester Festival - Website build (£1,232). |
| 40152 | Kevin Larner | Community Capital Grants | 128 | 88 | 0 | 88 | 15 | (25) | 121 | Funds claimed to date £88k. Project has been delayed due to COVID. The scheme is now closed and any underspends from the CICG funded projects will go back into the CDC capital pot. No further grant applications will be invited or considered. |
| 40215 | Liam Didcock | North Oxford Academy Upgrade existing Fa | 60 | 40 | 0 | 40 | 0 | (20) | (26) | Forward funded by S106 as TrackMark was required before this financial year. Spend is likely to be circa £30 - £35k - awaiting transference of funds which is being dealt with by Capital Accountants |
| 40221 | Liam Didcock | Cooper School Re- Development/Refurb work | 40 | 43 | 0 | 43 | 0 | 3 | 3 | Works fully completed |
| | Leisure and Spo | | 853 | 365 | 0 | 365 | 378 | (110) | (85) | |
| 40181 | Stuart Parkhurst | Sunshine Centre (new extension to the front of the site) | 20 | 0 | 0 | 0 | 12 | (8) | (8) | Scheme was approved 02/07/18 for £372k (made up of £252k S106 and £120k CDC funding) However when the potential o/spend was discussed with Nicola it was discovered that S106 funds were actually £360k plus an additional £72k giving a total of S106 £432k. Plus £8k CDC funding gives a total budget of £440k. |

| CHEDWELL | CADITAL | FXPFNDITURE | 2020-21 |
|----------|---------|-------------|---------|
| | | | |

| £000's | | | | | | | | | | |
|--------------------|--|---------------|-----------------|---------------|--------------------|---------|--------------------------------------|------------------------------------|----------------------------------|-------------------|
| CODE | PROJECT MANAGER / SERVICE OWNER | DESCRIPTION | BUDGET TOTAL | YTD ACTUAL | YTD COMMITMENTS | Outturn | RE- PROFILED BEYOND 2020/21 | Current Month Variances £000 | Prior Month Variances £000 | OUTTURN NARRATIVE |
| | Wellbeing Tota | | 20 | 0 | 0 | 0 | 12 | (8) | (8) | |
| Public Heal | th Wellbeing Tot | al | 873 | 365 | 0 | 365 | 390 | (118) | (93) | |
| | | | | | | | | | | |
| | | Capital Total | 95,505 | 56,773 | 0 | 56,773 | 27,645 | (11,087) | (11,030) | |