## CHERWELL TOTAL CAPITAL PROJECT EXPENDITURE

| CODE   | ASSISTANT<br>DIRECTOR  | DESCRIPTION  | Total 22/23 Project<br>Budget         | 22/23 Forecast               | RE-PROFILED<br>BEYOND<br>2022/23 | 22/23 Variance        | Future Years Budget | Project Total Budget           | Project Total forecast         | Project Total Variance | Narrative  |
|--|--|--|---------------------------------------|------------------------------|----------------------------------|-----------------------|---------------------|--------------------------------|--------------------------------|------------------------|--|
| 40083  | Nicola Riley   | Disabled Facilities Grants   | 1,811                                 | 1,811                        | 0                                | 0                     | 0                   | 1,811                          | 1,811                          | 0                      | This budget comprises £1.239m Better Care Fund allocation,<br>£0.375m CDC base budget and £0.196m reprofiled from<br>2021/22. Projected spend has been increased from £1.700m to<br>£1.800m to reflect increasing demand and persistent inflation of<br>construction costs. No carry forward into 2023/24 anticipated. |
| 40160  | Nicola Riley   | Housing Services - capital   | 190                                   | 190                          | 0                                | 0                     | 0                   | 190                            | 190                            | 0                      | This is unspent Growth Deal funding reprofiled from 2021/22 due<br>to delays on some development sites and other sites not being<br>due for completion unil 2022/23. Full spend anticipated in<br>2022/23 however, this will depend on the progress made on sites<br>and some units may not complete until 2023/24.    |
| 40084  | Nicola Riley   | Discretionary Grants Domestic Properties   | 253                                   | 120                          | 133                              | 0                     | 600                 | 853                            | 853                            | 0                      | This budget comprises £0.150m core funding and £0.103m<br>reprofiled from 2021/22. Projected spend for 2022/23 is circa<br>£0.120m. Anticipated carry-forward into 2023/24 is £0.133m, but<br>demand for these grants can fluctuate so this could vary.  |
| 40010  | Nicola Riley   | North Oxfordshire Academy Astroturf  | 183                                   | 50                           | 133                              | 0                     | 0                   | 183                            | 183                            | 0                      | Re-profiled from 2021/22. Delivery linked to external partners<br>approval so spend maybe beyond March 2023  |
| 40019  | Nicola Riley   | Bicester Leisure Centre Extension  | 79                                    | 47                           | 32                               | 0                     | 0                   | 79                             | 79                             | 0                      | Re-profiled from 2021/22 - full spend on feasibility studies<br>expected prior to 31st March 2023  |
| 40131  | Nicola Riley   | S106 Capital Costs   | 1,744                                 | 1,744                        | 0                                | 0                     | 0                   | 1,744                          | 1,744                          | 0                      | Spending on track for various schemes across the district in line with \$106 arreements  |
| 40181  | Nicola Riley   | Sunshine Centre (new extension to the front<br>of the site)  | 0                                     | (2)                          | 0                                | (2)                   | 0                   | 0                              | (2)                            | (2)                    | Project completed in 2021/22   |
| 40251  | Nicola Riley   | Longford Park Art  | 45                                    | 2                            | 43                               | 0                     | 0                   | 45                             | 45                             | 0                      | Potential for slippage as no further Public Art spend possible<br>until the Country Park is transferred from the developer   |
| 40261  | Nicola Riley   | Replacement Pool Covers at Woodgreen<br>Open Air Pool  | 40                                    | 40                           | 0                                | 0                     | 0                   | 40                             | 40                             | 0                      | New Scheme for 2022/23 - full spend expected prior to 31st<br>March 2023   |
| Wellbeing &  | Community  |  | 4,345                                 | 4,002                        | 341                              | (2)                   | 600                 | 4,945                          | 4,943                          | (2)                    |  |
| 40208  | Claire Cox   | Project Manager for HR/Payroll system  | 100                                   | 100                          | 0                                | 0                     | 120                 | 220                            | 220                            | 0                      | E0.100m required for HR system improvements, project<br>expected to conclude end 03 2022/23. The future years budget<br>of £0.120m is £0.030m per year for 4 years from 2023/24 and<br>will be used for system improvements  |
| HR & OD<br>Chief Exec                              | cutives  |  | <u>100</u><br>4,445                   | 100<br>4,102                 | 0<br>341                         | 0 (2)                 | 120<br>720          | 220<br>5,165                   | 220<br>5,163                   | 0<br>(2)               |  |
| 40139  | Andrew Low   | Banbury Health Centre - Refurbishment of<br>Ventilation, Heating & Cooling Systems   | 100                                   | 100                          | 0                                | 0                     | 0                   | 100                            | 100                            | 0                      | Full spend anticipated by March 2023   |
| 40141  | Andrew Low   | Castle Quay 2  | 4,438                                 | 3,938                        | 500                              | 0                     | 0                   | 4,438                          | 4,438                          | 0                      | Budget reprofiled from 2021/22 as a result delays to completion<br>of Main Contract works for Castle Quay Waterfront following<br>supply chain challenges. This has resulted in a knock on effect<br>and re-profiling the budget.  |
| 40144  | Andrew Low   | Castle Quay 1  | 3,257                                 | 2,205                        | 1,052                            | 0                     | 0                   | 3,257                          | 3,257                          | 0                      | A number of Capital Projects are being reviewed to ensure they<br>meet the strategic direction for Castle Quay and remain relevant<br>to meet the challenges of the changing retail market. This has<br>resulted in reprofiling a number of projects that will be delivered<br>in 2023/24.                             |
| 40162  | Andrew Low   | Housing & IT Asset System joint CDC/OCC  | 8                                     | 2                            | 6                                | 0                     | 0                   | 8                              | 8                              | 0                      | Joint project with OCC for Property software. The initial set up<br>cost was charged in to 2021/22 of which the remaining balance<br>of £0.048m was reprofiled into this year to fund contract<br>maintence costs of £0.002m per year for 3 years, yielding a<br>£0.040m saving.                                       |
| 40167  | Andrew Low   | Horsefair, Banbury   | 55                                    | 55                           | 0                                | 0                     | 0                   | 55                             | 55                             | 0                      | Full spend anticipated by March 2023   |
| 40191  | Andrew Low   | Bodicote House Fire Compliance Works   | 141                                   | 141                          | 0                                | 0                     | 0                   | 141                            | 141                            | 0                      | Full spend anticipated by March 2023   |
| 40197  | Andrew Low   | Corporate Asbestos Surveys   | 50                                    | 50                           | 0                                | 0                     | 0                   | 50                             | 50                             | 0                      | Full spend anticipated by March 2023   |
| 40201  | Andrew Low   | Works From Compliance Surveys<br>CDC Feasibility of utilisation of proper  | 122                                   | 122<br>100                   | 0                                | 0                     | 0                   | 122                            | 122                            | 0                      | Full spend anticipated by March 2023<br>This amount has been set aside to consider the future office   |
| 40203  | Andrew Low   |  |                                       |                              | Ŭ                                |                       |                     |                                | 130                            | 0                      | space of the Council<br>Full spend anticipated by March 2023   |
| 40203  | Andrew Low   | Space<br>Community Centre - Works  |                                       | 120                          | 0                                | 0                     |                     |                                |                                |                        |  |
| 40203<br>40219<br>40239                            | Andrew Low<br>Andrew Low<br>Andrew Low   | Space<br>Community Centre - Works<br>Bicester East Community Centre  | 130<br>1,450                          | 130<br>950                   | 0<br>500                         | 0                     | 0                   | 130<br>1,450                   | 1,450                          | 0                      | Full spend of the budget anticiptated. Planned completion due  |
| 40219<br>40239                                     | Andrew Low   | Community Centre - Works   | 130                                   |                              |                                  |                       |                     |                                |                                |                        | Full spend of the budget anticiptated. Planned completion due Q3 2023/24   |
| 40219  | Andrew Low<br>Andrew Low   | Community Centre - Works<br>Bicester East Community Centre   | 130<br>1,450                          | 950                          | 500                              | 0                     | 0                   | 1,450                          | 1,450                          | 0                      | Full spend of the budget anticiptated. Planned completion due  |
| 40219<br>40239<br>40240                            | Andrew Low<br>Andrew Low<br>Andrew Low   | Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote  | 130<br>1,450<br>27                    | 950<br>27                    | 500<br>0                         | 0                     | 0                   | 1,450<br>27                    | 1,450<br>27                    | 0                      | Full spend of the budget anticiptated. Planned completion due<br>Q3 2023/24<br>Full spend anticipated by August 2022   |
| 40219<br>40239<br>40240<br>40241<br>40242<br>40246 | Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low | Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works<br>H&S Works to Banbury Shopping Arcade<br>Banbury Museum Pedestrian Bridge | 130<br>1,450<br>27<br>35<br>127<br>77 | 950<br>27<br>35<br>127<br>77 | 500<br>0<br>0<br>0<br>0          | 0<br>0<br>0<br>0<br>0 | 0<br>0<br>0<br>0    | 1,450<br>27<br>35<br>127<br>77 | 1,450<br>27<br>35<br>127<br>77 | 0<br>0<br>0<br>0       | Full spend of the budget anticiptated. Planned completion due<br>Q3 2023/24<br>Full spend anticipated by August 2022<br>Full spend anticipated by March 2023<br>Full spend anticipated by March 2023<br>Full spend anticipated by August 2022  |
| 40219<br>40239<br>40240<br>40241<br>40242          | Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low               | Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works<br>H&S Works to Banbury Shopping Arcade                                     | 130<br>1,450<br>27<br>35<br>127       | 950<br>27<br>35<br>127       | 500<br>0<br>0                    | 0<br>0<br>0<br>0      | 0<br>0<br>0         | 1,450<br>27<br>35<br>127       | 1,450<br>27<br>35<br>127       | 0<br>0<br>0<br>0       | Full spend of the budget anticiptated. Planned completion due<br>Q3 2023/24<br>Full spend anticipated by August 2022<br>Full spend anticipated by March 2023<br>Full spend anticipated by March 2023   |

| 40262             |                            |   |                     |                     |                   |                |          |                     |                     |                |   |
|-------------------|----------------------------|---|---------------------|---------------------|-------------------|----------------|----------|---------------------|---------------------|----------------|---|
|                   | Robert Jolley              | Affordable Housing  | 1,200               | 600                 | 600               | 0              | 0        | 1,200               | 1,200               | 0              | The expenditure on this project depends upon the outcome of<br>survey work which will commence during the summer. The<br>current forecast is the best we can project given current<br>information prior to receiving the report for the survey work which   |
| 40224             | Robert Jolley              | Fairway Flats Refurbishment   | 362                 | 0                   | 362               | 0              | o        | 362                 | 362                 | 0              | expenditure is likely to be split equally over the two years<br>2022/23 and 2023/24. As this is also part of the work relating to<br>housing management and construction it is possible that the<br>balance may change and this will become clearer as we move<br>through the year.   |
| 40213             | Robert Jolley              | Build Team Essential Repairs &<br>Improvements  | 149                 | 0                   | 149               | 0              | 0        | 149                 | 149                 | 0              | Work is currently underway and it is likely that all capital<br>expenditure will take place during financial year 2022/23<br>Planning consent was received in May 2022. The main capital  |
| 40177             | Robert Jolley              | Bullmarsh Close (Phase 2)   | 17                  | 17                  | 0                 | 0              | 0        | 17                  | 17                  | 0              | With construction formally completed early May 2021 there is the<br>need to budget for retention which CDC will have to pay in<br>2022/23   |
| 40118             | Robert Jolley              | Creampot Crescent Cropredy (phase 1b)   | (10)                | (10)                | 0                 | 0              | 0        | (10)                | (10)                | 0              | The retention payment for Creampot has now been paid<br>resulting in a saving as the payment was less than the accrued<br>amount.   |
| 40111             | Robert Jolley              | Admiral Holland Redevelopment Project (phase 1b)  | 61                  | 61                  | 0                 | 0              | 0        | 61                  | 61                  | 0              | With construction formally completed end of September 2020 there is the need to budget for retention which CDC will have to pay in September 2022.  |
| 40121             | Robert Jolley              | Bicester Library (phase 1b)   | 645                 | 645                 | 0                 | 0              | 0        | 645                 | 645                 | 0              | This project is currently being reviewed as part of the work<br>relating to housing management and construction.  |
| 40062             | Robert Jolley              | East West Railways  | 118                 | 138                 | 0                 | 20             | 4,189    | 4,307               | 4,327               | 20             | The capital fund has been set up to enable the Council's costs to<br>be recharged when responding to enquiries and regulatory<br>applications, involving for example environmental and Iand<br>drainage matters, made in connection with the EWR project. In<br>partnership with England's Economic Heartland, Cherwell will<br>be contributing towards fibre connectivity 2022/23.                         |
| ICT<br>Resources  | 5                          |   | 470<br>15,134       | 470<br>12,123       | 0<br>2,158        | 0<br>(853)     | 0<br>0   | 470<br>15,134       | 470<br>14,261       | 0<br>(853)     |   |
| 40238             | Tim Spiers                 | IT Shared Services  | 238                 | 238                 | 0                 | 0              | 0        | 238                 | 238                 | 0              | Project in final stages and expected to conclude Q2 2022/23.  |
| 40237             | Tim Spiers                 | Council Website & Digital Service   | 162                 | 162                 | 0                 | 0              | 0        | 162                 | 162                 | 0              | Project now expected to conclude at end of Q3 2022/23.  |
| 40212             | Tim Spiers                 | Procurement of Joint Performance system   | 20                  | 20                  | 0                 | 0              | 0        | 20                  | 20                  | 0              | Budget required for further system enhancements, Expected Q3 2022/23  |
| 40056             | Tim Spiers                 | 5 Year Rolling HW / SW Replacement Prog   | 50                  | 50                  | 0                 | 0              | 0        | 50                  | 50                  | 0              | Budget required for hardware refresh, delayed due to Co-Vid<br>and council wide remote working. Anticipate refresh Q3 2022/23   |
| Finance Tota      |                            | Trocessing ouron ayments a Direct Debits  | 20                  | 20                  | 0                 | 0              | 0        | 20                  | 0.00                | 0              |   |
| Property<br>40256 | Michael Furness            | Processing Card Payments & Direct Debits  | <b>14,644</b><br>20 | <b>11,633</b><br>20 | <b>2,158</b><br>0 | (853)          | <b>0</b> | <b>14,644</b><br>20 | <b>13,791</b><br>20 | (853)          | £35k of budget not longer required  |
| 40255             | Andrew Low                 | Installation of PV at CDC Property  | 79                  | 79                  | 0                 | 0              | 0        | 79                  | 79                  | 0              | Full spend anticipated by March 2023  |
| 40254             | Andrew Low                 | Thorpe Lane Depot - Renewal of Electrical<br>Imcoming Main  | 270                 | 270                 | 0                 | 0              | 0        | 270                 | 270                 | 0              | Full spend anticipated by March 2023  |
| 40253             | Andrew Low                 | plus Associated works<br>Energy Performance Certificates Gov't<br>Implementation of target B - Strategic Plan | 60                  | 60                  | 0                 | 0              | 0        | 60                  | 60                  | 0              | Full spend anticipated by March 2023  |
| 40252             | Andrew Low                 | Expiring Energy Performance Certificates  | 96                  | 96                  | 0                 | 0              | 0        | 96                  | 96                  | 0              | Full spend anticipated by March 2023  |
| 40245             | Andrew Low<br>Richard Webb | Decarbonisation Works<br>Enable Agile Working   | 15                  | 15                  | 0                 | (356)          | 0        | 15                  | 15                  | (356)          | Full spend anticipated by March 2023  |
| 40233             | Andrew Low                 | Works<br>Woodgreen Leisure Centre -   | 991<br>692          | 780<br>336          | 0                 | (211)          | 0        | 991<br>692          | 780                 | (211)          | _   |
| 40232             | Andrew Low                 | Kidlington Leisure Centre - Decarbonisation<br>Works<br>Spiceball Leisure Centre - Decarbonisation            | 675                 | 348                 | 0                 | (327)          | 0        | 675                 | 348                 | (327)          | _   |
|                   | Andrew Low                 | Works   | 604                 | 729                 | 0                 | 125            | 0        | 604                 | 729                 | 125            | All projects are at practical completion. Under the grant<br>conditions we will be returning unspent grant which is in the<br>region of £0.800m. There was a need for the Council to bid for<br>the funding at short notice and after receiving the grant and fully<br>investigating the schemes, realised some were not affordable<br>but were able to redirect some of the resource onto other<br>schemes |
| 40230<br>40231    | Andrew Low                 | Whitelands - Decarbonisation Works<br>Bicester Leisure Centre - Decarbonisation                               | 0                   | 91                  | 0                 | 91             | 0        | 0                   | 91                  | 91             |   |
| 40228             | Andrew Low                 | Franklins House - Decarbonisation Works   | 0                   | 81                  | 0                 | 81             | 0        | 0                   | 81                  | 81             |   |
| 40227             | Andrew Low                 | Banbury Museum - Decarbonisation Works  | 264                 | 360                 | 0                 | 96             | 0        | 264                 | 360                 | 96             |   |
| 40226             | Andrew Low                 | Thorpe Lane Depot - Decarbonisation<br>Works  | 250                 | 143                 | 0                 | (107)          | 0        | 250                 | 143                 | (107)          |   |
| 40226             | Andrew Low<br>Andrew Low   | Stratfield Brake Sports Ground -<br>Decarbonisation Works<br>Thorpe Lane Depot - Decarbonisation<br>Works     | 159<br>250          | 0<br>143            | 0                 | (159)<br>(107) | 0        | 159<br>250          | 0 143               | (159)<br>(107) | _   |

| Capital 1 | Fotal     |  | 27,229 | 22,156    | 4,238 | (835) | 9,312 | 36,541    | 35,686 | (835)  |   |
|-----------|-----------|--|--------|-----------|-------|-------|-------|-----------|--------|--------|---|
| Commun    | litles    |  | 7,650  | 5,931     | 1,739 | 20    | 8,592 | 16,242    | 16,262 | 20     |   |
| Environme |           |  | 5,108  | 4,480     | 628   | -     | 4,403 | 9,511     | 9,511  | -      |   |
| 40260     | Ed Potter | Land for New Bicester Depot                    | 3,000  | 3,000     | 0     | 0     | 0     | 3,000     | 3,000  | 0      | Potential for slippage in to 2023/24 and 2024/25 as the search<br>for a suitable site for a new Bicester depot continues and spend<br>will be dependant on type of land aquired. A multiple of options<br>will be considered. Eg. Land to be developed - what to include,<br>existing site with buildings but in need of refurbishment. |
| 40259     | Ed Potter | Market Equipment Replacement                   | 15     | 15        | 0     | 0     | 0     | 15        | 15     | 0      | Full spend anticipated by March 2023  |
| 40258     | Ed Potter | Kidlington Public Convenience<br>Refurbishment | 90     | 90        | 0     | 0     | 0     | 90        | 90     | 0      | Full spend anticipated by March 2023  |
| 40257     | Ed Potter | Additional Commercial Waste Containers         | 10     | 10        | 0     | 0     | 10    | 20        | 20     | 0      | Full spend anticipated by March 2024  |
| 40235     | Ed Potter | Chargeable Garden & Food Waste                 | 0      | 0         | 0     | 0     | 0     | 0         | 0      | 0      | This project was completed in 2021/22   |
| 40248     | Ed Potter | Solar Panels at Castle Quay                    | 53     | 53        | 0     | 0     | 0     | 53        | 53     | 0      | Full spend anticipated by March 2023  |
| 40222     | Ed Potter | Burnehyll- Bicester Country Park               | 220    | 220       | 0     | 0     | 0     | 220       | 220    | 0      | Full spend anticipated by March 2023  |
| 40220     | Ed Potter | Horsefair Public Conveniences                  | 0      | 0         | Ő     | 0     | 0     | 0         | 0      | ů<br>0 | This project was completed in 2021/22   |
| 40218     | Ed Potter | Depot Fuel System Renewal                      | 35     | 35        | 0     | 0     | 0     | 35        | 35     | 0      | Full spend anticipated by March 2023  |
| 40216     | Ed Potter | Street Scene Furniture and Fencing project     | 36     | 36<br>175 | 0     | 0     | 24    | 60<br>175 | 60     | 0      | Potential for slippage in to 23/24 as works identified at multiple<br>locations but lease issue with landowner at Kirtlington Quarry is<br>still ongoing<br>Full soend anticipated by March 2023  |
| 40188     | Ed Potter | Thorpe Lane Depot Capacity Enhancement         | 158    | 158       | 0     | 0     | 0     | 158       | 158    | 0      | Full spend anticipated by March 2023  |
| 40186     | Ed Potter | Commercial Waste Containers                    | 18     | 25        | 18    | 25    | 25    | 43        | 68     | 25     | Full spend anticipated by March 2024  |
| 0187      | Ed Potter | On Street Recycling Bins                       | 25     | 0         | 0     | (25)  | 0     | 25        | 0      | (25)   | Full spend anticipated by March 2024  |
| 10031     | Ed Potter | Urban City Electricity Installations           | 15     | 15        | 0     | 0     | 0     | 15        | 15     | 0      | Full spend anticipated by March 2023  |
| 40028     | Ed Potter | Vehicle Replacement Programme                  | 1,166  | 600       | 566   | 0     | 4,344 | 5,510     | 5,510  | 0      | Full spend anticipated by March 2025. Additional bids anticipate<br>as further electric vehicles are introduced to the fleet.   |

## CHERWELL CAPITAL EXPENDITURE 2022-23

| CODE  | ASSISTANT DIRECTOR  | DESCRIPTION  | BUDGET TOTAL   | YTD<br>ACTUAL   | PO<br>COMMITMENTS   | Outturn  | RE-<br>PROFILED<br>BEYOND<br>2022/23   | Current<br>month<br>Variances<br>£000   | Prior<br>Month<br>Variances<br>£000 | OUTTURN NARRATIVE   |
|---|---|--|--|---|---|--|--|---|-------------------------------------|---|
| 40083   | Nicola Riley  | Disabled Facilities Grants   | 1,811  | 576   | 64  | 1,811  | 0  | -   | -                                   | This budget comprises £1.239m Better Care Fund allocation, £0.375m CDC base budget and £0.196m reprofiled from 2021/2022. Projected<br>spend has been increased from £1.700m to £1.800m to reflect increasing demand and persistent inflation of construction costs. No carry<br>forward into 2023/2024 anticipated.  |
| 40160   | Nicola Riley  | Housing Services - capital   | 190  | (761)   | 0   | 190  | 0  | -   | -                                   | The (£0.761m) in YTD is an accrual for a grant payable to Heylo for x18 affordable housing units due to be paid 15th July. The budget allocation<br>is unspent Growth Deal funding reprofiled from 2021/2022 due to delays on some development sites and other sites not being due for<br>completion until 2022/2023. Full spend anticipated in 2022/2023 however, this will depend on the progress made on sites and some units may<br>not complete until 2023/2024.   |
| 40084   | Nicola Riley  | Discretionary Grants Domestic Properties   | 253  | 61  | 0   | 120  | 133  | -   | -                                   | This budget comprises £0.150m core funding and £0.103m reprofiled from 2021/2022. Projected spend for 2022/2023 is circa £0.120m.<br>Anticipated carry-forward into 2023/2024 is £0.133m, but demand for these grants can fluctuate so this could vary.   |
| 40010   | Nicola Riley  | North Oxfordshire Academy Astroturf  | 183  | 0   | 0   | 50   | 133  | -   | -                                   | The delivery of a new Astroturf pitch at North Oxfordshire Academy has been complicated by issues arising from securing appropriate and timely<br>developer contributions. Officers are working closely with colleagues in planning to finalise the position and determine the most appropriate<br>course of action and funding. Meetings took place with United Learning Trust on 11th July and 3rd August to move project forward   |
| 40019   | Nicola Riley  | Bicester Leisure Centre Extension  | 79   | 0   | 0   | 47   | 32   | -   | -                                   | £0.029m budget reprofiled from 2021/2022. Detailed feasibility work now starting on the development of a learner pool in Bicester including<br>environmental impact assessment  |
| 40131   | Nicola Riley  | S106 Capital Costs   | 1,744  | (23)  | 39  | 1,744  | 0  | -   | -                                   | £0.480m Adderbury PC Milton Rd community Facility & Sport Pitch project, £215k Ambrosden Community facility project<br>£0.030m Banbury indoor tennis centre, £0.306m artificial pitch at NOA<br>£0.014m Spiceball leisure centre, £0.050m Bicester leisure Centre, £0.100m Woodgreen leisure centre, £0.020m Kidlington leisure centre<br>improvements<br>£0.101m Horley Cricket club pavilion project, £0.052m Graven Hill sport project, £0.035m Improvement to Bloxham recreation ground, £0.060m<br>Whitelands Sports ground improvements, £0.010m Launton Playing field association<br>£0.014m Ardley & Fewcott village hall project, £0.020m Grimsby Community Centre, £0.174m Hanwell Fields Community centre projects   |
| 40181   | Nicola Riley  | Sunshine Centre (new extension to the front of the<br>site)  | 0  | (2)   | 0   | (2)  | 0  | (2)   | (2)                                 | Project completed in 2021/2022  |
| 40251   | Nicola Riley  | Longford Park Art  | 45   | 0   | 0   | 2  | 43   | 0   | 0                                   | There is a hold on any Public Art delivery on Longford at the moment due to developers refusing artists permission to carry out installation of art<br>until the country park is approved complete and been handed over to the Council.   |
| 40261   | Nicola Riley  | Replacement Pool Covers at Woodgreen Open Air<br>Pool  | 40   | 0   | 0   | 40   | 0  | 0   | 0                                   | Quotations received for works and now entering into case study review/evaluation. Works to be completed October/November 2022   |
|   | ng & Community<br>Claire Cox  | Project Manager for HR/Payroll system  | 4,345<br>100   | (148)<br>0  | <b>104</b><br>0   | 4,002<br>100   | 341<br>0   | ( <b>2</b> )  | (2)<br>0                            | £0.100m required for HR system improvements, project expected to conclude end Q3 2022/2023  |
| HR & OI   | D   |  | 100  | 0   | 0   | 100  | 0  | 0   | 0                                   |   |
| 40139   | Executive   | Banbury Health Centre - Refurbishment of   | 4,445<br>100   | (148)<br>(4)  | <b>104</b>  | 4,102<br>100   | <b>341</b>   | (2)   | (2)                                 |   |
| 40139   | Andrew Low<br>Andrew Low  | Ventilation, Heating & Cooling Systems<br>Bicester Town Centre Redevelopment   | 0  | (4)   | 8   | 0  | U  | -   | -                                   | £0.100m reprofiled from 2021/2022. Tenders now complete and currently engaging with the tenants. Expect full utilisation of the £0.100m by Q4   |
| 40141   | Andrew Low  | Castle Quay 2  | 4,438  | 2,476   | 10  | 3,938  | 500  | -   | -                                   | Budget reprofiled from 2021/2022 as a result delays to completion of Main Contract works for Castle Quay Waterfront following supply chain  |
| 40144   | Andrew Low  | Castle Quay 1  | 3,257  | 31  | 53  | 2,205  | 1,052  | -   | (2)                                 | challenges. This has resulted in a knock on effect and re-profiling the budget. A number of Capital Projects are being reviewed to ensure they meet the strategic direction for Castle Quay and remain relevant to meet the challenges of the changing retail market. This has resulted in reprofiling a number of projects that will be delivered in 2023/2024.  |
| 40162   | Andrew Low  | Housing & IT Asset System joint CDC/OCC  | 8  | (18)  | 0   | 2  | 6  | -   | (40)                                | £0.100m allocated project budget of which £0.048m has been reprofiled from 2021/2022. Initial set up cost of £0.052m with £0.002m cost per<br>annum for hosting and software support costs for 3 years (2022/2023 to 2024/2025).  |
| 40167   | Andrew Low  | Horsefair, Banbury   | 55   | 0   | 0   | 55   | 0  | -   | -                                   | The works design is now completed, pending tender. Expect full utilisation of budget by Q4 2022/2023  |
| 40191   | Andrew Low  | Bodicote House Fire Compliance Works   | 141  | (8)   | 15  | 141  | 0  | -   | -                                   | Reviewing scope of work to ascertain actual requirements so that specification can be written. Once specification complete works are to be tendered.  |
| 40197   | Andrew Low  | Corporate Asbestos Surveys   | 50   | 1   |   |  |  |   |                                     |   |
|   |   |  |  | ,   | 0   | 50   | 0  | -   | -                                   | 20.050m reprofiled from 2021/2022. Surveys are now complete and assessments are being carried out to formulate the works programme. This<br>project is linked to 'Works from Compliance Surveys' project.   |
| 40201   | Andrew Low  | Works From Compliance Surveys  | 122  | 23  | 0   | 50<br>122  | 0  | -   |                                     | project is linked to 'Works from Compliance Surveys' project.<br>£0.122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.  |
| 40201<br>40203  | Andrew Low<br>Andrew Low  | Works From Compliance Surveys<br>CDC Feasibility of utilisation of proper Space  |  |   | -   |  | -  | -   |                                     | project is linked to Works from Compliance Surveys' project.<br>E0.122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the   |
| 40203<br>40219  |   |  | 122  | 23  | 0   | 122  | 0  | -<br>-<br>-<br>-  | -                                   | project is linked to 'Works from Compliance Surveys' project.<br>£0.122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.   |
| 40203   | Andrew Low  | CDC Feasibility of utilisation of proper Space   | 122<br>100   | 23<br>0   | 0   | 122<br>100   | 0  | -   | -                                   | project is linked to 'Works from Compliance Survers' project.<br>£0.122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs: moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design requirements to ensure smooth transition in to the new premises. 50.500m slippage as works will not be on site until the end of Q4   |
| 40203<br>40219<br>40239<br>40240  | Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low  | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote  | 122<br>100<br>130<br>1,450<br>27   | 23<br>0<br>4<br>10<br>(1)   | 0<br>0<br>80<br>111<br>25                                       | 122<br>100<br>130<br>950<br>27   | 0<br>0<br>0<br>500   | -   | -                                   | project is linked to Works from Compliance Survers' project.<br>£0.122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Euli spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design requirements to ensure smooth transition in to the new premises. £0.500m slippage as works will not be on site until the end of Q4<br>2022/2023 for a 9 month project completion in Q3 2023/2024<br>Works 95% complete pending attendance from District Network Operator (DNO). Completion due end of September 2022   |
| 40203<br>40219<br>40239<br>40240<br>40240   | Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low  | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works   | 122<br>100<br>130<br>1,450<br>27<br>35   | 23<br>0<br>4<br>10<br>(1)<br>0                                      | 0<br>0<br>80<br>111<br>25<br>0                                  | 122<br>100<br>130<br>950<br>27<br>35                                     | 0<br>0<br>0<br>500<br>0  | -<br>-<br>-<br>-  | -<br>-<br>-<br>-                    | project is linked to Works from Compliance Surveys' project.<br>50 122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Full spend anticipated are spend anticipated in a spectral design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design requirements to ensure smooth transition in to the new premises. £0.500m slippage as works will not be on site until the end of Q4<br>2022/2023 for a 9 month project completion in 03 2023/2024<br>Works 95%, complete pending attendance from District Network Openator (DNO). Completion due end of September 2022<br>E0.035m reprofiled from 2021/2022. Currently scoping the works which will be complete by March 2023   |
| 40203<br>40219<br>40239<br>40240<br>40240   | Andrew Low<br>Andrew Low<br>Andrew Low<br>Andrew Low  | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote  | 122<br>100<br>130<br>1,450<br>27   | 23<br>0<br>4<br>10<br>(1)   | 0<br>0<br>80<br>111<br>25                                       | 122<br>100<br>130<br>950<br>27   | 0<br>0<br>0<br>500   | -   | -                                   | project is linked to Works from Compliance Survers' project.<br>£0.122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Euli spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design requirements to ensure smooth transition in to the new premises. £0.500m slippage as works will not be on site until the end of Q4<br>2022/2023 for a 9 month project completion in Q3 2023/2024<br>Works 95% complete pending attendance from District Network Operator (DNO). Completion due end of September 2022   |
| 40203<br>40219<br>40239<br>40240<br>40240<br>40241<br>40242   | Andrew Low  | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works<br>H&S Works to Banbury Shopping Arcade   | 122<br>100<br>130<br>1,450<br>27<br>35<br>127                                  | 23<br>0<br>4<br>10<br>(1)<br>0<br>0                                 | 0<br>0<br>80<br>111<br>25<br>0<br>0                             | 122<br>100<br>130<br>950<br>27<br>35<br>127                              | 0<br>0<br>500<br>0<br>0<br>0   | -<br>-<br>-<br>-<br>-<br>-  |                                     | project is linked to 'Works from Compliance Surveys' project.<br>50:122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design requirements to ensure smooth transition in to the new premises. £0.500m slippage as works will not be on site until the end of Q4<br>2022/2023 for a 9 month project completion in 03 2023/2024<br>Works 59% complete pending attendance from District Network Operator (DNO). Completion due end of September 2022<br>£0.035m reprolifed from 2021/2022. Currently scoping the works which will be completed by March 2023<br>Doi 127m reprolifed from 2021/2022. Currently scoping the works which will be completed by March 2023<br>Doi 270.00000000000000000000000000000000000  |
| 40203<br>40219<br>40239<br>40240<br>40241<br>40242<br>40246   | Andrew Low   | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Piace Roof Works<br>H&S Works to Banbury Shopping Arcade<br>Banbury Museum Pedestrian Bridge   | 122<br>100<br>130<br>1,450<br>27<br>35<br>127<br>77                            | 23<br>0<br>4<br>10<br>(1)<br>0<br>0<br>0                            | 0<br>0<br>80<br>111<br>25<br>0<br>0<br>76                       | 122<br>100<br>130<br>950<br>27<br>35<br>127<br>77                        | 0<br>0<br>500<br>0<br>0<br>0<br>0  | -<br>-<br>-<br>-<br>-<br>-<br>-<br>-  |                                     | project is linked to 'Works from Compliance Surveys' project.<br>50:122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the end of Q4<br>202/2023 for a 9 month project completion in 03 2023/2024<br>Works 95% complete pending attendance from District Network Operator (DNO). Completion due end of September 2022<br>E0.036m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>E0.077m reprofiled from 2021/2022. Unrently scoping the works which will be completed by March 2023<br>E0.077m reprofiled from 2021/2022. Works are complete pending completion certificate and final invoice<br>E0.156m reprofiled from 2021/2022. 2 year scheme - £0.170m in yr1 and £130k in yr 2. Retained Ind surveys now instructed for delivery. Once<br>20.156m reprofiled from 2021/2022. 2 year scheme - £0.170m in yr1 and £130k in yr 2. Retained Ind surveys now instructed for delivery. Once   |
| 40203<br>40219<br>40239<br>40240<br>40241<br>40242<br>40246<br>40249<br>40225<br>40229                            | Andrew Low   | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works<br>H&S Works to Banbury Shopping Arcade<br>Banbury Museum Pedestrian Bridge<br>Retained Land<br>Drayton Pavilion - Decarbonisation Works<br>Stratfield Brake Sports Ground - Decarbonisation<br>Works | 122<br>100<br>130<br>1,450<br>27<br>35<br>127<br>77<br>286<br>86<br>86         | 23<br>0<br>4<br>10<br>0<br>0<br>0<br>8<br>8<br>0                    | 0<br>0<br>80<br>111<br>25<br>0<br>0<br>76<br>81<br>0<br>0<br>0  | 122<br>100<br>130<br>950<br>27<br>35<br>127<br>77<br>186<br>0            | 0<br>0<br>500<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0 | -<br>-<br>-<br>-<br>-<br>(86)<br>(159)  |                                     | project is linked to 'Works from Compliance Surveys' project.<br>E0:122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement heeds moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the end of Q4<br>2022/2023 for a 8 month project completion in 03 2023/2024<br>Works 95% complete pending attendance from District Network Operator (DNO). Completion due end of September 2022<br>£0.035m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>£0.07m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>£0.07m reprofiled from 2021/2022. Vorks are complete pending completion certificate and final invoice<br>£0.156m reprofiled from 2021/2022. 2 works are complete pending completion certificate and final invoice<br>£0.166m reprofiled from 2021/2022. PSDS Project, Scheme Withdrawn In principal, the PSDS works should be treated as one budget and<br>despite some schemes appearing to have overspent, overall there is expected to be an underspend which will require repayment to Salix.<br>£0.156m reprofiled from 2021/2022. PSDS Project, Scheme Withdrawn In principal, the PSDS works should be treated as one budget and<br>despite some schemes appearing to have ov    |
| 40203<br>40219<br>40239<br>40240<br>40241<br>40242<br>40246<br>40249<br>40225<br>40229<br>40226                   | Andrew Low | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works<br>H&S Works to Banbury Shopping Arcade<br>Banbury Museum Pedestrian Bridge<br>Retained Land<br>Drayton Pavilion - Decarbonisation Works<br>Stratfield Brake Sports Ground - Decarbonisation<br>Works | 122<br>100<br>130<br>1,450<br>27<br>35<br>127<br>77<br>286<br>86<br>159<br>250 | 23<br>0<br>4<br>10<br>(1)<br>0<br>0<br>0<br>8<br>8<br>0<br>0<br>131 | 0<br>0<br>80<br>111<br>25<br>0<br>0<br>76<br>81<br>0<br>0<br>12 | 122<br>100<br>130<br>950<br>27<br>35<br>127<br>77<br>77<br>186<br>0<br>0 | 0<br>0<br>500<br>0<br>0<br>0<br>100<br>0<br>0<br>0<br>0<br>0<br>0                        | -<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>-<br>- | (86)<br>(159)<br>(126)              | project is linked to Works from Compliance Surveys' project.<br>50 122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement needs moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Full spend anticipated to solve that in the new premises. £0.500m slippage as works will not be on site until the end of Q4<br>2022/2023 for a 9 month project completion in 03 2023/2024<br>Works 95%, complete pending attendance from District Network Operator (DNO). Completion due end of September 2022<br>E0.035m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>E0.037m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>E0.156m reprofiled from 2021/2022. User scheme - £0.170m in yr1 and £130k in yr 2. Retained land surveys now instructed for delivery. Once<br>surveys are completed a works plan will be created. There is a possibility that works may be completed by Q2 2023<br>E0.086m reprofiled from 2021/2022. PSDS Project, Scheme Withdrawn In principal, the PSDS works should be treated as one budget and<br>despite some schemes appearing to have overspent, overall there is expected to be an underspend which will require repayment to Salix.<br>E0.159m reprofiled from 2021/2022. PSDS Project, Scheme Withdrawn In principal, the PSDS works should be treated as one budget and<br>despite some schemes appearing to have overspent, overall there is expected to be an underspend which will require repayment to Salix.  |
| 40203<br>40219<br>40239<br>40239<br>40240<br>40241<br>40242<br>40246<br>40249<br>40225<br>40225<br>40229<br>40222 | Andrew Low   | CDC Feasibility of utilisation of proper Space<br>Community Centre - Works<br>Bicester East Community Centre<br>Bicester Dovecote<br>Thorpe Place Roof Works<br>H&S Works to Banbury Shopping Arcade<br>Banbury Museum Pedestrian Bridge<br>Retained Land<br>Drayton Pavilion - Decarbonisation Works<br>Stratfield Brake Sports Ground - Decarbonisation<br>Works | 122<br>100<br>130<br>1,450<br>27<br>35<br>127<br>77<br>286<br>86<br>86         | 23<br>0<br>4<br>10<br>0<br>0<br>0<br>8<br>8<br>0                    | 0<br>0<br>80<br>111<br>25<br>0<br>0<br>76<br>81<br>0<br>0<br>0  | 122<br>100<br>130<br>950<br>27<br>35<br>127<br>77<br>186<br>0            | 0<br>0<br>500<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0<br>0 | -<br>-<br>-<br>-<br>-<br>(86)<br>(159)  | (86)<br>(126)<br>96                 | project is linked to 'Works from Compliance Surveys' project.<br>50:122m reprofiled from 2021/2022. Works planned over 2 years with additional delays caused by covid 19.<br>Full spend anticipated by March 2023.<br>This amount has been set aside to consider the future office space of the Council. Awaiting development of agile working policy to determine the<br>council's space requirement heeds moving forward. Anticipated viability works will commence this financial year.<br>Full spend anticipated by March 2023.<br>Preparing final design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the tenant on their<br>design. Planning application submitted mid August with expected approval by mid November. Working with the end of Q4<br>2022/2023 for a 8 month project completion in 03 2023/2024<br>Works 95% complete pending attendance from District Network Operator (DNO). Completion due end of September 2022<br>£0.035m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>£0.07m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>£0.07m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>£0.07m reprofiled from 2021/2022. Currently scoping the works which will be completed by March 2023<br>£0.07m reprofiled from 2021/2022. Plans for in yr1 and £130k in yr 2. Retianed land surveys now instructed for delivery. Once<br>surveys are completed a works plan will be created. There is a possibility that works may be completed by Q2 2023<br>£0.086m reprofiled from 2021/2022. PSDS Project, Scheme Withdrawn In principal, the P |

| 40231                                  |  |                       |             |            |                | _            |       |        |  |
|--|--|-----------------------|-------------|------------|----------------|--------------|-------|--------|--|
| Andrew Low                             | Bicester Leisure Centre - Decarbonisation Works                                      | 604                   | 693         | 56         | 729            | 0            | 125   | 125    | PSDS Project - Works at practical completion at 97.5% pending commissioning of plant.  |
| 40232 Andrew Low                       | Kidlington Leisure Centre - Decarbonisation Works                                    | 675                   | 324         | 80         | 348            | 0            | (327) | (327)  | PSDS Project - Works at practical completion at 95% pending commissioning of plant and works by district networks operator. Potential £200k<br>for additional project costs to accommodate new electrical mains (not included in outturn).   |
| 40233 Andrew Low                       | Spiceball Leisure Centre - Decarbonisation Works                                     | 991                   | 733         | 39         | 780            | 0            | (211) | (211)  | PSDS Project - Works at practical completion at 97.5% pending commissioning of plant.  |
| 40234 Andrew Low                       | Woodgreen Leisure Centre - Decarbonisation Works                                     | 692                   | 330         | 53         | 336            | 0            | (356) | (356)  | PSDS Project - Works at practical completion at 97.5% pending commissioning of plant.  |
| 40252 Andrew Low                       | Expiring Energy Performance Certificates plus<br>Associated works                    | 96                    | 0           | 0          | 96             | 0            | -     | -      | Works currently being formally scoped ready for tendering.   |
| 40253 Andrew Low                       | Energy Performance Certificates Gov't<br>Implementation of target B - Strategic Plan | 60                    | 0           | 0          | 60             | 0            | -     | -      | Works currently being formally scoped ready for tendering.   |
| 40254 Andrew Low                       | Thorpe Lane Depot - Renewal of Electrical Incoming<br>Main                           | 270                   | 0           | 0          | 270            | 0            | -     | -      | Works are currently with consultant for formal design and engaged with District Network Operator to instal the new sub station.  |
| 40255 Andrew Low<br>40245 Richard Webb | Installation of Photovoltaic at CDC Property   | 79<br>15              | 0           | 93<br>0    | 79             | 0            | -     | -      | Full spend expected in 2022/2023   |
| 40245 Richard Webb<br>Property         | Enable Agile Working   | 15                    | 5,238       | 1,583      | 11,633         | 2,158        | (853) | (913)  | Full spend expected in 2022/2023   |
| 40256 Michael Furness                  | Processing Card Payments & Direct Debits   | 20                    | 0           | 0          | 20             | 0            | (000) | (35)   | £35k budget not required   |
| Finance                                |  | 20                    | -           | -          | 20             | 0            | -     | (35)   |  |
| 40056 Tim Spiers                       | 5 Year Rolling HW / SW Replacement Prog  | 50                    | 0           | 0          | 50             | 0            | -     | -      | Budget required for hardware refresh, delayed due to Co-Vid and council wide remote working. Anticipate refresh Q3 2022/2023   |
| 40212 Tim Spiers                       | Procurement of Joint Performance system  | 20                    | 0           | 0          | 20             | 0            | -     | -      | Budget required for further system enhancements, Expected Q3 2022/2023   |
| 40237 Tim Spiers                       | Council Website & Digital Service  | 162                   | 6           | 25         | 162            | 0            | -     | -      | Project now expected to conclude at end of Q3 2022/2023.   |
| 40238 Tim Spiers                       | IT Shared Services   | 238                   | (25)        | 5          | 238            | 0            | -     | -      | Project in final stages and expected to conclude Q2 FY 2022/2023.  |
|  |  | 470                   | (20)        | 30         | 470            | 0            | (050) | (0.10) |  |
| Resources                              |  | 15,134                | 5,218       | 1,612      | 12,123         | 2,158        | (853) | (948)  |  |
| 40062 Robert Jolley                    | East West Railways   | 118                   | 0           | 0          | 138            | 0            | 20    | -      | The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications,<br>involving for example environmental and land drainage matters, made in connection with the EWR project. In partnership with England's<br>Economic Heartland, Cherwell will be contributing towards fibre connectivity 2022/2023.   |
| 40121 Robert Jolley                    | Bicester Library (phase 1b)  | 645                   | 2           | 12         | 645            | 0            | -     | -      | This project is currently being reviewed as part of the work relating to housing management and construction.  |
| 40111 Robert Jolley                    | Admiral Holland Redevelopment Project (phase 1b)                                     | 61                    | (185)       | 0          | 61             | 0            | -     | -      | With construction formally completed end of September 2020 there is the need to budget for retention which CDC will have to pay in September 2022 – the retention is £0.061m.  |
| 40106 Robert Jolley                    | Cher Com Led Prog Coach House Mews   | 0                     | (58)        | 0          |                | 0            | -     | -      |  |
| 40118 Robert Jolley                    | Creampot Crescent Cropredy (phase 1b)  | (10)                  | (10)        | 0          | (10)           | 0            | -     | (16)   | Retention payment now paid.  |
| 40177 Robert Jolley                    | Bullmarsh Close (Phase 2)  | 17                    | (5)         | 0          | 17             | 0            | -     | -      | With construction formally completed early May 2021 there is the need to budget for retention which CDC will have to pay in May 2022 - the retention is f0.017m.   |
| 40213 Robert Jolley                    | Build Team Essential Repairs & Improvements  | 149                   | 33          | 22         | 0              | 149          | -     | -      | Work is currently underway and it is likely that all capital expenditure will take place during financial year 2023/24. Need to combine this with th<br>Affordable Housing capital budget.   |
| 40224 Robert Jolley                    | Fairway Flats Refurbishment  | 362                   | 0           | 7          | 0              | 362          | -     | -      | Planning consent was received in May 2022. This project is scheduled to commence 2023/24   |
| 40262 Robert Jolley                    | Affordable Housing   | 1,200                 | 0           | 0          | 600            | 600          | -     | -      | The expenditure on this project depends upon the outcome of survey work which will commence during the summer. The current forecast is the<br>best we can project given current information prior to receiving the report for the survey work which is due in the autumn.  |
| Growth & Economy                       |  | 2,542                 | (223)       | 42         | 1,451          | 1,111        | 20    | -16    |  |
| 40015 Ed Potter                        | Car Park Refurbishments  | 74                    | 0           | 28         | 48             | 26           | -     | -      | This project relates to introduction of pay on exits sites across the district, Claremont in Bicester now identified. Commitment expected in quarte<br>3 for bay relining. £0.026m is required to be slipped in to 2023/24.  |
| 40026 Ed Potter                        | Off Road Parking   | 18                    | 0           | 0          | 0              | 18           | -     | -      | £0.018m is required to be slipped in to 2023/24. This project relates to LED lighting at various sites.  |
| 40028 Ed Potter<br>40031 Ed Potter     | Vehicle Replacement Programme  | 1,166<br>15           | 87<br>9     | 450<br>0   | 600<br>15      | 566<br>0     | 0     | -      | £0.566m is required to be slipped in to 2023/24 due to supply chain issues and availability of electric vehicles   |
| 40186 Ed Potter                        | Urban City Electricity Installations Commercial Waste Containers                     | 25                    | 0           | 0          | 25             | 0            | -     | -      | Further commitment expected in quarter 3<br>The business waste service is continuing to grow with 8-10 new customers per month. Each new customer requires a set of bins (recycling &<br>residual). Depending on the size of the customer, often this funds 660 & 1100 litre bins. This capital scheme aim is to provide new bins for new<br>customers (typically the income from a new customer after costs (collection & disposal costs) will fund the capital cost in 12-18 months. |
| 40187 Ed Potter                        | On Street Recycling Bins   | 18                    | 0           | 0          | 0              | 18           | -     | -      | £18k required to be slipped in to 2023/24.   |
| 40188 Ed Potter                        | Thorpe Lane Depot Capacity Enhancement   | 158                   | 79          | 73         | 158            | 0            | -     | -      | Full spend anticipated in 2022/23. Expecting further commitment in guarter 3.  |
| 40216 Ed Potter                        | Street Scene Furniture and Fencing project   | 36                    | 0           | 0          | 36             | 0            | 0     | -      | Ongoing issues with lease and land ownership. Optimistic will be resolved and commitment and work carried out in late 2022/23.   |
| 40217 Ed Potter                        | Car Parking Action Plan Delivery   | 175                   | 0           | 138        | 175            | 0            | -     | -      | Anticipating full spend in 2022/23.  |
| 40218 Ed Potter<br>40220 Ed Potter     | Depot Fuel System Renewal<br>Horsefair Public Conveniences                           | 35                    | 0 (14)      | 0          | 35             | 0            | -     | -      | Anticipating full spend in 2022/23. Outstanding invoices due for 2021/22.  |
| 40220 Ed Potter                        | Burnehyll- Bicester Country Park   | 220                   | 35          | 14         | 220            | 0            | 0     | -      | Anticipating full spend in 2022/23. Further commitments expected in guarter 3.   |
| 40222 Ed Potter                        | Solar Panels at Castle Quay  | 53                    | 0           | 0          | 53             | 0            | -     | -      | Anticipating full spend in 2022/23 but dependant on recruitment to Climate Action Manager post, currently out for recruitment.   |
| 40235 Ed Potter                        | Chargeable Garden & Food Waste   | 0                     | (22)        | 0          | 0              | 0            | -     | -      | Outstanding invoices due for 2021/22.  |
| 40257 Ed Potter                        | Additional Commercial Waste Containers   | 10                    | 0           | 0          | 10             | 0            | -     | -      | Anticipating full spend in 2022/23.  |
| 40258 Ed Potter                        | Kidlington Public Convenience Refurbishment  | 90                    | 0           | 0          | 90             | 0            | -     | -      | Anticipating full spend in 2022/23. Commitments expected in quarter 3  |
| 40259 Ed Potter                        | Market Equipment Replacement   | 15                    | 0           | 0          | 15             | 0            | -     | -      | Anticipating full spend in 2022/23. Quotes currently being obtained, commitments expected in quarter 3.  |
| 40260 Ed Potter                        | Land for New Bicester Depot  | 3,000                 | 0           | 2          | 3,000          | 0            |       | -      | Potential for slippage in to 2023/24 and 2024/25. However discussions currently taking place for a prospective site.   |
| Environmental<br>Communities           |  | <u>5,108</u><br>7,650 | 173<br>(49) | 706<br>748 | 4,480<br>5,931 | 628<br>1,739 | - 20  | (16)   |  |
|  |  |                       |             |            |                |              |       |        |  |
| Capital Total                          |  | 27,229                | 5,020       | 2,464      | 22,156         | 4,238        | (835) | (966)  |  |