

Strategic Service Projects 2010/2011 April 2010 to June 2010			
	Year End 2009/2010	Quarter One	Comment
Banbury Canalside	G	A	Progress on finalising the Supplementary Planning Document has been halted whilst the Council commissions further work on flooding. This is underway, however, it relies on input from the Environment Agency. A revised date to bring the SPD back to Executive has been set, however, this may be dependent upon the outcome of this work.
Banbury Cultural Quarter	G	A	Good tripartite input to develop the concept. Concern regarding overall funding for the Library/Mill in light of OCC funding review and Government funding cuts.
Bicester Town Centre Redevelopment	G	A	Not all the necessary land has been acquired by agreement, so work has started on preparing a Compulsory Purchase Order. Start on infrastructure works delayed due to problems completing the s278 agreement. Development agreement completed in March.
Flood Alleviation	A	G	The Council has committed to delivering a package of demonstration schemes and all are progressing. Subject to the Inspector's decision, and legal processes completing, whereby confirmation of the order is first advertised and a general vesting certificate made, the earliest start on site is late September 2010 but this is not ideal for bulk earthworks and the Environment Agency are instead preparing to start on site early in 2011 and complete the works by late 2011. A contractor has been appointed to undertake the works.
RAF Upper Heyford	G	A	Planning application for part of the site under consideration.
SW Bicester Development	G	G	CMT Success Official start on site on 7 July under revised planning agreement.
Eco Bicester	G	G	Demonstration projects progressing including on site exemplar of approximately 350 houses, local retail, care home, employment uses. Project Steering Group meeting fortnightly to discuss emerging proposals, workstreams and masterplan. Awaiting decision on tranche 2 funding linked to milestones.