

**Strategic Service Projects 2010/2011
April 2010 to December 2010**

	Quarter Two	Quarter Three	Comment
Banbury Canalside	G	G	Work on the SPD is continuing, but it will be some time before it is completed.
Banbury Cultural Quarter	R	R	Progress halted due to OCC budget constraints.
Bicester Town Centre Redevelopment	A	A	Progress on the scheme depends on the confirmation of the compulsory purchase order, unless it is possible to secure the withdrawal of all objections submitted. This may delay progress by approximately 9 months. Infrastructure works are proceeding as planned and will be completed in March.
Flood Alleviation	A	A	Defra has confirmed Compulsory Purchase Order and Environment Agency is completing statutory advertising process. Subject to the advertising process being completed the construction work is expected to start in February 2011 and completed in January 2012.
RAF Upper Heyford	A	A	Revised master plan application submitted. Affordable housing, education and infrastructure issues emerging.
SW Bicester Development	A	G	
Eco Bicester	G	G	Demonstration projects progressing, proposals for on site demonstration project submitted with supporting masterplan. First completions on NW Bicester site expected in Q1 2012.