

Appendix 1 - CHERWELL CAPITAL EXPENDITURE

Cost Centre	DESCRIPTION	BUDGET	YTD ACTUAL	PO COMMITMENTS	Forecast	RE-PROFILED BEYOND 2023/24	RE-PROFILED BEYOND 2024/25	Current month Variances £000	Prior month Variances £000	Forecast Narrative
40010	North Oxfordshire Academy Astroturf	183	0	0	80	103		-	-	Good progress made to date on scale,scope and nature of the project. Close working with the school. Next steps are to apply for pre-application planning advice and complete project costings.
40019	Bicester Leisure Centre Extension	79	15	0	0	79		-	-	The project continues to progress as predicted. Outline costings for the project have been received. The next step is to complete a detailed business case prior to planning permission being sought.
40083	Disabled Facilities Grants	1,550	1,035	22	1,550	0		-	-	£108k additional funding from DLUHC was confirmed in September and has been added to the budget. Full spend is still anticipated.
40084	Discretionary Grants Domestic Properties	140	19	0	90	0		(50)	-	This budget covers small repairs and larger essential repairs to vulnerable households and some grants for landlords. Demand for essential repairs is typically heavily weighted towards the winter months -. Private rented sector market forces have led to lower than usual uptake of landlord grants, so an underspend is now expected.
40160	Housing Services - capital	160	0	0	0	160		-	-	Developer completions slower at NW Bicester than expected therefore final payment will be made to the developer in 2024/25.
40251	Longford Park Art	45	0	0	0	45		-	-	The final delivery of the public art programme is dependent on overall site handover which has been delayed by the developers. The remaining spend on the public art programme has been reprofiled to acknowledge this.
40262	Town Centre House Roof Repair	4,750	4,354	42	4,750	0		-	-	The purchase of TCH is expected to complete in November. The tender for improvement works will conclude shortly with works due to begin on site in December with final completion in 2024/25.
40275	UKSPF - CDC community facilities x 3	30	30	0	30	0		-	-	Working in partnership with communities on the scope of works to be procured. Full spend is anticipated.
40131	S106 Capital Costs	15	11	2	13	0		(2)	-	S106 funding has been identified for projects that have proceeded this year and there will be no overspend at year end
40294	S106 - Ambrosden Community Facility Project	20	0	0	0	20		-	-	Parish Council has a variety of projects they are looking to bring forward to increase capacity at the village hall.

40295	S106 - Ambrosden Indoor Sport Project	65	0	0	0	65		-	-	Indoor Sport Project involving upgrades to a portacabin building.
40296	S106 - Ambrosden MUGA Project	130	0	0	0	130		-	-	Land originally proposed for the MUGA might not be available, currently looking at alternative options. Site to be confirmed before project can move forwards.
40297	S106 - Ardley & Fewcott Play Area Project	15	0	0	0	15		-	-	Awaiting direction from the parish council regarding further play area investment.
40298	S106 - Ardley & Fewcott Village Hall Project	9	0	6	7	2		-	-	Village Hall project for chairs and tables submitted, S106 spend approved.
40299	S106 - Banbury Indoor Tennis Centre	55	60	0	60	0		5	-	Review of overall projected costs currently taking place.
40300	S106 - Bicester Leisure Centre Extension	1,154	0	0	0	1,154		-	-	Initial stages of feasibility have been completed with high level costings received to deliver the project. Further stages required including detailed business case
40301	S106 - Graven Hill Outdoor Sport Project	52	0	0	52	0		-	-	Initial discussions around delivery model and engagement with project management consultants to move forward with the project
40302	S106 - Grimsbury Community Centre Projects	20	0	0	20	0		-	-	No further projects identified at present.
40303	S106 - Hanwell Fields Community Centre Projects	180	0	0	0	180		-	-	No decision at present on capital project to be brought forward.
40304	S106 - Hook Norton Sport And Social Club Project	80	0	0	0	80		-	-	The scale and scope of the project is yet to be confirmed.
40305	S106 - Horley Cricket Club Pavilion Project	110	0	0	0	110		-	-	Horley Cricket Club in contact with CDC, looking at a staged project due to cost increases for a new build. Actively working with the club to finalise project details.
40306	S106 - Improvements to Bloxham Recreation Ground	35	34	0	34	0		(1)	-	Project for works to the roof at the changing room pavilion received and S106 spend approved.
40307	S106 - Kidlington & Gosford Leisure Centre	20	0	0	0	20		-	-	No detailed projects as yet for this spend.
40308	S106 - Milton Road Community Facility and Sports Pitch Project	479	0	8	8	471		-	-	Awaiting Update from Parish Council
40309	S106 - NOA Improvements	700	60	8	100	600		-	-	High level costings/detailed plans have now been received for this project, further works required to developing the business cases/other stages of feasibility
40310	S106 - Spiceball Leisure Centre Improvements	14	0	0	0	14		-	-	Options are being considered
40311	S106 - The Hill Improvements Project	50	0	0	0	50		-	-	Various possible projects are being considered to provide improvements to the external area around The Hill.
40312	S106 - Whitelands Farm Sports Ground (Pedestrian crossing and various works)	60	(2)	12	60	0		-	-	Remedial works to pathways/outdoor gym areas/bank slippage have been completed. Progress continues into the install of the new pedestrian crossing
40313	S106 - Woodgreen Leisure Centre Improvements	47	0	0	47	0		-	-	Plans in development stage relating to the modernisation of the changing facilities.
TBC	S106 - Deddington Parish Council Projects	40	40	0	40	0		-	40	Forecast to spend by the end of the financial year
TBC	S106 - Longford Park Sport Pitches	50	33	5	50	0		-	50	Forecast to spend by the end of the financial year

Wellbeing & Community		10,337	5,688	104	6,991	3,298	0	(48)	90	
40208	HR Payroll System	0	(23)	0	(23)	0		(23)	(23)	unmatched accrual balance
40292	iTrent HR System Upgrades	30	0	0	0	0		(30)	(30)	We have completed the overall implementation now so no longer have a need for the capital.
HR & OD		30	(23)	0	(23)	0	0	(53)	(53)	
Chief Executive		10,367	5,666	104	6,968	3,298	0	(101)	37	
40111	Admiral Holland Redevelopment Project (phase 1b)	61	54	0	61	0		-	-	On target
40139	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	104	0	0	0	104		-	-	Work is scheduled for delivery in Q1 24/25
40141	Castle Quay Waterfront	0	(630)	0	0	0		-	-	On target (630K will be offset by the retention payment)
40144	Castle Quay	2,985	(30)	288	500	2,485		(0)	(0)	As part of the Castle Quay Development and the regeneration of Banbury, the Council is working closely and in partnership with a number of public and private organisations to repurpose parts of Castle Quay Shopping Centre to deliver a number of complimentary uses enabling the regeneration of Banbury. Once each element has been contractually agreed, work can commence.
40162	Housing & IT Asset System joint CDC/OCC	26	0	0	26	0		-	-	Forecasting on target
40167	Horsefair, Banbury	55	0	0	55	0		-	-	The works design is now completed for paving to the footpath on Horsefair. Project to be procured Q3/Q4 of the 2023/24 financial year
40191	Bodicote House Fire Compliance Works	149	4	0	0	85		(64)	(64)	Assessment completed, with works being developed and scoped from the assessment
40197	Corporate Asbestos Surveys	50	0	0	50	0		-	-	Review to be undertaken as planned in Q3/Q4 of the 2023/24 financial year
40201	Works From Compliance Surveys	99	0	0	49	50		-	-	Works will be carried out in phases - current phase planned for quarter three of the 2023/24 financial year. The next phase is planned for the next financial year(2024/25)
40203	CDC Feasibility of utilisation of proper Space	100	58	114	164	0		64	64	Works are in progress, will be finalised in Q4
40219	Community Centre - Works	54	0	0	54	0		-	-	Banbury Museum atrium stairwell works, currently in design with completion due in Q3/Q4 of the financial year 2023/24
40224	Fairway Flats Refurbishment	362	0	0	0	362		-	-	This project is within the asset review which will be completed in Q3/Q4 of the financial year 2023/24.Works to be reprofiled for 2024/25.
40226	Thorpe Lane Depot - Decarbonisation Works	0	(1)	0	0	0		-	-	On target
40227	Banbury Museum - Decarbonisation Works	0	0	20	20	0		20	20	End of defects period retention payments due

40232	Kidlington Leisure Centre - Decarbonisation Works	0	(9)	4	0	0		-	-	On target
40233	Spiceball Leisure Centre - Decarbonisation Works	0	(19)	0	0	0		-	-	On target
40239	Bicester East Community Centre	1,371	142	60	771	600		-	-	Now on site for a 35 week project. £1.371m of capital funding remains allocated to deliver this bespoke community centre for local residents. Some spend requiring to be reprofiled to 2024/25.
40241	Thorpe Place Roof Works	35	1	0	35	0		-	-	Carrying out drone survey of roof to identify condition ready for scoping and design.
40242	H&S Works to Banbury Shopping Arcade	127	0	15	127	0		-	-	Works currently in design together with review with investigations on potential partial recoverability from tenant service charge.
40246	Banbury Museum Pedestrian Bridge	3	3	0	3	0		-	-	On target
40249	Retained Land	260	18	73	260	0		-	-	Works almost complete pending final report
40252	Expiring Energy Performance Certificates plus Associated works	96	28	0	96	0		-	-	Works instructed and surveys complete, working on the recommendations for any improvement works to maintain a compliant EPC
40253	Energy Performance Certificates Gov't Implementation of target B - Strategic Plan	60	18	0	60	0		-	-	Works instructed and surveys in train, completion by end of Q3/Q4 of the financial year 2023/24
40254	Thorpe Lane Depot - Renewal of Electrical Incoming Main	171	1	0	51	120		-	-	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the DNO.
40255	Installation of Photovoltaic at CDC Property	79	0	0	79	0		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of the financial year 2024/25
40263	Kidlington Leisure New Electrical Main	20	0	0	0	20		-	-	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the DNO. SP working with legal. Planned delivery expected to be Q2 2024/25
40279	Spiceball Sports Centre - Solar PV Car Ports	180	6	1	20	160		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of the financial year 2024/25
40280	Kidlington Sports Centre - Solar PV Car Ports	137	0	0	20	117		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Work cannot start until electrical mains installed (dependant on DNO). Planned delivery Q2 2024/25
40281	North Oxfordshire Academy - Solar Panels	18	0	0	0	18		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of 24/25
40282	Community Centre Solar Panels	108	0	0	0	108		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q1 of 24/25

40283	Thorpe Lane - Solar Panels	34	0	0	0	34		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q1 2024/25
40284	Thorpe Lane - Heater Replacement (Gas to Electric)	28	0	0	5	23		-	-	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter 1 of the financial year 2024/25
40015	Car Park Refurbishments	46	0	0	46	0		-	-	Anticipating full spend in 2023/24. This to continue the projects of pay on exit sites across the district and upgrading of pay machines from 3G to 4G.
40026	Off Road Parking	18	0	0	0	0		(18)	(18)	Budget no longer required - saving.
40217	Car Parking Action Plan Delivery	18	0	0	18	0		-	-	Anticipating full spend in 2023/24. Project is part of ongoing review of Car Park Action Plan.
40260	Land for New Bicester Depot	2,989	3,130	0	3,130	0		141	137	Project completed. Purchase of site finalised in quarter 3.
40278	Development of New Land Bicester Depot	2,775	0	0	100	2,675		-	-	Scoping underway. Spend will require re profiling in line with programme, detail to be confirmed as work is undertaken.
Property		12,618	2,774	575	5,800	6,961	0	143	139	
40256	Processing Card Payments & Direct Debits	20	0	0	20	0		-	-	PCI Contract has now been signed and project kick off meeting has been held, design phase will be within the next month October 2023
Finance		20	0	0	20	0	0	0	0	
40237	Council Website & Digital Service	122	13	0	122	0		-	-	Work underway to select a product to form basis of Unified CRM Platform. Platform in place and initial Pilot expected to complete Q4.
40238	IT Shared Services	0	12	(10)	0	0		-	-	
40274	Digital Futures Programme	112	100	6	112	0		-	-	Continuation of Flytipping AI and RPA proof of concepts. Futurework/pilots will fall under Digital Futures Programme.
40285	Digital Strategy	350	87	0	350	0		-	-	Year one of the Digital Future strategy looks to: 1) Implemented a Data Lakehouse platform as a foundation to the Data and Analytics strategy . 2)Improve cyber security by aligning with a standard framework and implementing additional security measures (by end of Dec 2023) 3) Move all online files to sharepoint to reduce hosting costs (by end Oct 2023) 4) Implement new devices to monitor Fly Tipping in two locations.
ICT		584	212	(4)	584	0	0	0	0	
Resources		13,222	2,987	571	6,404	6,961	0	143	20	
40062	East West Railways	137	57	78	137	0		-	-	The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications, involving for example environmental and land drainage matters, made in connection with the EWR project. This is in partnership with England's Economic Heartland.
40286	Transforming Market Square Bicester	1,000	0	0	40	960		-	-	"£0.180m approved by Executive (sept23) for design and consultation work in 2023/24 (for final plans for Market Square Public Realm and full business plan). Design Consultants to be procured Feb24 £0.040m to be spent by end of financial year remaining budget to be reprofiled into 2024/25 for continuation of the project."
40124	Spring Gardens	0	(70)	0	0	0		-	-	Capital receipt received from Trowers & Hamlins in respect of 10 Spring Walk. Will be moved to the capital receipts reserves

40287	UK Shared Prosperity Fund (UK SPF) Year Two Investment Plan Programme	82	2	0	82	0		-	-	UKSPF capital grant will be fully spent in 2023/24 on the following £0.030m improvement to town centres & high streets £0.002m Bridge Street Community Garden £0.050m contribution to floodlights at Whitelands Sport ground
40288	UKSPF Rural Fund	167	0	0	167	0		-	-	Investment in capacity building and infrastructure support for local civil society and community groups.A capital grant scheme for infrastructure improvements to village and rural community halls launched in September 2023, with a closing date of 6th November.A second application round will open in early January 2024
Growth & Economy		1,386	(11)	78	426	960	0	0	0	
40028	Vehicle Replacement Programme	1,731	540	82	622	1,109		-	-	Reprofiling of £1.109m in to 2024/25. A review of the programme has been undertaken. Nationally there is delay in vehicle supply and thus delivery
40186	Commercial Waste Containers	25	0	0	25	0		-	-	Anticipating full spend in quarter 4 of 2023/24.
40187	On Street Recycling Bins	18	0	0	18	0		-	-	Anticipating full spend in 2023/24. Sites have been identified for refurbishments.
40188	Thorpe Lane Depot Capacity Enhancement	0	7	0	7	0		7	7	Retention payments paid in 2023/24
40216	Street Scene Furniture and Fencing project	48	12	0	40	8		-	-	£0.040m to be spent in 2023/24 at various play and open spaces. Anticipating reprofiling of £0.08.
40218	Depot Fuel System Renewal	35	0	0	0	35		-	-	Anticipating reprofiling of £0.035m in to 2024/25. This will be reviewed as the new Bicester Depot site progresses.
40222	Burnehyll- Bicester Country Park	159	18	11	95	64		-	-	Anticipating reprofiling of £0.064m into 2024/25. Project delivery programme is under review
40248	Solar Panels at Castle Quay	53	0	0	0	0		(53)	(53)	Delivery and scope of project to be reviewed
40257	Additional Commercial Waste Containers	10	0	0	10	0		-	-	Anticipating full spend in quarter 4 of 2023/24
40258	Kidlington Public Convenience Refurbishment	90	0	0	90	0		-	-	Anticipating full spend in quarter 4 of 2023/24
40259	Market Equipment Replacement	15	0	0	15	0		-	-	Anticipating full spend in quarter 4 of 2023/24
40289	Computer Software Upgrade for Vehicle Management	12	0	0	12	0		-	-	Anticipating full spend in quarter 4 of 2023/24
40291	New Commercial Waste IT System	25	0		25	0		-	-	Anticipating full spend in quarter 4 of 2023/24
Environmental Services		2,221	577	93	959	1,216	0	(46)	(46)	

40245	Enable Agile Working	15	0	0	15	0		0	0	The funding is intended to be used to purchase the technology needed to enable the teams to use our new case management system whilst 'on-site' carrying out inspection work, etc. We have trialed different tablets but have delayed the project since the release of the app that will support mobile working continues to be delayed. The app is now due for release early 2024. The mobile working approach will potentially save approx. £1400 pa through reducing costs (mileage, printing and stationery) as well as making the inspection process more efficient, delivering an improved customer experience and realising a resource saving of 0.2 FTE. The ongoing cost of the app will be approx. £1500 pa.
	Regulatory Services	15	0	0	15	0	0	0	0	
40293	Planning - S106 Projects	160	160	0	160	0		0	0	S106 Funded contribution towards the construction and mechanisation of bridge over Oxford Canal (Canal and River Trust)
	Planning and Development	160	160	0	160	0	0	0	0	
	Communities	3,782	725	171	1,560	2,176	0	(46)	73	
	Capital	27,371	9,378	846	14,932	12,435	0	(4)	130	

CHERWELL TOTAL CAPITAL PROJECT EXPENDITURE

CODE	DESCRIPTION	Total 23/24 Project Budget	Forecast	RE-PROFILED BEYOND 2023/24	23/24 Variance	Future Years Budget	Project Total Budget	Project Total forecast	Project Total Variance	Narrative
40010	North Oxfordshire Academy Astro turf	183	80	103	0	0	183	183	0	Good progress made to date on scale, scope and nature of the project. Close working with the school. Next steps are to apply for pre-application planning advice and complete project costings.
40019	Bicester Leisure Centre Extension	79	0	79	0	0	79	79	0	The project continues to progress as predicted. Outline costings for the project have been received. The next step is to complete a detailed business case prior to planning permission being sought.
40083	Disabled Facilities Grants	1,550	1,550	0	0	4,956	6,506	6,506	0	£108k additional funding from DLUHC was confirmed in September and has been added to the budget. Full spend is still anticipated.
40084	Discretionary Grants Domestic Properties	140	90	0	(50)	600	740	690	(50)	This budget covers small repairs and larger essential repairs to vulnerable households and some grants for landlords. Demand for essential repairs is typically heavily weighted towards the winter months. Private rented sector market forces have led to lower than usual uptake of landlord grants, so an underspend is now expected.
40160	Housing Services - capital	160	0	160	0	0	160	160	0	Developer completions slower at NW Bicester than expected therefore final payment will be made to the developer in 2024/25.
40251	Longford Park Art	45	0	45	0	0	45	45	0	The final delivery of the public art programme is dependent on overall site handover which has been delayed by the developers. The remaining spend on the public art programme has been reprofiled to acknowledge this.
40262	Town Centre House Roof Repair	4,750	4,750	0	0	2,548	7,298	6,548	(750)	Latest estimated spend following the tender process and finalised costs of purchase.
40275	UKSPF - CDC community facilities x 3	30	30	0	0	0	30	30	0	Working in partnership with communities on the scope of works to be procured. Full spend is anticipated.
40131	S106 Capital Costs	15	13	0	(2)	0	15	13	(2)	S106 funding has been identified for projects that have proceeded this year and there will be no overspend at year end
40294	S106 - Ambrosden Community Facility Project	20	0	20	0	0	20	20	0	Parish Council has a variety of projects they are looking to bring forward to increase capacity at the village hall.
40295	S106 - Ambrosden Indoor Sport Project	65	0	65	0	0	65	65	0	Indoor Sport Project involving upgrades to a portacabin building.
40296	S106 - Ambrosden MUGA Project	130	0	130	0	0	130	130	0	Land originally proposed for the MUGA might not be available, currently looking at alternative options. Site to be confirmed before project can move forwards.
40297	S106 - Ardley & Fewcott Play Area Project	15	0	15	0	0	15	15	0	Awaiting direction from the parish council regarding further play area investment.
40298	S106 - Ardley & Fewcott Village Hall Project	9	7	2	0	0	9	9	0	Village Hall project for chairs and tables submitted, S106 spend approved,
40299	S106 - Banbury Indoor Tennis Centre	55	60	0	5	0	55	60	5	Review of overall projected costs currently taking place.
40300	S106 - Bicester Leisure Centre Extension	1,154	0	1,154	0	0	1,154	1,154	0	Initial stages of feasibility have been completed with high level costings received to deliver the project. Further stages required including detailed business case
40301	S106 - Graven Hill Outdoor Sport Project	52	52	0	0	0	52	52	0	Initial discussions around delivery model and engagement with project management consultants to move forward with the project
40302	S106 - Grimsbury Community Centre Projects	20	20	0	0	0	20	20	0	No further projects identified at present.
40303	S106 - Hanwell Fields Community Centre Projects	180	0	180	0	0	180	180	0	No decision at present on capital project to be brought forward.

40304	S106 - Hook Norton Sport And Social Club Project	80	0	80	0	0	80	80	0	The scale and scope of the project is yet to be confirmed.
40305	S106 - Horley Cricket Club Pavilion Project	110	0	110	0	0	110	110	0	Horley Cricket Club in contact with CDC, looking at a staged project due to cost increases for a new build. Actively working with the club to finalise project details.
40306	S106 - Improvements to Bloxham Recreation Ground	35	34	0	(1)	0	35	34	(1)	Project for works to the roof at the changing room pavilion received and S106 spend approved,
40307	S106 - Kidlington & Gosford Leisure Centre	20	0	20	0	0	20	20	0	No detailed projects as yet for this spend.
40308	S106 - Milton Road Community Facility and Sports Pitch Project	479	8	471	0	0	479	479	0	Awaiting Update from Parish Council
40309	S106 - NOA Improvements	700	100	600	0	0	700	700	0	High level costings/detailed plans have now been received for this project, further works required to developing the business cases/other stages of feasibility
40310	S106 - Spiceball Leisure Centre Improvements	14	0	14	0	0	14	14	0	Options are being considered
40311	S106 - The Hill Improvements Project	50	0	50	0	0	50	50	0	Various possible projects are being considered to provide improvements to the external area around The Hill.
40312	S106 - Whitelands Farm Sports Ground (Pedestrian crossing and various works)	60	60	0	0	0	60	60	0	Remedial works to pathways/outdoor gym areas/bank slippage have been completed. Progress continues into the install of the new pedestrian crossing
40313	S106 - Woodgreen Leisure Centre Improvements	47	47	0	0	0	47	47	0	Plans in development stage relating to the modernisation of the changing facilities.
TBC	S106 - Longford Park Sport Pitches	50	50	0	0	0	50	50	0	Forecast to spend by the end of the financial year
TBC	S106 - Deddington Parish Council Projects	40	40	0	0	0	40	40	0	Forecast to spend by the end of the financial year
Wellbeing & Community		10,337	6,991	3,298	(48)	8,104	18,441	17,643	(798)	
40208	HR Payroll System	0	(23)	0	(23)	0	0	(23)	(23)	unmatched accrual balance
40292	iTrent HR System Upgrades	30	0	0	(30)	120	150	120	(30)	We have completed the overall implementation now so no longer have a need for the capital.
HR & OD		30	(23)	0	(53)	120	150	97	(53)	
Chief Executives		10,367	6,968	0	(101)	8,224	18,591	17,740	(851)	
40111	Admiral Holland Redevelopment Project (phase 1b)	61	61	0	0	0	61	61	0	On target
40139	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	104	0	104	0	0	104	104	0	Work is scheduled for delivery in Q1 24/25
40144	Castle Quay	2,985	500	2,485	(0)	0	2,985	2,985	(0)	As part of the Castle Quay Development and the regeneration of Banbury, the Council is working closely and in partnership with a number of public and private organisations to repurpose parts of Castle Quay Shopping Centre to deliver a number of complimentary uses enabling the regeneration of Banbury. Once each element has been contractually agreed, work can commence.
40162	Housing & IT Asset System joint CDC/OCC	26	26	0	0	0	26	26	0	Forecasting on target
40167	Horsefair, Banbury	55	55	0	0	0	55	55	0	The works design is now completed for paving to the footpath on Horsefair. Project to be procured Q3/Q4 of the 2023/24 financial year
40191	Bodicote House Fire Compliance Works	149	0	85	(64)	0	149	85	(64)	Assessment completed, with works being developed and scoped from the assessment
40197	Corporate Asbestos Surveys	50	50	0	0	0	50	50	0	Review to be undertaken as planned in Q3/Q4 of the 2023/24 financial year
40201	Works From Compliance Surveys	99	49	50	0	0	99	99	0	Works will be carried out in phases - current phase planned for quarter three of the 2023/24 financial year. The next phase is planned for the next financial year(2024/25)

40203	CDC Feasibility of utilisation of proper Space	100	164	0	64	0	100	164	64	Works are in progress, will be finalised in Q4
40219	Community Centre - Works	54	54	0	0	0	54	54	0	Banbury Museum atrium stairwell works, currently in design with completion due in Q3/Q4 of the financial year 2023/24
40224	Fairway Flats Refurbishment	362	0	362	0	0	362	362	0	This project is within the asset review which will be completed in Q3/Q4 of the financial year 2023/24. Works to be reprofiled for 2024/25.
40227	Banbury Museum - Decarbonisation Works	0	20	0	20	0	0	20	20	End of defects period retention payments due
40239	Bicester East Community Centre	1,371	771	600	0	0	1,371	1,371	0	Now on site for a 35 week project. £1.371m of capital funding remains allocated to deliver this bespoke community centre for local residents. Some spend requiring to be reprofiled to 2024/25.
40241	Thorpe Place Roof Works	35	35	0	0	0	35	35	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
40242	H&S Works to Banbury Shopping Arcade	127	127	0	0	0	127	127	0	Works currently in design together with review with investigations on potential partial recoverability from tenant service charge.
40246	Banbury Museum Pedestrian Bridge	3	3	0	0	0	3	3	0	On target
40249	Retained Land	260	260	0	0	0	260	260	0	Works almost complete pending final report
40252	Expiring Energy Performance Certificates plus Associated works	96	96	0	0	0	96	96	0	Works instructed and surveys complete, working on the recommendations for any improvement works to maintain a compliant EPC
40253	Energy Performance Certificates Gov't Implementation of target B - Strategic Plan	60	60	0	0	0	60	60	0	Works instructed and surveys in train, completion by end of Q3/Q4 of the financial year 2023/24
40254	Thorpe Lane Depot - Renewal of Electrical Incoming Main	171	51	120	0	0	171	171	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the DNO.
40255	Installation of Photovoltaic at CDC Property	79	79	0	0	0	79	79	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of the financial year 2024/25
40263	Kidlington Leisure New Electrical Main	20	0	20	0	0	20	20	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the DNO. SP working with legal. Planned delivery expected to be Q2 2024/25
40279	Spiceball Sports Centre - Solar PV Car Ports	180	20	160	0	0	180	180	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of the financial year 2024/25
40280	Kidlington Sports Centre - Solar PV Car Ports	137	20	117	0	0	137	137	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Work cannot start until electrical mains installed (dependant on DNO). Planned delivery Q2 2024/25
40281	North Oxfordshire Academy - Solar Panels	18	0	18	0	0	18	18	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of 24/25
40282	Community Centre Solar Panels	108	0	108	0	0	108	108	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q1 of 24/25
40283	Thorpe Lane - Solar Panels	34	0	34	0	0	34	34	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q1 2024/25
40284	Thorpe Lane - Heater Replacement (Gas to Electric)	28	5	23	0	0	28	28	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter 1 of the financial year 2024/25
40015	Car Park Refurbishments	46	46	0	0	0	46	46	0	Full spend anticipated by March 2024
40026	Off Road Parking	18	0	0	(18)	0	18	0	(18)	Budget no longer required
40217	Car Parking Action Plan Delivery	18	18	0	0	0	18	18	0	Full spend anticipated by March 2024
40260	Land for New Bicester Depot	2,989	3,130	0	141	10	2,999	3,140	141	Purchasing of site completed in quarter 3 of 2023-24.
40278	Development of New Land Bicester Depot	2,775	100	2,675	0	1,200	3,975	3,975	0	Full spend anticipated by March 2025 - this will be confirmed as the project progresses.
Property		12,618	5,800	6,961	143	1,210	13,828	13,971	143	
40256	Processing Card Payments & Direct Debits	20	20	0	0	0	20	20	0	PCI Contract has now been signed and project kick off meeting has been held, design phase will be within the next month October 2023
Finance Total		20	20	0	0	0	20	20	0	
40237	Council Website & Digital Service	122	122	0	0	0	122	122	0	Work underway to select a product to form basis of Unified CRM Platform. Platform in place and initial Pilot expected to complete Q4.
40274	Digital Futures Programme	112	112	0	0	0	112	112	0	Works planned for 23/24

40285	Digital Strategy	350	350	0	0	0	350	350	0	Year one of the Digital Future strategy looks to: 1) Implemented a Data Lakehouse platform as a foundation to the Data and Analytics strategy . 2)Improve cyber security by aligning with a standard framework and implementing additional security measures (by end of Dec 2023) 3) Move all online files to sharepoint to reduce hosting costs (by end Oct 2023) 4) Implement new devices to monitor Fly Tipping in two locations.
ICT		584	584	0	0	0	584	584	0	
Resources		13,222	6,404	6,961	143	1,210	14,432	14,575	143	
40062	East West Railways	137	137	0	0	4,189	4,326	4,326	0	The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications made in connection with the EWR project.
40286	Transforming Market Square Bicester	1,000	40	960	0	3,250	4,250	4,250	0	*£0.180m approved by Executive (sept23) for design and consultation work in 2023/24 (for final plans for Market Square Public Realm and full business plan). Design Consultants to be procured Feb24 £0.040m to be spent by end of financial year remaining budget to be reprofiled into 2024/25 for continuation of the project.*
40287	UK Shared Prosperity Fund (UK SPF) Year Two Investment Plan Programme	82	82	0	0	162	244	244	0	Improvements to town centres and highstreets and community facilities
40288	UKSPF Rural Fund	167	167	0	0	395	562	562	0	Investment in capacity building and infrastructure support for local civil society and community groups.A capital grant scheme for infrastructure improvements to village and rural community halls launched in September 2023, with a closing date of 6th November.A second application round will open in early January 2024
Growth & Economy		1,386	426	960	-	7,996	9,382	9,382	0	
40028	Vehicle Replacement Programme	1,731	622	1,109	0	5,242	6,973	6,973	0	Full spend anticipated by March 2025
40186	Commercial Waste Containers	25	25	0	0	0	25	25	0	Full spend anticipated in quarter 4 of 2023-24.
40187	On Street Recycling Bins	18	18	0	0	0	18	18	0	Full spend anticipated in quarter 4 of 2023-24.
40188	Thorpe Lane Depot Capacity Enhancement	0	7	0	7	0	0	7	7	Delayed retention payments made.
40216	Street Scene Furniture and Fencing project	48	40	8	0	12	60	60	0	Full spend anticipated by March 2026
40218	Depot Fuel System Renewal	35	0	35	0	24	59	59	0	Full spend anticipated by March 2025
40222	Burnehyll- Bicester Country Park	159	95	64	0	0	159	159	0	Full spend anticipated by March 2025
40248	Solar Panels at Castle Quay	53	0	0	(53)	0	53	0	(53)	Budget no longer required for this financial year. It is believed the bid/project is out of date so a review of the requirements on site is required and a new bid to be submitted when review completed.
40257	Additional Commercial Waste Containers	10	10	0	0	0	10	10	0	Full spend anticipated in quarter 4 of 2023-24.
40258	Kidlington Public Convenience Refurbishment	90	90	0	0	0	90	90	0	Full spend anticipated in quarter 2 of 2023-24.
40259	Market Equipment Replacement	15	15	0	0	0	15	15	0	Full spend anticipated in quarter 4 of 2023-24.
40289	Computer Software Upgrade for Vehicle Management	12	12	0	0	0	12	12	0	Full spend anticipated by March 2024
40291	New Commercial Waste IT System	25	25	0	0	0	25	25	0	Full spend anticipated by March 2024
Environmental		2,221	959	1,216	(46)	5,278	7,499	7,453	(46)	
40245	Enable Agile Working	15	15	0	0	0	15	15	0	The funding is intended to be used to purchase the technology needed to enable the teams to use our new case management system whilst 'on-site' carrying out inspection work, etc. We have trialed different tablets but have delayed the project since the release of the app that will support mobile working continues to be delayed. The app is now due for release early 2024. The mobile working approach will potentially save approx. £1400 pa through reducing costs (mileage, printing and stationery) as well as making the inspection process more efficient, delivering an improved customer experience and realising a resource saving of 0.2 FTE. The ongoing cost of the app will be approx. £1500 pa.
Regulatory Services		15	15	0	0	0	15	15	0	
40293	Planning - S106 Projects	160	160	0	0	0	160	160	0	S106 Funded contribution towards the construction and mechanisation of bridge over Oxford Canal (Canal and River Trust)
Planning and Development		160	160	0	0	0	160	160	0	
Communities		3,782	1,560	2,176	(46)	13,274	17,056	17,010	(46)	
Capital Total		27,371	14,932	12,435	(4)	22,708	50,079	49,325	(754)	