## CHERWELL DISTRICT CAPITAL SPEND AND YEAR END PROJECTIONS MANAGEMENT ACCOUNTS AS AT 2015-2016

		ı				ī	1		
CODE	DESCRIPTION	SERVICE OWNER	APPROVED BUDGET £000	YTD BUDGET £000	ACTUAL £000	PROJECTION £000	SLIPPAGE £000	VARIANCE £000	COMMENTS
CECS001	Biomass Heating for Bicester Leisure Centre	Sharon Bolton	86	86	i 2	2 2	84	0	Addressing insurance requirement for additional works including an escape hatch and also have additional consultant fees to come in due to issue with Renewable Heating Initiative application. Slip into 16/17
CECS002	Cooper Sports Hall Roof	Sharon Bolton	100	100			100		Project currently on hold whilst Joint User Agreement long term arrangements are finalised. Works will be required to align with agreement - expenditure will be slipped to 2016/17 - roof needs replacing urgently but Academy have no funds (53:47 split). Raised as H&S concern
CECS002	Customer Self-Service Portal and CRM Solution	Natasha Barnes					80		Slippage to cover Self Service portal etc.
CECS004 CECS007	The Hill Youth & Community Centre	Chris Stratford	400	400			400		Work now out for tender.
CECSUUT	The Hill Foulit & Community Centre	Chins Strationu	400	400	1		400		Work planned September to November 2015, contractor stage payments will be made -
CECS008	Bicester Sports Village	Phil Rolls	790	790	ه اد		790		target completion in August 16 with retention.
EACC003	Community Centre Refurbishments	Phil Rolls	84			0	84		On hold in case it is needed for the Hill - Expenditure will be in 2016/17
EACC009	Solar Photovoltaics at Sports Centre	Sharon Bolton	80			)	80		No immediate plans for further spend but there is an ongoing need for invertor replacement to ensure optimum efficiency to maximise Feed In Tarrif payments.
EACH004	Village Hall, Recreation Play Grants	Phil Rolls	7	7	7	7	0	0	Grant fully paid
EACH006	Football Development Plan in Banbury	Phil Rolls	20	20	0	C	20	0	Work is programmed to take place in April 16.
EACH017	North Oxfordshire Academy Astroturf	Sharon Bolton	150	150	0	0	150	0	Anticipating remaining expenditure in 2016/17 due to slow negotiations with NOA (matter escalated to ID)
EACH021	South West Bicester Sports Village	Phil Rolls	1,271	1,271	316	316	955		Work planned September to November 2015, target completion in August 16 with retention.
EACH022	Athletics Track Refurbishment - North Oxfordshire	Sharon Bolton	7	/	6	6	0	(1)	Complete Retention paid
EACH023	Stratfield Brake Repair Works	Sharon Bolton	22			) (	22		Management contract not agreed - condition works to be slipped into Q1 2016/17
EACH024	KGSC ATP Replacement	Sharon Bolton	20			C	0	` '	£20k slippage from 14/15 to cover final costs no longer required.
EACU012	Car Park Refurbishments	Natasha Barnes				23	5		Retention payment in 2016/17
EACU013	Implementing Vehicle Parks Proposals	Natasha Barnes	17	17	0	C	17		Slippage to 2016/17 when Vehicle Parksd proposals are agreed
COMPOSA	Courte Contro Madamiastica Dramana	Ohanan Daltan	440	440					Per SB some funds to also be used for condition survey works at WGLC. Final payments will
	Sports Centre Modernisation Programme	Sharon Bolton	118 3,280	3,280					be made in 2016/17
Community	Services Total		3,280	3,280	380	380	2,873	(21)	
CEES001	Energy Efficiency Projects	Ed Potter	31	31	<del>                                     </del>	7	24		£23.3k to slip in to 2016/17
CEES001	Glass Bank Recycling Scheme	Ed Potter	24			16	+		£8k to slip in to 2016/17
CEES003	Recycling Bank Scheme	Ed Potter	21						£5k to slip in to 2016/17
CEES004	Workshop Brake Rollers	Ed Potter	32		+		1		Project overspent but saving to be made on EACE005 to compensate
CEES005	Public Conveniences	Ed Potter	25			) 30	25		Project delayed. £15 slippage required
EACU002	Off Road Parking Facilities	Ed Potter	18				18		Due to delays with EA and Country Park, slippage required into 2016/17.
EACU011	Urban Centres Improvements	Ed Potter	15		-	15			Fully committed
EACE005	Vehicle Replacement Programme	Ed Potter	575						£5k variance to cancel out CEES004 overspend and £15k to slip to 2016/17
EACE009	Fleet Management System	Ed Potter	1		0	C	0		Budget no longer required
EACE017	Thorpe Lane Depot Hard Standing	Ed Potter	0	C	0	C	0		Creditor Accrual brought forward from 2014/15 - no longer required
Environmen	tal Services Total		742	742	645	645	95		
Community	/ & Environment Total		4,022	4,022	1,031	1,031	2,968	(23)	
ICTNICCO	Chan daudia ation	la Ditara		1				1 -	
ICTN002	Standardisation	Jo Pitman	0			7.4	0	0	Funding will be required in 2017/40
ICTS016 ICTS018	Microsoft Licensing Agreement Thin Client Extention	Jo Pitman Jo Pitman	110			71	39		Funding will be required in 2017/18  Delete from conital programme, percent at RRC on 0 September 2014
ICTS018	Core Business System Integration	Jo Pitman Jo Pitman	0						Delete from capital programme - agreed at BPC on 9 September 2014  Delete from capital programme - agreed at BPC on 9 September 2014
ICTS027	Corporate Bookings System	Jo Pitman  Jo Pitman	8						Will be fully spent in 2015/16
ICTS028	Extended Contract for Website Hosting	Jo Pitman  Jo Pitman	40		1 4		36		Will be fully spent in 2015/16 Will be fully spent in 2015/16
ICTS029	Visualifies Upgrade	Jo Pitman	32			1	32		Awaiting feedback from legal section - project may slip
ICTS036	Server Replacement 1314	Jo Pitman	0		1		32		Delete from capital programme - agreed at BPC on 9 September 2014
ICTS037	Financial System Upgrade	Jo Pitman	0		<u> </u>	73	0	73	i · · · · · · · · · · · · · · · · · · ·
ICTS039	CDC&SNC Cust Servs Desktop	Jo Pitman	0						Delete from capital programme - agreed at BPC on 9 September 2014
.0.000	102 00010 00010 00110	Joo i lantan		1	1 3		0	J	12 of the month outpital programme agreed at Dr. O on a deptember 2014

				1	Ī	1	ı		
			APPROVED						
					ACTUAL		SLIPPAGE	VARIANCE	
CODE	DESCRIPTION	OWNER	£000	£000	£000	£000	£000	£000	COMMENTS
ICTS040	GCSX Secured Area - Wall Garden - PNC Compliance	Io Pitman	0	0	0	0	0	0	Delete from capital programme - agreed at BPC on 9 September 2014
	-	Jo Pitman	0			0	0		Delete from capital programme - agreed at BPC on 9 September 2014
	·	Jo Pitman	0	<u> </u>	· · ·	0	0		Will be fully spent in 2015/16
		Jo Pitman	0	+	· · ·	0	0		Delete from capital programme - agreed at BPC on 9 September 2014
		Jo Pitman	0	· ·		10	0		Will be fully spent in 2015/16
		Jo Pitman	0	<u> </u>		3	0		Delete from capital programme - agreed at BPC on 9 September 2014
		Jo Pitman	0			0	0		Will be fully spent in 2015/16
		Jo Pitman	0			0	0		Delete from capital programme - agreed at BPC on 9 September 2014
	Modular Development of CSM - Cherwell Helpdesk Sof		0			0	0		Delete from capital programme - agreed at BPC on 9 September 2014
	Security Logging Software	Jo Pitman	0		0	0	0		Delete from capital programme - agreed at BPC on 9 September 2014
	Hyper V Environment (IT hardware)	Jo Pitman	0		0	0	0		Delete from capital programme - agreed at BPC on 9 September 2014
	Aerial Imagery Update (professional fees)	Jo Pitman	0		0	0	0	0	
	Citrix - Expansion to Support Agile Working	Jo Pitman	0			0	0	0	Will be fully spent in 2015/16
	Disaster Recovery	Jo Pitman	35	35	0	0	35		see email from NT 18.03.16
	,	Jo Pitman	0	-		0	0		Part of L&P harmonisation -profiled 50/50 across 16/17 and 17/18
		Jo Pitman	77	77	0	0	77		see email from NT 18.03.16
	3 way BACS & Payment Systems	Jo Pitman	0			0	0		Project will be completed through the new finance system - delete balance
	5 Year Rolling HW / SW Replacement Prog	Jo Pitman	50	50		62	0		see email from NT 18.03.16
	<u> </u>	Jo Pitman	40	40					Five year rolling programme - £40,000/year
		Jo Pitman	125	125					Project complete - funded from reserves
Transformati		oo i ianan	517	517					, · · ·
			0	0		333			
					<b>†</b>				Negotiations underway with current supplier to continue provision until replacement system
RSFP001	HR / Payroll System replacement	Paul Sutton/Jo P	38	38	0	0	38		implemented.
	ocurement Total		38	38	0	0	38	3 0	
LGEL001	Elections Polling Booths and Count Tables	James Doble	3	3	3	3	0	0	Completed
Law & Gover	nance Total		3	3	3	3	0	0	
Resources	Total		558	558	391	391	265	98	
	East West Railways		290	290	0	0	290	0	5 year capital contributions - will be spent in year
	·								Programme on course - NOTE Higham, St Johns, Prototype & Offsite are not technically part
	Build Programme	Chris Stratford	22,741	22,741	11,210	11,210	11,531		of Build! and are not funded from £34m budget
	Cherwell Commun Led Prog The Hill Community Centre		0	0	1	1	0		Not officially part of Build!
	Cherwell Commun Led Prog The Local Housing Compa		0		0	0	0		Will transfer to revenue
	Cherwell Commun Led prog Offsite manufacturing pro		0		9	9	0		Need details
		Chris Stratford	0	0	49	49	0		Need details
		Chris Stratford	0		12	12	0		Need details
	Prototype Project	Chris Stratford	0			4	0		Need details
		Chris Stratford	0		· · ·	81	0		Need details
	Disabled Access Audit	Linda Barlow	0	0	0	0	0		Completed
	23&24 Thorpe Place Roof Lights	Linda Barlow	4	4	0	0	4		Completed - this is a retention sum to be spent this year
	Condition Survey Works	Linda Barlow	316		1	140	176		Requirement for 16/17 £393K: £217K shortage
	Replacement AC to Main Chamber Bodicote	Linda Barlow	0			0	0	0	Completed
	<u>V</u> 1	Ed Potter	0			0	0	0	
	Replacement Air Con Banbury Museum	Nicola Riley	0		·	0	0	0	
	Bradley Arcade Roof Repairs	Linda Barlow	123	123		25	98		Consultation stage - main works still to start
	DPS Access Audit	Linda Barlow	0		1 -	0	0		£40k remedial work still required
	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	Tim Mills	100			0	100		Expenditure on enforcement action - expenditure is recoverable
DVRH018	18 & 19 Thorpe Place - Replacement Roof Lights	Linda Barlow	0	0	0	0	0	0	Completed  Work program of through Solikull Portographia. Work is urgent as there is a good to complete.
1		Linda Barlaw	338	338	1	4	337	,	Work procured through Solihull Partnership. Work is urgent, so there is a need to complete this year (15/16!). On plan for 16/17
D\/BU010	Ungrade to Uninterrupted Dower Supply 9 Deals up Su				1		337	U	julio year (10/10!). Oli piati tur 10/17
DVRH019	Upgrade to Uninterrupted Power Supply & Back up Sy	LINUA DANOW	330	000					Work procured through Solihull Partnership. Likely to have a lengthy lead-in time so defor
						0	25	0	Work procured through Solihull Partnership. Likely to have a lengthy lead-in time so defer until Q.1 2016/17
DVRH020	Improvements to Amenities to Orchard Way Shops	John Slack	25	25	0	0	25		until Q.1 2016/17
DVRH020				25	0	0 20		5 0	until Q.1 2016/17

CODE	DESCRIPTION	SERVICE OWNER		YTD BUDGET £000	ACTUAL £000	PROJECTION £000	SLIPPAGE £000	VARIANCE £000	COMMENTS
DVRH023	Banbury Museum - Emergency Lighting Replacement	Linda Barlow	70	70	71	71	0	1	Completed
DVKI1023	Baribury Museum - Emergency Lighting Replacement	Liliua Dallow	70	70	/ 1	/ 1	0	<del>                                     </del>	Work procured through Solihull Partnership. Likely to have a lengthy lead-in time so defer
DVRH024	Orchard Way Shopping Arcade - front service area a	John Slack	300	300	0	0	300	0	until Q.1 2016/17
DVRH025	Units 21 & 23 Thorpe Place - Replacement of Roof L	Linda Barlow	30		30	30	0	0	Completed
DVRH026	Bodicote House - Access Control System	Linda Barlow	35		8	8	27	0	Completing 16/17
DVSP001	Environmental Improvements Grimsbury	Andy Preston	0			0	0	0	Project completed in 2013
PHEE003	Bicester Cattle Market Car Park Phase 2	John Slack	90			0	90		Pedestrianisation scheme slipped to 2016-17.
PHEE019	Old Bodicote House	Linda Barlow	124			51			Scheme has now started, to be completed 16/17
PHEE020	Bicester Town Centre Redevelopment	Tim Mills	176		77	77	99	0	Scheme has now started, to be completed 16/17
PHEE021	Highfield Depot Repairs	Linda Barlow	0		3	3	0	3	
PHEE023	Kidlington High Street Pedestrianisation		7	7	5	5	2	0	Complete
PHEH005	Disabled Facilities Grants	Tim Mills	832	832	751	751	81	0	The budget will either be spent or committed as a grant offer - committed grants that are not paid in the year are routinely slipped to the following year
PHEH015	Discretionary Grants for Domestic Properties - Es	Tim Mills	411	411	182	182	229	0	The budget will either be spent or committed as a grant offer - committed grants that are not paid in the year are routinely slipped to the following year
PHEH022	Banbury Foyer & Banbury Youth Hub		0	0	0	0	0	0	
PHEH029	Discretionary House Condition Grants	Tim Mills	0	0	19	19	0	19	
	Thorpe Lane Depot - CCTV Replacement	Linda Barlow	40	40	0	0	40	0	New project - defer to 2016/17
	Bodicote House - CCTV Upgrade	Linda Barlow	15	15	0	0	15	0	New project - defer to 2016/17
Regeneration	on & Housing Total		26,097	26,097	12,749	12,749	13,547	199	
Developme	ent Total		26,097	26,097	12,749	12,749	13,547	199	
DVRH013	Bicester Community Building	Karen Curtin	6,998	6,998	6,240	6,240	758	0	final valuation certificate outstanding - issued as at April 19th. £250k spend on 2nd floor outstanding - to be incurred in 16-17
PHED006	Eco Town - Ecot Business Centre	Karen Curtin	0	0	5	5	0		funded from Eco Town Capital pot.
	Graven Hill	Karen Curtin	23,333	23,333	0	0	23,328	(5)	£12m drawdown for phase 1 MOD land delayed until May 2016
<b>Bicester Re</b>	Bicester Regeneration Projects Total		30,331	30,331	6,245	6,245		Ó	
Capital Tot	al		61,008	61,008	20,416	20,416	40,866	274	