CHERWELL DISTRICT CAPITAL SPEND AND YEAR END PROJECTIONS

| CODE | DESCRIPTION | SERVICE OWNER | ORIGINAL BUDGET £000 | SLIPPAGE £000 | ADJUSTMENTS £000 | APPROVED BUDGET £000 | ACTUAL £000 | PROJECTION £000 | SLIPPAGE £000 | VARIANCE £000 ORIGINAL COMMENTS COMMENTS |
|-------------------------------|--|------------------------------------|-------------------------|------------------|---------------------|-------------------------|-----------------------|-------------------------|------------------|--|
| CECS001 | Biomass Heating for Bicester Leisure Centre | Sharon Bolton | 0 | 86 | | 86 | 0 | 86 | 0 | Per SB still addressing insurance requirement for additional works such as an escape hatch and also have additional consultant fees to come in due to issue with RHI application, so 0 project not completed yet. |
| CECEOOO | Connex Consta Hall Doof | Charan Balton | | 100 | | 100 | | 0 | 100 | Project currently on hold whilst JUA long term arrangements have been agreed. Works will be Project currently on hold whilst Joint User Agreement long term arrangements are finalised. Works will be required to align with agreement - expenditure will be slipped to 2016/17 |
| CECS002 | Cooper Sports Hall Roof Customer Self-Service Portal and CRM Solution | Sharon Bolton Natasha Barnes | 25 | 100 | | 80 | 0 | 0 | 100 | 0 required once scope is known O Project now on hold due to the possibilities around three-way working Project now on hold due to the possibilities around three-way working |
| CECS007 | | Nicola Riley | 400 | 0 | | 400 | 0 | 200 | | Planning Sept-Nov, from Jan 16 contractor payments on staged payments - completion hoped Work planned September to November 2015, from Jan 16 contractor stage payments will be Offor Aug 16 with retention - PR to send details Work planned September to November 2015, from Jan 16 contractor stage payments will be made - target completion in August 16 with retention. |
| CECS008 | Bicester Sports Village | Phil Rolls | 790 | 0 | | 790 | 0 | 0 | 790 | Planning Sept-Nov, from Jan 16 contractor payments on staged payments - completion hoped Offor Aug 16 with retention - PR Work planned September to November 2015, from Jan 16 contractor stage payments will be made - target completion in August 16 with retention. |
| EACC003 | Community Centre Refurbishments | Phil Rolls | 0 | 84 | | 84 | 0 | 0 | 80 | 4 On hold in case it is needed for the Hill - Expenditure will be in 2016/17 No immediate plans for spend but on going need for budget to ensure efficiency for invertor No immediate plans for further spend but there is an ongoing need for invertor replacement to |
| EACC009 EACH004 | Solar Photovoltaics at Sports Centre Village Hall, Recreation Play Grants | Sharon Bolton Phil Rolls | 0 | 80 7 | | 80 7 | 0 | 0 7 | 80 | 0 replacements to retain the maximum FITT income. ensure optimum efficiency to maximise Feed In Tarrif payments. Allocated to Wroxton - was possibly April 2015 Allocated to Wroxton - anticipated spend in 2015/16 |
| EACH006 | Football Development Plan in Banbury | Phil Rolls | 0 | 20 | | 20 | 0 | 0 | 20 | Works were planned to take place in the summer of 2014 - did not happen. Now being 0 programmed for 15/16 work is programmed to take place in late 2015/16, expenditure will be in 2016/17 |
| EACH017 | North Oxfordshire Academy Astroturf | Sharon Bolton | 0 | 150 | | 150 | 0 | 0 | 150 | The project missed the narrow window for implementation due to ongoing negotiations therefore O will need to be slipped to 15/16. |
| EACH021 | South West Bicester Sports Village | Phil Rolls | 0 | 0 | 1,271 | 1,271 | 131 | 158 | 1,100 | Slippage from 2014/15 and into 2015/16. Planning Sept-Nov, from Jan 16 contractor payments will on staged payments - completion hoped for Aug 16 with retention - PR Work planned September to November 2015, from Januaryt 16 contractor stage payments will be made - target completion in August 16 with retention. |
| EACH022 EACH023 | Athletics Track Refurbishment - North Oxfordshire Stratfield Brake Repair Works | Sharon Bolton Sharon Bolton | 0 | 7 | 1,27 | 7 22 | 0 | 7 22 | 0 | O Anticipating full spend in second half of 2015/16 O Management contract not agreed - condition works to be carried out 15/16 Management contract not agreed - condition works to be carried out 15/16 |
| EACH024 EACU012 | KGSC ATP Replacement Car Park Refurbishments | Sharon Bolton Natasha Barnes | 0 | 22 20 28 | | 20 28 | 0 23 | 20 25 | 0 | 0 Per SB £20k slippage to cover final costs. Anticipating full spend in second half of 2015/16 Anticipating full spend in second half of 2015/16, retention payment in 2016/17 |
| EACU013 SCMP001 | Implementing Vehicle Parks Proposals Sports Centre Modernisation Programme | Natasha Barnes Sharon Bolton | 0 | 17 118 | | 17 118 | 0 (216) | 17 | 0 118 | O Anticipating full spend in second half of 2015/16 Anticipating full spend in second half of 2015/16 O Retention carried forward from 2014/15 Final payments will be made in 2016/17 |
| | ty Services Total | Sharon Bollon | 1,215 | 794 | 1,271 | 3,280 | (62) | 542 | | 17 |
| CEES001 | | Ed Potter | 0 15 | 31 | | 31 24 | 0 | 31 | 0 | O Anticipating full spend in periods 6 -12 - RS Anticipating full spend in second half of 2015/16 |
| CEES002 CEES003 | Glass Bank Recycling Scheme Recycling Bank Scheme | Ed Potter Ed Potter | 0 | 21 | | 21 | 10 | 24 21 | 0 | 0 Anticipating full spend in periods 6 -12 - RS Anticipating full spend in second half of 2015/16 0 Anticipating full spend - RS Anticipating full spend in second half of 2015/16 |
| CEES004 CEES005 | Workshop Brake Rollers Public Conveniences Off Board Portion Facilities | Ed Potter Ed Potter | 32 25 | 0 | | 32 25 | 36 0 | 36 25 | 0 | (4) Fully committed - RS Anticipating full spend in second half of 2015/16 O Anticipating full spend, project to be looked at in Sept - RS Anticipating full spend in second half of 2015/16 |
| EACU002 EACU011 | | Ed Potter Ed Potter | 0 | 18 15 | | 18 15 | 0 13 | 18 15 | 0 | 0 Anticipating full spend - RS O Fully committed - RS 13/08/15 Anticipating full spend in second half of 2015/16 Anticipating full spend in second half of 2015/16 |
| EACE005 | Vehicle Replacement Programme | Ed Potter | 558 | 17 | | 575 | 245 | 558 | 17 | 0 To be confirmed by Sept 15 - RS 13/08/15, profile to be amended Programme to be confirmed in October 2015. Slippage to 2016/17 may be inevitable |
| | Fleet Management System Thorpe Lane Depot Hard Standing | Ed Potter Ed Potter | 0 | 1 0 | | 1 0 | 0 (1) | 1 (1) | 0 | 0 Anticipating full spend - RS 13/08/15 Anticipating full spend in second half of 2015/16 1 Creditor Accrual brought forward from 2014/15 Creditor Accrual brought forward from 2014/15 |
| | ental Services Total | | 630 | 112 | 0 | 742 | 303 | 728 | | (3) |
| Commun | ity & Environment Total | | 1,845 | 906 | 1,271 | 4,022 | 241 | 1,270 | 2,738 | 14 |
| ICTS016 ICTS018 | Microsoft Licensing Agreement Thin Client Extention | Balvinder Heran Balvinder Heran | 110 0 | 0 | | 110 9 | 0 | 0 | 110 0 | 0 16/17 Funding will be required in 2017/18 9 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS027 ICTS028 | Core Business System Integration Corporate Bookings System | Balvinder Heran Balvinder Heran | 0 | 24 8 | | 24 8 | 0 | 0 | 0 | 24 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 Will be fully spent in 2015/16 |
| ICTS029 ICTS036 | Extended Contract for Website Hosting Visualifies Upgrade | Balvinder Heran Balvinder Heran | 0 16 | 40 16 | | 40 32 | 0 | 40 0 | 0 32 | 0 16/17 Will be fully spent in 2015/16 0 16/17 Awaiting feedback from legal section - project may slip |
| ICTS037 ICTS039 | Server Replacement 1314 CDC&SNC Cust Servs Desktop | Balvinder Heran Balvinder Heran | 0 | 3 | | 3 | 0 | 0 | 0 | 3 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS040 ICTS041 | GCSX Secured Area - Wall Garden - PNC Compliance (San Storage Renewal (IT hardware) | Balvinder Heran Balvinder Heran | 0 | 20 | | 20 | 0 | 0 | 0 | 20 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 9 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS042 ICTS043 | Server Replacement Programme (IT hardware) ESXI PROD 2 - capacity forward planning (IT hardwa | Balvinder Heran Balvinder Heran | 0 | 30 15 | | 30 15 | 0 | 30 | 0 | 0 16/17 Will be fully spent in 2015/16 15 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS044 ICTS045 | Lync 2013 (professional fees, equipment, IT hardwa Desktop PC Replacement | Balvinder Heran Balvinder Heran | 0 | 9 | | 9 | 2 | 14 | 0 | (5) Will be fully spent in 2015/16 15 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS046 ICTS047 | Netback Up Upgrade ISCSI Traffic Separation (IT hardware) | Balvinder Heran Balvinder Heran | 0 | 24 | | 24 | 0 | 24 | 0 | 0 16/17 Will be fully spent in 2015/16 4 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS048 ICTS049 | Modular Development of CSM - Cherwell Helpdesk Sof Security Logging Software | Balvinder Heran Balvinder Heran | 0 | 25 25 | | 25 25 | 0 | 0 | 0 | 25 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 25 16/17 Delete from capital programme - agreed at Budget Planning Committee on 9 Sept 14 |
| ICTS050 ICTS052 | Hyper V Environment (IT hardware) Citrix - Expansion to Support Agile Working | Balvinder Heran Balvinder Heran | 0 | 14 20 | | 14 20 | 0 | 0 | 0 | 14 16/17 Delete from capital programme - agreed at Budget Planning Committee or 9 Sept 14 16/17 Will be fully spent in 2015/16 |
| ICTS052 ICTS053 | VMware Virtual Centre Site Recovery Manager (disas Sharepoint - Joint Bid with SNC (split 50:50) | Balvinder Heran Balvinder Heran | 0 | 35 35 | | 35 | 0 | 35 | 0 | 0 16/17 Will be fully spent in 2015/16 016/17 |
| ICTS054 ICTS055 ICTS056 | Planning and Building Control replacement of ICLIP 3 way BACS & Payment Systems | Balvinder Heran Balvinder Heran | 35 35 | 0 | | 35 35 35 35 | 0 | 0 | 35 35 0 | 0 16/17 |
| ICTS056 ICTS057 ICTS058 | 5 Year Rolling HW / SW Replacement Prog | Balvinder Heran Balvinder Heran | 50 40 | 0 | | 50 40 | 8 | 50 40 | | 0 16/17 Five year rolling programme - £50,000/year |
| ICTS059 | Business Systems Harmonisation Programme Audio Visual equipment replacement | Balvinder Heran | 0 286 | 0 389 | | 675 | 125 88 | 125 400 | | 0 16/17 Five year rolling programme - £40,000/year (125) FUNDED FROM RESERVE Project complete - funded from reserves 63 |
| | action Total | | 286 | 389 | U | 6/5 | 88 | 400 | | 0.5 |
| RSFP001 | Resourcelink Implementation HR / Payroll System replacement | Paul Sutton/Jo Pitm | 18 38 | 0 | | 38 38 | 0 | 38 | 0 | 0 |
| | Procurement Total | | 38 | 0 | 0 | 38 | 0 | 38 | 0 | |
| | Elections Polling Booths and Count Tables vernance Total | James Doble | 0 | 0 | 0 | 0 | 3 | 0 | 0 | 0 |
| Resource | es Total | | 324 | 389 | 0 | 713 | 91 | 438 | 212 | 63 |
| | East West Railways | | 290 | | | 290 | 0 | 290 | 0 | 0 |
| DVRH006 | Build Programme Disabled Access Audit | Chris Stratford Linda Barlow | 0 | 2,510 15 | 20,231 | 22,741 15 | 5,477 0 | 11,371 15 | 11,370 0 | 0 0 |
| DVRH009 | 23&24 Thorpe Place Roof Lights | Linda Barlow | 0 | 4 | | 4 | (3) | 4 | 0 | 0 |
| DVRH010 DVRH011 | Replacement AC to Main Chamber Bodicote | Linda Barlow Linda Barlow | 0 | 472 0 | | 472 0 | (3) | 472 0 | 0 | |
| DVRH014 | | Ed Potter Nicola Riley | 0 | 0 | | 0 | (1) (1) | 0 | 0 | |
| DVRH016 | Bradley Arcade Roof Repairs DPS Access Audit | Linda Barlow Linda Barlow | 3 | 120 20 | | 123 20 | 1 0 | 123 20 | 0 | |
| DVRH017 DVRH018 | 18 & 19 Thorpe Place - Replacement Roof Lights | Tim Mills Linda Barlow | 0 | 100 | | 100 | 0 | 100 | 0 | |
| DVRH019 DVRH020 | Improvements to Amenities to Orchard Way Shops | Linda Barlow John Slack | 50 0 | 288 25 | | 338 25 | 1 0 | 338 25 | | 0 |
| DVRH022 DVRH023 | Banbury Museum - Emergency Lighting Replacement | Linda Barlow Linda Barlow | 30 30 | 0 | | 30 30 | 0 | 30 30 | 0 | 0 0 |
| DVRH024 DVRH025 | Orchard Way Shopping Arcade - front service area a Units 21 & 23 Thorpe Place - Replacement of Roof L | John Slack Linda Barlow | 300 30 | 0 | | 300 30 | 0 | 300 30 | 0 | 0 0 |
| DVRH026 DVSP001 | Environmental Improvements Grimsbury | Linda Barlow Andy Preston | 35 0 | 0 250 | | 35 250 | 0 | 35 0 | 0 | 0 250 Project Complete - remaining sum can be released |
| PHEE003 PHEE019 | | John Slack Linda Barlow | 0 | 90 124 | | 90 124 | 0 34 | 90 124 | | 0 0 |
| PHEE020 PHEE023 | Bicester Town Centre Redevelopment Kidlington High Street Pedestrianisation | Karen Curtin | 0 | 176 0 | | 176 0 | 75 7 | 176 7 | 0 | 0 (7) |
| PHEH005 | Disabled Facilities Grants | Tim Mills | 832 | 0 | | 832 | 289 | 832 | 0 | 0 |
| PHEH015 PHEH022 | | Tim Mills | 275 | 136 | | 411 | 24 (58) | 411 | 0 | 0 0 |
| PHEH029 | | Tim Mills | 1,875 | 0 4,331 | 20,231 | 26,437 | 17 5,948 | 17 14,841 | 11,370 | (17) 226 |
| | | | 1,875 | 4,331 | 20,231 | | | | 11,370 | 226 |
| | For Tour Course Souther Schools | | 1,8/5 | 4,331 | 20,231 | 26,437 | 5,948 | 14,841 | 11,370 | |
| PHED001 DVRH013 | Bicester Community Building | Karen Curtin | 0 | 0 | 9,884 | 9,884 | 3,145 | 9,884 14,150 | | |
| Bicester R | Graven Hill legeneration Projects Total | | 23,333 | 0 0 | 9,884 | 23,333 33,217 | 1,650 4,795 | 14,150 24,034 | | U 0 |
| Capital To | otal | | 27,377 | 5,626 | 31,386 | 64,389 | 11,075 | 40,583 | 23,503 | 303 |
| | | | | | | | | | | |

Microsoft Licensing Agreement
Thin Client Extention
Core Business System Integration
Corporate Bookings System
Extended Contract for Website Hosting
Visualifies Upgrade
Server Replacement 1314
CDC&SNC Cust Servs Desktop
GCSX Secured Area - Wall Garden - PNC Compliance (
San Storage Renewal (If hardware)
Server Replacement Programme (IT hardware)
ESXI PROD 2 - capacity forward planning (IT hardwa
Lync 2013 (professional fees, equipment, IT hardwa
Lync 2013 (professional fees, equipment of IT hardwa
Lync 2013 (professional fe 13/14 J'Accounts/Strategic Finance Team/Budget Setting/2013-14/CDC Capital bids/Capital Bids 13-14
13/14 J'Accounts/Strategic Finance Team/Budget Setting/2013-14/CDC Capital bids/Capital Bids 13-14
J'Accounts/Strategic Finance Team/Budget Setting/2013-15/CBM/CDC BPC 5 Nov and 20 Nov
14/15 J'Accounts/Strategic Finance Team/Budget Setting/2013-14/CDC Capital bids/Capital Bids 13-14 19 Capital Bid - DAND PS Access Audit CS CDC.xts

02 Capital Bid - 23 & 24 Thorpe Place Roof Lights CS CDC

CDC9 Capital Bid 14-15 - Condition SurveyBacklog 2

08 Capital Bid - Condition Survey Backlog CS CDC v2 CDCS Capital Bid 14-15 - Bradley Arcade Roof Works
CDC10 Capital Bid 14-15 - DPS Access Audit
CDC110 Capital Bid 14-15 - DPS Access Audit
CDC110 Capital Bid 14-15 - Enphy Homes and Work in Default Enforcement
CDC112 Capital Bid 14-15 - Chrope Place Rooflights
CDC115 Capital Bid 14-15 - Chrone May Shops
20. DDC Woodgreen Lesium Centre - FM Capital Works - 2015/16
20. DDC Woodgreen Lesium Centre - FM Capital Works - 2015/16
3. CDC Default Way - Capital Bid 2015-16
30. CDC Unit 22-23 Thorpe Place Rooflight replacement - Capital Bid 2015-16
9. CDC Ddccore House - Access Control System Upgrade - Capital Bic 2015-16

New Capital Bids for 11-12 Detailed Log 4
22. CDC DFG Capital Bid Appraisal Form 2015-16

21.CDC Discretionary Grants Capital Bid Appraisal Form 2015-16 CDC17 Cpital Bid 14-15

 10/11
 S\accounts\Budgets\2011-2012\Capital

 10/11
 S\accounts\Budgets\2011-2012\Capital

 10/11
 S\accounts\Budgets\2011-2012\Capital

 10/11
 S\accounts\Budgets\2011-2012\Capital

 10/11
 S\accounts\Budgets\2011-2012\Capital

 15/16
 J\Accounts\Strategic Finance Team\Budget Setting\2015-16\0.03 Capital\CDC

15/16 J:\Accounts\Strategic Finance Team\Budget Setting\2015-16\03 Capital\CDC 14/15 j:\Accounts\Strategic Finance Team\Baetting\2014-15\Capital\CDC BPC 5 Nov and 20 Nov