ECO TOWN - MONITORING STATEMENT 2014/15 as at 31st December 2014

APPROVED ESTIMATES - Based on Initial Funding of £9,720,687

plus 2ND BID funding of £3,550,000 * ; total funds £13,270,687

PROJECT BUDGET

	Project Codes	Approved Budget		Spent	Spent	Spent	Spent	Projected Budget					
Project Reference		Approved Budget Revenue	Approved Budget Capital	Total Approved Budgets	2010/11	2011/12	2012/13	2013/14	2014/15	2015/16	2016/17	2017/18	Total
1	CAPACITY			1									
1	Local Authority Core Project Team	1,454,132	0	1,454,132	171,632	130,000	130,000	217,218	202,000	201,282	201,000	201,000	1,454,132
2	Consultancy	995,873	0	995,873	34,676	148,865	128,334	147,644	168,675	127,679	120,000	120,000	995,873
	Expenses etc	61,945	0	61,945	2,575	3,887	1,169	11,944	12,000	12,000	12,000	6,370	61,945
	Interest Received	(600,505)	0	(600,505)	0	(216,900)	(145,000)	(81,402)	(75,000)	(75,000)	(7,203)	0	(600,505)
	OFF SITE PROJECTS												
4	Exhibition House	26,055	0	26,055	14,594	4,505	2,055	4,901	0	0	0	0	26,055
10	Travel Behaviour	75,000	825,000	900,000	137,106	288	1,109	62,630	601,497	97,369	0	0	900,000
11	Energy Saving Schemes	0	319,180	319,180	169,033	168,397	(129,321)	0	5,000	53,036	53,036	0	319,180
	Boiler Replacement Schemes		50,000	50,000				0	50,000				50,000
	Green Deal		130,820	130,820				0	130,820				130,820
12	Reuse Centre Seed Funding	40,000		40,000			33,956	6,053	0	0	0	0	40,009
	INFRASTRUCTURE								-				
	North west Primary School		6,250,000	6,250,000	0	0	50,000	0	500,000	5,700,000	0	0	6,250,000
	Eco Business Centre		3,000,000	3,000,000	0	0	0	14,600	50,000	1,935,400	1,000,000	0	3,000,000
	Uncommitted Infrastructure Fund		643,187	643,187	0	0	0	0		321,594	321,594	0	643,187
	TOTAL	2,052,500	11,218,187	13,270,687	529,616	239,042	72,301	383,589	1,644,992	8,373,359	1,700,426	327,370	13,270,696
Additional I	Additional Funding												
	Total Developer Contributions		(3,534,909)	(3,534,909)	0	0	0	0	(209,909)	(2,493,750)	(831,250)	0	(3,534,909)

2014/15 BUDGET MONITORING

		Budget Approvals				
Project Reference	Project Codes	Approved Budget Revenue	Approved Budget Capital	Total Approved Budgets		
	CAPACITY					
1	Local Authority Core Project Team	202,000		202,000		
2	Consultancy	168,675		168,675		
	Expenses etc	12,000		12,000		
	Interest Received	(75,000)		(75,000)		
	OFF SITE PROJECTS					
4	Exhibition House	0	0	0		
10	Travel Behaviour		601,497	601,497		
11	Energy Saving Schemes		5,000	5,000		
	Boiler Replacement Schemes		50,000	50,000		
	Green Deal		130,820	130,820		
12	Reuse Centre Seed Funding	0	0	0		
	INFRASTRUCTURE					
	North west Primary School		500,000	500,000		
	Eco Business centre		50,000	50,000		
	Infrastructure Fund	0	0	0		
	TOTAL	307,675	1,337,317	1,644,992		

Reve	nue Spend/Con	nmitted	Capital Spend/Committed				
Revenue- Spend to Date Revenue Committed		Total Revenue Spend / Committed	Capital Spend to Date	Capital Committed	Total Capital Spend / Committed		
60,076	69,924	130,000	0	0	0		
104,388	45,612	150,000	0	0	0		
2,916	9,084	12,000	0	0	0		
0	(75,000)	(75,000)	0	0	0		
0	0	0	0	0	0		
996	0	996	0	50,000	50,000		
330	0	0	0	5,000	5,000		
34,015	0	34,015	0	0,000	0,000		
10	240	250	75000	110,000	185,000		
0	0	0	0	0	0		
0	0	0	0		0		
0	0	0	0		0		
0	0	0	0	0	0		
202,401	49,860	252,261	75,000	165,000	240,000		

Projected Budget Variances							
Revenue Variance	Capital Variance	Total Variance					
(72,000)	0	(72,000)					
(18,675)	0	(18,675)					
0	0	0					
0	0	0					
0	0	0					
996	(551,497)	(550,501)					
0	0	0					
34,015	(50,000)	(15,985)					
250	54,180	54,430					
0	0	0					
0	(500,000)	(500,000)					
0	(50,000)	(50,000)					
0	0	0					
(55,414)	(1,097,317)	(1,152,731)					