# Appendix 4

CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	Outturn	RE- PROFILED BEYOND 2021/22	RE- PROFILED BEYOND 2022/23	Current Month Variances £000	Prior Month Variances £000	OUTTURN NARRATIVE
40062	Andrew Bowe/Tony Brummell	East West Railways	10	1	5	5		-	-	Cherwell's role is to support East West Rail on, inter-alia, the land drainage, environmental protection, planning and transportation issues that arise in connection with both the temporary and permanent works associated with the project. This takes the form of attending meetings, providing advice and on occasions undertaking site visits. The times spent on the project are largely reactive to its progress and requirements.
40206	Robert Jolley	Garden Town Capital Funding	4,550	0	4,550	0		-	-	This is the major infrastructure scheme in Bicester's Banbury Road roundabout.
40106	Jane Norman	Coach House Mews (Phase 1)	0	(94)	(7)	0		(7)	(7)	£87.5k is the disposal proceeds of no. 5 Worcester House (will be moved to Capital Receipts). The £7k credit is the balance of an accrual
40125	Jane Norman	Newton Close (Phase 1)	0	(105)	0	0		-	-	
40121	Jane Norman	Bicester Library (phase 1b)	664	6	200	464			-	Bicester Library: The first archeaological investigations have been completed and information sent to the County archeaologist for approval to proceed. The demoliton contract has been re-tendered as the 3 month time limit had been reached. The project received planning consent in September 2021. Current FY expenditure has been reduced to £200k with the remaining budget reprofiled - this will be continually reviewed against project programme and securing permission to proceed.
40111	Jane Norman	Admiral Holland Redevelopment Project (phase 1b)	0	(275)	6	61		67	67	With construction formally completed end of September 2020 there is the need to budget for retention which CDC will have to pay in September 2022 – the retention is £60.5k. Although 'Budget Total' is noted as 0 the aforementioned retention has been noted as a future liability 'reprofiled beyond FY 2021/22'.  Actuals include a credit of (£330k) which relates to capital receipts from the sale of property and will be transferred out at year end.
40118	Jane Norman	Creampot Crescent Cropredy (phase 1b)	6	(17)	0	0		(6)	-	Creampot Crescent - Although the home is complete and has been sold under shared ownership, CDC are still holding retention money and are in the final stages of negotiations with the developer with the works associated with the retention due. This will definitely be paid before year end.
40214	Jane Norman	Creampot Crescent Cropredy Repurchase co	350	0	350	0		-	-	This budget will only be required if CDC buy back the property if the current owner can no longer afford the property.
40177	Jane Norman	Bullmarsh Close (Phase 2)	0	66	65	17		82	82	With construction formally completed early May 2021 there is the need to budget for retention which CDC will have to pay in May 2022 - the retention is £17k.  Although 'Budget Total' is noted as 0 the aforementioned retention has been noted as a future liability 'reprofiled beyond FY 2021/22'.
40213	Jane Norman	Build Team Essential Repairs & Improve C	160	0	0	160		1		The capital expenditure relates to Town Centre House roof work including provision of a mansafe system to ensure that the roof meets health and safety requirements when people are required to work there. This might include cleaning rainwater channels.

CODE	PROJECT MANAGER /	DESCRIPTION	BUDGET	YTD	Outturn	RE- PROFILED	RE- PROFILED	Current Month	Prior Month Variances	OUTTURN NARRATIVE
	SERVICE OWNER	DEGGKII NOK	TOTAL	ACTUAL	Outturn	BEYOND 2021/22	BEYOND 2022/23	Variances £000	£000	001.011.111111111111
40224	Jane Norman	Fairway Flats Refurbishment	140	3	20	120			-	We have worked proactively with the Planning Department to agree the scope and details of the project. Planning have endorsed the proposed scheme and have recommended we formally submit the scheme for planning consent, which is likely to be received in January 2022. Up to 31 <sup>st</sup> March 2022 the main activities will be securing planning consent and main contractor procurement – the main capital expenditure will happen when works commence in FY22-23. The proposed accrual is therefore £120k.
	Growth & Economy Total		5,880	(416)	5,189	827	-	136	142	
40015	Ed Potter	Car Park Refurbishments	79	5	29	50		-	-	£50k slippage required in to 22/23. Remainder of spend to be committed in quarter 3. In conjunction with projects 40026 Off Road Parking & 40217 Car Park Action Plan Delivery.
40026	Ed Potter	Off Road Parking	18	0	0	18		-	-	£18k slippage required in to 22/23. This project is in conjunction with Car Park Refurbishments project CC 40015 and 40217.
40028	Ed Potter	Vehicle Replacement Programme	1,268	653	969	299		-	-	£299k slippage required in to 22/23 to allow for further investigation in to electric vehicles/decarbonisation of fleet and extension of useful life of current fleet. Currently showing a commitment of £244k. Remaining £65k to be committed in quarter 3.
40031	Ed Potter	Urban City Electricity Installations	15	0	15	0		-	-	This project is for the refurbishment of electric sockets in Bicester town centre. The Full £15k is expected to be spent in quarter 3 of 21/22.
40186	Ed Potter	Commercial Waste Containers	25	12	25	0		0	0	Full spend is expected in quarters 3 and 4 of 21/22.
40187	Ed Potter	On Street Recycling Bins	22	4	10	12		-	-	£12k slippage required in to 22/23 - currently reviewing containers in urban centres and laybys to when refurbishment required. Remaining £6k to be spent in quarter 4.
40188	Ed Potter	Thorpe Lane Depot Capacity Enhancement	174	3	44	130		1	-	£130k slippage required in to 22/23 - requirement of space and infrastructure is still being reviewed. Remaining £41k to be committed in quarter 3.
40216	Ed Potter	Street Scene Fencing Street Furniture &	24	0	24	0		-	-	This project is for repairing/replacing metal steps at Kirtlington Quarry. Issues with the expiring lease, landowner and covid has resulted in delays. Full spend is expected in quarter 4 of 21/22 due to health and safety issues.
40217	Ed Potter	Car Parking Action Plan Delivery	175	0	90	85		-	-	£85k Slippage required in to 22/23. Currently showing a commitment of £80k. Remaining £10k to be committed in quarter 3. Projects in conjunction with 40015 & 40026.
40218	Ed Potter	Depot Fuel System Renewal	50	7	15	35		-	-	£35k slippage required in to 22/23 due to delays with progression of redevelopment of Bicester depot. Remaining £8k to be committed in quarter 3.
40220	Ed Potter	Horsefair Public Conveniences	150	3	150	0		-	-	Full commitment showing of £153k. Changing places grant applied for - result of applications expected by period 9.
40222	Ed Potter	Burnehyll- Bicester Country Park	175	4	175	0		-	-	Expecting full spend in 21/22. Infrastructure commitments expected by period 9. Country Park projects officer anticipated to start in February 2021 which will increase the progression of project.
40248	Ed Potter	Solar Panels at Castle Quay	53	0	53	0		-	-	Expecting full spend in 21/22, £6m grant funding PSDS project to be completed by Christmas 2021, if resources are then available, confirmation of anticipated spend or slippage will be identified.

CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	Outturn	RE- PROFILED BEYOND 2021/22	RE- PROFILED BEYOND 2022/23	Current Month Variances £000	Prior Month Variances £000	OUTTURN NARRATIVE
40235	Ed Potter	Chargeable Garden & Food Waste	1,200	121	1,200	0		-	-	Full spend is expected in 21/22. Currrently showing a commitment of £980k. Final spend of £99k to be committed in period 12.
		ironment and Waste Total	3,428	811	2,799	629	-	0	0	
	Environment and		9,308	395	7,988	1,456	0	136	142	
40081	Robert Fuzesi	Bicester Town Centre Redevelopment	0	14	0	0		-	-	Works have been charged to revenue project closed  The budget was prepared some time ago and got delayed due
40092	Chris Hipkiss	Spiceball Riverbank Reinstatement	(50)	0	0			50	50	to the commencement of CQ2. The works are now part of the CQ2 and also includes the bridge too. It will than likely be absorbed into the main CQ2 budget cost and will be spent during
40139	Stuart Parkhurst	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	100	(4)	0	100		-	-	Tenders now complete and currently engaging with the tenants. Expect full utilisation of the £100k by July 2022
40141	Chris Hipkiss	Castle Quay 2	17,509	8,064	15,600	1,859		(50)	(50)	Includes £1.9m refund of s278 Highways Bond Final construction payment to McLaren scheduled in May23
40144	Chris Hipkiss	Castle Quay 1	3,303	79	1,365	1,938	0	(0)	(0)	£3.3m budgeted for works on Castle Quay Shopping centre excluding M&S unit
40162	Robert Fuzesi	Housing & IT Asset System joint CDC/OCC	100	0	0	100		-	-	CDC and OCC are working jointly to purchase an overarching property system (aka project 'Single View of Assets') that would provide the IT background/database for FM and Estate Management. Currently both Councils use their own not-fit-for-purpose or non-existing systems and with the set up of the Joint Property Services the decision was made that a joint IT solution should be purchased. The £100k has been set aside in CDC's capital budget for the contribution of the joint system purchase together with OCC.
40167	Stuart Parkhurst	Horsefair, Banbury	55	0	0	55		-	-	The works design is now completed, pending tender. Expect full utilisation of budget by July 2022
40190	Stuart Parkhurst	Banbury Museum Upgrade of AHU	35	8	35			-	,	Works relate to Air Handling unit at Banbury museum. All specialist parts now have arrived from Germany. Pending intsallation but expect full utilisation of the £35k by March 2022
40191	Stuart Parkhurst	Bodicote House Fire Compliance Works	71	(8)	0	71			-	£141k c/fwd from 20/21. £70k budget held back and will be loaded in to 22/23 Review of scope being carried out to acertain actual requirements. Spend will not take place until 22/23
40192	Stuart Parkhurst	The Fairway Garage Demolition	0	1	1	0		1	-	Project completed
40196	Stuart Parkhurst	Pioneer Square Fire Panel	0	(3)	(3)	0		(3)	-	Project not going ahead. Credit of £-3k relates to an unmatched accrual to a PO rolled over from 20/21
40197	Stuart Parkhurst	Corporate Asbestos Surveys	160	6	6	100		(54)	(54)	Works are progressing, planned to be completed over 2 years with delays being caused by covid 19. Anticipated saving of £54k
40198	Stuart Parkhurst	Corporate Fire Risk Assessments	80	0	0	0		(80)	(20)	Fire risk assessments are now completed resulting in a saving of £80k
40200	Stuart Parkhurst	Corporate Reinstatement Cost Assessments	12	(18)	(18)	0		(30)	(30)	No further costs are expected. The project is complete and closed from a delivery perspective. The accrual of £18k will remain unmatched in this year
40201	Stuart Parkhurst	Works From Compliance Surveys	147	0	0	147		-	-	Works planned over 2 years with additional delays caused by covid 19. Full spend anticipated by March 2023
40203	Robert Fuzesi	CDC Feasibility of utilisation of proper Space	100	0	0	100		-	-	Feasibility study for use of office space

CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	Outturn	RE- PROFILED BEYOND 2021/22	RE- PROFILED BEYOND 2022/23	Current Month Variances £000	Prior Month Variances £000	OUTTURN NARRATIVE
40219	Stuart Parkhurst	Community Centre - Works	209	191	209			-	-	£130k c/fwd from 20/21. Year 2 budget allocation of £190k = £320k total. £110k budget held back and will be loaded in to 22/23. Full spend anticipated by March 2022
40239	Stuart Parkhurst	Bicester East Community Centre	210	0	180	30		-	-	2 year scheme - £210k in yr1 and £1240k in yr 2. Feasibility has been carried out. Designer has been engaged, prepapring documents ready for planning in Q4. Full allocated spend anticipated
40240	Stuart Parkhurst	Bicester Dovecote	41	1	41	0		-	-	Tenders now received pending instruction subject to listed building consent approval expected Oct 2021. Full spend anticipated
40241	Stuart Parkhurst	Thorpe Place Roof Works	35	0	5	30		-	-	Currently scoping the works which will be complete by March 2023
40242	Stuart Parkhurst	H&S Works to Banbury Shopping Arcade	127	0	10	117		-	-	Currently scoping the works which will be completed by March 2023
40243	Stuart Parkhurst	West Bicester Community Centre Car Park	35	24	35	0		-	-	works completed and agreeing final account
40244	Stuart Parkhurst	Flood Defence Works Hanwell Fields Community Centre	20	14	19	0		(1)	(1)	works completed and agreeing final account
40246	Stuart Parkhurst	Banbury Museum Pedestrian Bridge	78	0	30	48		-	-	Works have been instructed pending start date, potential delays from British Waterways for licence to deliver works over canal. Works now planned for March 2022
40247	Stuart Parkhurst	Service Yard at Hart Place Bicester	28	0	32	0		4	4	Works now completed
40249	Stuart Parkhurst	Retained Land	170	0	100	70		-	-	2 year scheme - £170k in yr1 and £130k in yr 2. Retained land surveys now instructed for delivery. Full spend anticipated by February 2023
40225	Stuart Parkhurst	Drayton Pavillion - Decarbonisation Works	86	7	86	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40226	Stuart Parkhurst	Thorpe Lane Depot - Decarbonisation Works	595	25	595	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40227	Stuart Parkhurst	Banbury Museum - Decarbonisation Works	324	19	324	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40228	Stuart Parkhurst	Franklins House - Decarbonisation Works	106	11	106	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40229	Stuart Parkhurst	Stratfield Brake Sports Ground - Decarbonisation Works	159	14	159	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40230	Stuart Parkhurst	Whitelands - Decarbonisation Works	123	10	123	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40231	Stuart Parkhurst	Bicester Leisure Centre - Decarbonisation Works	1,401	55	1,401	0		-	-	The project is PSDS Decarbonisation Grant worth £1.4m to install Air Source Heat Pumps and Solar PV to aid decarbonisation of the Council.
40232	Stuart Parkhurst	Kidlington Leisure Centre - Decarbonisation Works	1,087	40	1,087	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40233	Stuart Parkhurst	Spiceball Leisure Centre - Decarbonisation Works	1,311	48	1,311	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22
40234	Stuart Parkhurst	Woodgreen Leisure Centre - Decarbonisation Works	795	34	795	0		-	-	Funds are from Salix decarbonisation grant fund. Projecct has time limit for completion Q4. Works currently in design with tender Aug 21. Full spend anticipated by March'22

CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	Outturn	RE- PROFILED BEYOND 2021/22	RE- PROFILED BEYOND 2022/23	Current Month Variances £000	Prior Month Variances £000	OUTTURN NARRATIVE
40245	Richard Webb	Enable Agile Working	15	0	15	0		-	-	Project to assess agile working IT requirements commencing in November following implementation of new case management system. Expect to commit expenditure in last quarter of the year.
	Community D	Development Assets and Investment	28,577 28,577	8,633 8,633	23,649 23,649	4,765 4,765	- 0	(163) (163)	(101) (101)	
40204	Michael Furness	Finance Replacement System	215	162	23,649	0	U	(103)	(101)	On target. Project completion March 2022
40250	Michael Furness	Cashier Finance System Project	45	0	45	0		-	-	Approval was given via delegations for this budget change. Tender process has started and funds are expected to be fully spent by March 2022.
	Finance Total		260	162	260	0	-	-	-	
40208	Karen Edwards	Project Manager for HR/Payroll system	100	4	100	0		-	-	Remaining 96K to be spent on further implementation of I Trent.
	HR Total		100	4	100	0	-	-	-	
40054	Tim Spiers	Land & Property Harmonisation	0	54	36	0		36	36	PM resource - will be applying for another project to be repurposed. Estimated Completion: Q4 21/22
40056	Tim Spiers	5 Year Rolling HW / SW Replacement Prog	50	0	50	0		1	-	50K needed for Hardware replacement in 2022. Estimated completion: Q4, 21/22
40170	Tim Spiers	Customer Excellence & Digital Transfer	30	0	30	0		-	-	Digital customer Phase 2
40210	Tim Spiers	CDC & OCC Technology Alignment	4	142	4	0		(0)	-	On target
40211	Tim Spiers	Legacy Iworld System Migration	50	0	14	0		(36)	(36)	Repurpose for new project on members IT
40212	Tim Spiers	Procurement of Joint Performance system	20	(17)	20	0		-	-	20K needed for PM resource
40237	Tim Spiers	Council Website & Digital Service	250	16	175	75		-	-	On target. Estimated completion: Q4,22/23
40238	Tim Spiers	IT Shared Services	550	8	400	150		-	-	On target. Estimated completion: Q4,22/23
Customore Org Day 9	ICT and Digital Total		954	203	728	225	-	(1)	(0)	
Customers, Org Dev & Resources total			1,314	368	1,088	225	0	(1)	(0)	
40083	Tim Mills	Disabled Facilities Grants	2,271	806	1,600	296		(375)	(375)	The budget comprises of £1,240k Better Care Fund (approved at Full Council 18/10/21), £656k reprofiled from last year and £375k base budget (to be offered up as a saving), giving a total of £2,271k. Our current projection is that we shall spend £1,600k (which includes £90k as yet unpaid Occupational Therapist funding for Qs 2-4)
40084	Tim Mills	Discretionary Grants Domestic Properties	213	62	120	93		-	-	The 5 year capital scheme for Discretionary grants is £150k pa and runs until 2023-24. Total budget comprises: £150k base budget, £63k reprofiled budget from 20/21. Projected spend of £120k and £93k to be reprofiled to 22/23
	Housing Services Total		2,484	868	1,720	389	0	(375)	(375)	

CODE	PROJECT MANAGER / SERVICE OWNER	DESCRIPTION	BUDGET TOTAL	YTD ACTUAL	Outturn	RE- PROFILED BEYOND 2021/22	RE- PROFILED BEYOND 2022/23	Current Month Variances £000	Prior Month Variances £000	OUTTURN NARRATIVE
Housing Total			2,484	868	1,720	389	0	(375)	(375)	
40006	Nicola Riley	Community Centre Refurbishments	9	0	9	0		-	-	External lighting project has been delayed as CT Walters have struggled to get materials delivered but should be fitted in the next few weeks
40009	Tom Gubbins	Physical Activity and Inequalities Insight	12	0	12	0		1	1	Insight work and evaluation will be completed by March 2022. Invoice is due in the next 6 weeks.
40010	Liam Didcock	North Oxfordshire Academy Astroturf	183	0	183	0		-	-	The delivery of a new Astroturf pitch at North Oxfordshire Academy has been complicated by issues arising from securing appropriate and timely developer contributions. Officers are working closely with colleagues in planning to finalise the position and determine the most appropriate course of action and funding. A report to Cedr before Christmas will determine the profile and scale of spending on this programme.
40019	Liam Didcock	Bicester Leisure Centre Extension	34	0	34	0		-	-	£84k budget reprofiled from 20/21. £34k budget allocated to 21/22 and the remaining £50k allocated to 22/23
40020	Liam Didcock	Spiceball Leis Centre Bridge Resurfacing	30	0	30	0		-	-	Spend will take place when Castle Quay Waterside is completed and bridge reinstated in this financial year. All works are soley in relation to bridge resurfacing.
40035	Rebecca Dyson	Corporate Booking System	45	0	45	0		-	-	A meeting has taken place with the system developers at Jadu. The next stage is for them to quote on the build work and then to start development if the price is within budget. The work must happen this year.
40131	Tom Darlington	S106 Capital Costs	317	304	317	0		(0)	0	funded from S106
40152	Kevin Larner	Community Capital Grants	15	25	25	0		10	10	Projected overspend of £10k which is offset by underspend declared in 20/21
	Leisure and Sport Total		645	330	655	0	0	10	10	
40181	Stuart Parkhurst	Sunshine Centre (new extension to the front of the site)	12	(2)	(2)	0		(14)	(14)	works are now completed and out of the defect period
	Wellbeing Total		12	(2)	(2)	0	0	(14)	(14)	
Public Health Wellbeing Total			657	327	652	0	0	(5)	(4)	
	Capital Total		42,340	10,591	35,098	6,835	0	(408)	(339)	