

ANNEX TO MINUTES - CHERWELL CAPITAL EXPENDITURE

Cost Centre	DESCRIPTION	BUDGET 2024/25	YTD ACTUAL	PO COMMITMENTS	Forecast	RE- PROFIED BEYOND 2024/25	RE- PROFIED BEYOND 2025/26	Current month Variances £000	Prior month Variances £000	Forecast Narrative (Public)
40083	Disabled Facilities Grants	1,384	176	0	1,384			0	0	Full spend anticipated
40084	Discretionary Grants Domestic Properties	150	42	0	150			0	0	Full spend anticipated
40160	Housing Services - capital	160	0	0	160			0	0	Forecasting in line with budget
40251	Longford Park Art	45	0	0	45			0	0	Artist will complete their commissions once the parkland has been handed over. This is dependent on the development reaching the required standard.
40262	Town Centre House Purchase and Repair	2,880	486	1,505	2,880			0	0	Project on track and due to complete in 2024/25
40294	S106 - Ambrosden Community Facility Project	20	0	0	20			0	0	Parish Council has a variety of projects they are looking to bring forward in 2024/25 to increase capacity at the village hall.
40295	S106 - Ambrosden Indoor Sport Project	65	0	0	65			0	0	Awaiting new project details.
40297	S106 - Ardley & Fewcott Play Area Project	15	0	0	15			0	0	Awaiting direction from the parish council regarding further play area investment.
40298	S106 - Ardley & Fewcott Village Hall Project	3	0	0	3			0	0	Porject details for replacement windows received. S106 spend approved.
40301	S106 - Graven Hill Outdoor Sport Project	52	0	0	52			0	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery
40302	S106 - Grimsbury Community Centre Projects	20	0	0	20			0	0	This S106 forms part of the Playzone Projects
40303	S106 - Hanwell Fields Community Centre Projects	180	0	0	180			0	0	S106 funding is allocated to Hanwell Fields Community Centre to enhance the existing facility with the intention of increasing opportunities for residents to take part in activities. This project is centred around the options for putting in a mezzanine floor in the current main hall area to give a split level facility. Currently working with Property Team around whether this is feasible and affordable with some cost estimates. Costs likely for architectural/structural support in Q2
40305	S106 - Horley Cricket Club Pavilion Project	110	0	0	110			0	0	The project is for improvements and enhancements to the Horley Cricket Club Pavilion. There have been contractors on site to price up the works, however nothing will happen until post September because of cricket season. There is an expectation that there will be spend in 2024/25
40308	S106 - Milton Road Community Facility and Sports Pitch Project	471	0	0	471			0	0	CDC hold the £471k of s106 for the Parish Council who are seeking additional grant funding from other sources to increase what they are aiming to deliver on
40310	S106 - Spiceball Leisure Centre Improvements	14	0	0	14			0	0	Options are being considered, project to be delivered 2024/25
40312	S106 - Whitelands Farm Sports Ground (Pedestrian crossing and various works)	82	16	82	82			0	0	Awaiting confirmation of how the pedestrian crossing is to be delivered. Project to be delivered upon in 2024/25
40313	S106 - Woodgreen Leisure Centre Improvements	47	0	0	47			0	0	Improvements planned to the Swimming Pool Changing Rooms. Expected to complete on works during February/March 2025
40314	S106 - Deddington Parish Council Projects	8	0	0	8			0	0	Awaiting project details for the remaining S106 spend.
40315	S106 - Longford Park Sport Pitches	10	0	0	10			0	0	Maintenance cost for the pitches and pavilion

40318	S106 - Steeple Aston Parish Council Village Hall Sports and Recreation Centre	0	(6)	0	0			0	0	Parish Council led projects towards improvements at the village hall, sports & recreation centre and playing fields.
40319	Local Authority Housing Fund R2	335	179	0	335			0	0	Grant agreements have been concluded with two registered providers of social housing, Sanctuary Housing and South Oxfordshire Housing Association (SOHA) to bring homes forward for clients within resettlement scheme. Grants to be paid in this financial year
40324	Development of Activity Play Zones	600	0	0	162			(438)	(438)	Application process for Football Foundation Funding has been completed and working with Football Foundation and Town Council on project delivery. Grant application has been accepted by the Football Foundation. Subject to Planning Permission works likely to commence late 2024/early 2025
40325	Graven Hill Community and Infrastructure Projects	80	0	0	80			0	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery
40328	S106 – Windmill Community and Sports Centre Tennis Courts	51	0	42	51			0	0	Mini tennis court project underway and full spend anticipated in 2024/25
40329	Spiceball Leisure Centre Structural Beams	100	0	0	100			0	0	Works expected to commence and complete end of December 2024
40330	Replacement of the Sports Hall Roof at Bicester Leisure Centre	45	0	0	45			0	0	Agreed at SPSPB that after receiving condition survey report into the roof that there were options to extend the lifespan by 5 to 10 years. The cost would fall within the budget allocation, however a new complete roof would fall outside of this requiring a request for additional funding. Tender documents due out within the next couple of weeks
	Wellbeing & Housing	6,927	893	1,629	6,489	0	0	(438)	(438)	
40292	iTrent HR System Upgrades	30	0	0	30			0	0	There are plans for future enhancements of the system
	HR & OD	30	0	0	30	0	0	0	0	
	Chief Executive	6,957	893	1,629	6,519	0	0	(438)	(438)	
40139	Banbury Health Centre - Refurbishment of roof covering and removal of redundant ventilation plant from roof	129	0	0	129			0	0	Work is scheduled for delivery in Q2 2024/25.
40144	Castle Quay	547	14	288	302			(245)	(245)	As part of the Castle Quay Development and the regeneration of Banbury, the Council is working closely and in partnership with a number of public and private organisations to repurpose parts of Castle Quay Shopping Centre to deliver a number of complimentary uses enabling the regeneration of Banbury. The underspend results from a cash flow and technical accounting adjustment per the requirements of the CIPFA code on Local Authority Accounting. These costs will instead be recognised as Revenue costs, spread over the life of the project
40162	Housing & IT Asset System joint CDC/OCC	26	0	0	26			0	0	Part of wider transformation work currently being carried out
40167	Horsefair, Banbury	20	(2)	0	20			0	0	Works complete
40191	Bodicote House Fire Compliance Works	60	0	0	56			(4)	(4)	Assessment completed, with works being developed and scoped from the assessment.
40219	Community Centre - Works	49	(4)	1	49			0	0	Design works complete and contractor appointed. Condition report on Museum to be considered and funding sought to rectify a number of elements.
40224	Fairway Flats Refurbishment	200	0	3	200			0	0	We have a current planning application submitted, so project should progress at pace once this is approved. This is another green energy project to decarbonise the flats

40232	Kidlington Leisure Centre - Decarbonisation Works	0	0	4	4			4	4	Small overspend for retention payment (offset elsewhere)
40239	Bicester East Community Centre	685	360	445	685			0	0	Now on site for a 35 week project. Works due to complete on 26th July 2024
40241	Thorpe Place Roof Works	29	0	7	29			0	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
40242	H&S Works to Banbury Shopping Arcade	122	(3)	3	122			0	0	Works currently in design
40249	Retained Land	50	0	0	50			0	0	The surveys of all areas of retained land are complete and the retained lands will need to be constantly reviewed and repairs undertaken whenever they are identified
40252	Expiring Energy Performance Certificates plus Associated works	96	0	0	96			0	0	Working on the recommendations for improvement works to maintain a compliant EPC
40253	Energy Performance Certificates Gov't Implementation of target B - Strategic Plan	60	0	0	60			0	0	EPC property surveys have been completed - needs reviewing in order to consider phasing and delivery programme.
40254	Thorpe Lane Depot - Renewal of Electrical Incoming Main	169	0	0	169			0	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the District Network Operator.
40255	Installation of Photovoltaic at CDC Property	79	7	0	79			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of the financial year 2024/25.
40263	Kidlington Leisure New Electrical Main	20	0	0	20			0	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator (DNO) to install the new sub station, who are engaged. Waiting for dates from the DNO. Planned delivery expected to be Q2 2024/25. There are 3 leases and sub leases to be amended before this can proceed.
40264	Sunshine Centre	182	0	252	182			0	0	New Heating Boilers and LED lighting are required at the property. Works due to commence in June for 6 weeks
40279	Spiceball Sports Centre - Solar PV Car Ports	173	0	0	173			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q2/Q3 of the financial year 2024/25
40280	Kidlington Sports Centre - Solar PV Car Ports	137	0	0	137			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Work cannot start until electrical mains installed (dependant on DNO). Planned delivery Q2 2024/25
40281	North Oxfordshire Academy - Solar Panels	18	0	0	18			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site.
40282	Community Centre Solar Panels	108	0	0	108			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery in Q3/Q4 of 24/25. Part of EPC work, community centres will need to agree.
40283	Thorpe Lane - Solar Panels	34	0	0	34			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Carrying out feasibility work - this will be in Q1
40284	Thorpe Lane - Heater Replacement (Gas to Electric)	24	0	0	24			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery is Q2 2024/25.

40015	Car Park Refurbishments	46	0	0	46			0	0	This to continue the projects of pay on exit sites across the district and upgrading of pay machines from 3G to 4G. Requirement to carry this work out in 24/25 because 3G will become obsolete.
40217	Car Parking Action Plan Delivery	18	0	0	18			0	0	Project is part of ongoing review of Car Park Action Plan
40278	Development of New Land Bicester Depot	2,022	0	67	2,022			0	0	Need to agree client service space and facility requirements in the new depot-procurement of design team and associated works to follow
40317	Cope Road, Banbury	29	0	31	29			0	0	Design work completed pending tendering. Contractor now appointed and starts in 4 weeks on site.
40316	CDC Office Relocation to Castle Quay	4,500	99	0	4,500			0	0	CQ fit out and refurbishment
40327	Thorpe Place Roofing Works	80	0	0	80			0	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
Property		9,712	473	1,100	9,467	0	0	(245)	(245)	
40256	Processing Card Payments & Direct Debits	20	5	0	20			0	0	Project will be completed this year
Finance	Finance	20	5	0	20	0	0	0	0	
40237	Council Website & Digital Service	122	(19)	1	122			0	0	Work underway to select a product to form basis of Unified Customer Relationship Management Platform.
40326	Digital Futures Programme (Business Cases Required)	350	0	0	350			0		New digital futures budget
ICT		472	(19)	1	472	0	0	0	0	
Resources		10,204	459	1,101	9,959	0	0	(245)	(245)	
40062	East West Railways	49	0	30	30	19		0	0	The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications, involving for example environmental and land drainage matters, made in connection with the East West Railways project. This is in partnership with England's Economic Heartland. The Digital Enhancement Project is a small element of CDC's commitment, involving the transfer of funds in four stages to reflect Network Rail's delivery of the digital infrastructure. The fourth invoice of £26,500 is expected to be received by the end of Q1 2024/25, dependent upon practical progress.
40286	Transforming Market Square Bicester	4,235	(3)	0	180	720	3,335	0	0	Market Square study to be completed in 2024/25, with approvals and procurement of contractor completed by early Q1 2025/26 with works implemented over Financial year's 2025/26 and 2026/27.
40287	UK Shared Prosperity Fund (UK SPF) Year Three Investment Plan Programme	162	15	0	162			0	0	UKSPF capital grant will be fully spent in 2024/25 on the following; £90k Improvements to town centres & high streets £70k Community & neighbourhood infrastructure £2K improvements to local green spaces £50K contribution to floodlights at Whitelands Sport ground which is shown in cost centre Whiteland Farm Sports ground.
40288	UKSPF Rural Fund	408	(116)	126	408			(0)	(0)	UKSPF Rural Fund (REPF capital grant) will be fully spent in 2024/25: £20k - creation and improvements to local rural green spaces £67k - active travel enhancements to the local rural area £321k - capital grants for micro and small enterprises in rural areas.
	Growth & Economy	4,854	(104)	156	780	739	3,335	0	0	
40028	Vehicle Replacement Programme	2,662	(3)	971	2,662			0	0	Anticipating full spend in 2024/25.
40187	On Street Recycling Bins	18	0	0	18			0	0	Anticipating full spend in 2024/25.

40216	Street Scene Furniture and Fencing project	15	0	0	15			0	0	Anticipating full spend in 2024/25.
40218	Depot Fuel System Renewal	35	0	0	35			0	0	Anticipating full spend in 2024/25.
40222	Burnehyll- Bicester Country Park	124	6	10	124			0	0	Anticipating full spend in 2024/25.
40257	Additional Commercial Waste Containers	4	0	0	4			0	0	Anticipating full spend in quarter 4 of 2024/25.
40258	Kidlington Public Convenience Refurbishment	90	0	0	90			0	0	Anticipating full spend in 2024/25.
40259	Market Equipment Replacement	15	0	5	15			0	0	Anticipating full spend in quarter 2 of 2024/25.
40291	New Commercial Waste IT System	25	25	0	25			0	0	Project complete.
40320	Net Zero	125	0	0	125			0	0	Anticipating full spend in 2024/25.
40321	Landscape Software Upgrade	25	0	0	25			0	0	Anticipating full spend in 2024/25.
40322	Street Cleansing IT System	25	0	0	25			0	0	Anticipating full spend in 2024/25.
40331	Investing in Additional Commercial Waste Containers	25	0	0	25			0	0	Anticipating full spend in quarter 4 of 2024/25.
	Environmental Services	3,188	29	986	3,188	0	0	0	0	
40245	Enable Agile Working	15	0	0	15			0	0	This funding is still intended to be used to purchase the IT hardware required to enable the teams in Regulatory Services to use the case management system whilst 'on-site' carrying out inspection work, etc. The release of the app that will support mobile working continues to be delayed but is progressing. we expect the app to be released live in summer 2024.
	Regulatory Services	15	0	0	15	0	0	0	0	
	Communities	8,057	(75)	1,143	3,983	739	3,335	0	0	
	Capital	25,218	1,277	3,872	20,461	739	3,335	(683)	(683)	

CHERWELL TOTAL CAPITAL PROJECT EXPENDITURE

CODE	DESCRIPTION	Total 24/25 Project Budget	Forecast	RE-PROFILED BEYOND 2024/25	24/25 Variance	Future Years Budget	Project Total Budget	Project Total forecast	Project Total Variance	Narrative
40019	Bicester Leisure Centre Extension	0	0	0	0	79	79	79	0	The current budget is for preparatory works to identify the business case for operation ahead of S106 monies coming in from developments. Budget requires reprofiling as scheme is outlined for build in 2027-28
40083	Disabled Facilities Grants	1,384	1,384	0	0	4,956	6,340	6,340	0	Full spend anticipated
40084	Discretionary Grants Domestic Properties	150	150	0	0	450	600	600	0	Full spend anticipated
40160	Housing Services - capital	160	160	0	0	0	160	160	0	Forecasting in line with budget
40251	Longford Park Art	45	45	0	0	0	45	45	0	Artist will complete their commissions once the parkland has been handed over. This is dependent on the development reaching the required standard.
40262	Town Centre House Purchase and Repair	2,880	2,880	0	0	0	2,880	2,880	0	Project on track and due to complete in 2024/25
40294	S106 - Ambrosden Community Facility Project	20	20	0	0	0	20	20	0	Parish Council has a variety of projects they are looking to bring forward in 2024/25 to increase capacity at the village hall.
40295	S106 - Ambrosden Indoor Sport Project	65	65	0	0	0	65	65	0	Awaiting new project details.
40296	S106 - Ambrosden Outdoor Sports	0	0	0	0	130	130	130	0	Site to be confirmed before project can move forward therefore reprofiled beyond 2024/25
40297	S106 - Ardley & Fewcott Play Area Project	15	15	0	0	0	15	15	0	Awaiting direction from the parish council regarding further play area investment.
40298	S106 - Ardley & Fewcott Village Hall Project	3	3	0	0	0	3	3	0	Project details for replacement windows received. S106 spend approved.
40300	S106 - Bicester Leisure Centre Extension	0	0	0	0	1,154	1,154	1,154	0	Initial stages of feasibility have been completed with high level costings received to deliver the project. Further stages required including detailed business case. Re-profiled beyond 2024-25 to when S106 funding is received and fully available.
40301	S106 - Graven Hill Outdoor Sport Project	52	52	0	0	0	52	52	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery
40302	S106 - Grimsbury Community Centre Projects	20	20	0	0	0	20	20	0	This S106 forms part of the Playzone Projects
40303	S106 - Hanwell Fields Community Centre Projects	180	180	0	0	0	180	180	0	S106 funding is allocated to Hanwell Fields Community Centre to enhance the existing facility with the intention of increasing opportunities for residents to take part in activities. This project is centred around the options for putting in a mezzanine floor in the current main hall area to give a split level facility. Currently working with Property Team around whether this is feasible and affordable with some cost estimates. Costs likely for architectural/structural support in Q2
40304	S106 - Hook Norton Sport And Social Club Project	0	0	0	0	80	80	80	0	The scale and scope of the project is yet to be confirmed and therefore reprofiled to 2025/26
40305	S106 - Horley Cricket Club Pavilion Project	110	110	0	0	0	110	110	0	The project is for improvements and enhancements to the Horley Cricket Club Pavilion. There have been contractors on site to price up the works, however nothing will happen until post September because of cricket season. There is an expectation that there will be spend in 2024/25
40307	S106 - Kidlington & Gosford Leisure Centre	0	0	0	0	20	20	20	0	No detailed projects as yet therefore S106 funding to be reprofiled beyond 2024-25
40308	S106 - Milton Road Community Facility and Sports Pitch Project	471	471	0	0	0	471	471	0	CDC hold the £471k of s106 for the Parish Council who are seeking additional grant funding from other sources to increase what they are aiming to deliver on
40310	S106 - Spiceball Leisure Centre Improvements	14	14	0	0	0	14	14	0	Options are being considered, project to be delivered 2024/25
40311	S106 - The Hill Improvements Project	0	0	0	0	50	50	50	0	Awaiting details of projects funded by S106 funding already received, therefore budget request to reprofile beyond 2024-25

40312	S106 - Whitelands Farm Sports Ground (Pedestrian crossing and various works)	82	82	0	0	0	82	82	0	Awaiting confirmation of how the pedestrian crossing is to be delivered. Project to be delivered upon in 2024/25
40313	S106 - Woodgreen Leisure Centre Improvements	47	47	0	0	0	47	47	0	Improvements planned to the Swimming Pool Changing Rooms. Expected to complete on works during February/March 2025
40314	S106 - Deddington Parish Council Projects	8	8	0	0	0	8	8	0	Awaiting project details for the remaining S106 spend.
40315	S106 - Longford Park Sport Pitches	10	10	0	0	0	10	10	0	Maintenance cost for the pitches and pavilion
40319	Local Authority Housing Fund R2	335	335	0	0	0	335	335	0	Grant agreements have been concluded with two registered providers of social housing, Sanctuary Housing and South Oxfordshire Housing Association (SOHA) to bring homes forward for clients within resettlement scheme. Grants to be paid in this financial year
40323	NOA 3G Pitch Development	0	0	0	0	1,600	1,600	1,600	0	Due to proposed alternative location of 3G Pitch, the progression to delivery will be dependent on a number of factors. Whilst unlikely there will be any spend in 2024/25 there may be some set up costs should delivery stage be achieved before year end
40324	Development of Activity Play Zones	600	162	0	(438)	0	600	162	(438)	Application process for Football Foundation Funding has been completed and working with Football Foundation and Town Council on project delivery. Grant application has been accepted by the Football Foundation. Subject to Planning Permission works likely to commence late 2024/early 2025
40325	Graven Hill Community and Infrastructure Projects	80	80	0	0	0	80	80	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery
40328	S106 – Windmill Community and Sports Centre Tennis Courts	51	51	0	0	0	51	51	0	Mini tennis court project underway and full spend anticipated in 2024/25
40329	Spiceball Leisure Centre Structural Beams	100	100	0	0	0	100	100	0	Works expected to commence and complete end of December 2024
40330	Replacement of the Sports Hall Roof at Bicester Leisure Centre	45	45	0	0	0	45	45	0	Agreed at SPSPB that after receiving condition survey report into the roof that there were options to extend the lifespan by 5 to 10 years. The cost would fall within the budget allocation, however a new complete roof would fall outside of this requiring additional funding. Tender documents due out within the next couple of weeks
Wellbeing & Housing		6,927	6,489	0	(438)	8,519	15,446	15,008	(438)	
40292	iTrent HR System Upgrades	30	30	0	0	60	90	90	0	There are plans for future enhancements of the system
HR & OD		30	30	0	0	60	90	90	0	
Chief Executives		6,957	6,519	0	(438)	8,579	15,536	15,098	(438)	
40139	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	129	129	0	0	0	129	129	0	Work is scheduled for delivery in Q2 2024/25.
40144	Castle Quay	547	302	0	(245)	2,186	2,733	2,488	(245)	As part of the Castle Quay Development and the regeneration of Banbury, the Council is working closely and in partnership with a number of public and private organisations to repurpose parts of Castle Quay Shopping Centre to deliver a number of complimentary uses enabling the regeneration of Banbury. The underspend results from a cash flow and technical accounting adjustment per the requirements of the CIPFA code on Local Authority Accounting. These costs will instead be recognised as Revenue costs, spread over the life of the project
40162	Housing & IT Asset System joint CDC/OCC	26	26	0	0	0	26	26	0	Part of wider transformation work currently being carried out
40167	Horsefair, Banbury	20	20	0	0	0	20	20	0	Works complete
40191	Bodicote House Fire Compliance Works	60	56	0	(4)	0	60	56	(4)	Assessment completed, with works being developed and scoped from the assessment.
40219	Community Centre - Works	49	49	0	0	0	49	49	0	Design works complete and contractor appointed. Condition report on Museum to be considered and funding sought to rectify a number of elements.
40224	Fairway Flats Refurbishment	200	200	0	0	138	338	338	0	We have a current planning application submitted, so project should progress at pace once this is approved. This is another green energy project to decarbonise the flats
40226	Thorpe Lane Depot - Decarbonisation Works	0	0	0	0	0	0	0	0	0
40227	Banbury Museum - Decarbonisation Works	0	0	0	0	0	0	0	0	Retention payment to be paid

40232	Kidlington Leisure Centre - Decarbonisation Works	0	4	0	4	0	0	4	4	Small overspend for retention payment (offset elsewhere)
40239	Bicester East Community Centre	685	685	0	0	0	685	685	0	Now on site for a 35 week project. Works due to complete on 26th July 2024
40241	Thorpe Place Roof Works	29	29	0	0	0	29	29	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
40242	H&S Works to Banbury Shopping Arcade	122	122	0	0	0	122	122	0	Works currently in design
40249	Retained Land	50	50	0	0	206	256	256	0	The surveys of all areas of retained land are complete and the retained lands will need to be constantly reviewed and repairs undertaken whenever they are identified
40252	Expiring Energy Performance Certificates plus Associated works	96	96	0	0	0	96	96	0	Working on the recommendations for improvement works to maintain a compliant EPC
40253	Energy Performance Certificates Gov't Implementation of target B - Strategic Plan	60	60	0	0	0	60	60	0	EPC property surveys have been completed - needs reviewing in order to consider phasing and delivery programme.
40254	Thorpe Lane Depot - Renewal of Electrical Incoming Main	169	169	0	0	0	169	169	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the District Network Operator.
40255	Installation of Photovoltaic at CDC Property	79	79	0	0	0	79	79	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery quarter one of the financial year 2024/25.
40263	Kidlington Leisure New Electrical Main	20	20	0	0	0	20	20	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator (DNO) to install the new sub station, who are engaged. Waiting for dates from the DNO. Planned delivery expected to be Q2 2024/25. There are 3 leases and sub leases to be amended before this can proceed.
40264	Sunshine Centre	182	182	0	0	0	182	182	0	New Heating Boilers and LED lighting are required at the property. Works due to commence in June for 6 weeks
40279	Spiceball Sports Centre - Solar PV Car Ports	173	173	0	0	0	173	173	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q2/Q3 of the financial year 2024/25
40280	Kidlington Sports Centre - Solar PV Car Ports	137	137	0	0	0	137	137	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Work cannot start until electrical mains installed (dependant on DNO). Planned delivery Q2 2024/25
40281	North Oxfordshire Academy - Solar Panels	18	18	0	0	0	18	18	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site.
40282	Community Centre Solar Panels	108	108	0	0	0	108	108	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery in Q3/Q4 of 24/25. Part of EPC work, community centres will need to agree.
40283	Thorpe Lane - Solar Panels	34	34	0	0	0	34	34	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Carrying out feasibility work - this will be in Q1
40284	Thorpe Lane - Heater Replacement (Gas to Electric)	24	24	0	0	0	24	24	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery is Q2 2024/25.
40015	Car Park Refurbishments	46	46	0	0	0	46	46	0	This to continue the projects of pay on exit sites across the district and upgrading of pay machines from 3G to 4G. Requirement to carry this work out in 24/25 because 3G will become obsolete.
40217	Car Parking Action Plan Delivery	18	18	0	0	0	18	18	0	Project is part of ongoing review of Car Park Action Plan
40278	Development of New Land Bicester Depot	2,022	2,022	0	0	1,937	3,959	3,959	0	Need to agree client service space and facility requirements in the new depot- procurement of design team and associated works to follow
40316	CDC Office Relocation to Castle Quay	4,500	4,500	0	0	0	4,500	4,500	0	CQ fit out and refurbishment
40317	Cope Road, Banbury	29	29	0	0	0	29	29	0	Design work completed pending tendering. Contractor now appointed and starts in 4 weeks on site.
40327	Thorpe Place Roofing Works	80	80	0	0	0	80	80	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
Property		9,712	9,467	0	(245)	4,467	14,179	13,934	(245)	
40256	Processing Card Payments & Direct Debits	20	20	0	0	0	20	20	0	Project will be completed this year
Finance Total		20	20	0	0	0	20	20	0	
40237	Council Website & Digital Service	122	122	0	0	0	122	122	0	Work underway to select a product to form basis of Unified CRM Platform.

40326	Digital Futures Programme (Business Cases Required)	350	350	0	0	0	350	350	0	New digital futures budget
ICT		472	472	0	0	0	472	472	0	
Resources		10,204	9,959	0	(245)	4,467	14,671	14,426	(245)	
40062	East West Railways	49	30	19	0	4,229	4,278	4,278	0	The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications, involving for example environmental and land drainage matters, made in connection with the East West Railways project. This is in partnership with England's Economic Heartland. The Digital Enhancement Project is a small element of CDC's commitment, involving the transfer of funds in four stages to reflect Network Rail's delivery of the digital infrastructure. The fourth invoice of £26,500 is expected to be received by the end of Q1 2024/25, dependent upon practical progress.
40286	Transforming Market Square Bicester	4,235	180	4,055	0	0	4,235	4,235	0	Market Square study to be completed in 2024/25, with approvals and procurement of contractor completed by early Q1 2025/26 with works implemented over Financial year's 2025/26 and 2026/27.
40287	UK Shared Prosperity Fund (UK SPF) Year Two Investment Plan Programme	162	162	0	0	0	162	162	0	UKSPF capital grant will be fully spent in 2024/25 on the following: £90k Improvements to town centres & high streets £70k Community & neighbourhood infrastructure £2K improvements to local green spaces £50K contribution to floodlights at Whitelands Sport ground which is shown in cost centre Whitelands Farm Sports ground.
40288	UKSPF Rural Fund	408	408	0	(0)	0	408	408	(0)	UKSPF Rural Fund (REPF capital grant) will be fully spent in 2024/25: £20k - creation and improvements to local rural green spaces £67k - active travel enhancements to the local rural area £321k - capital grants for micro and small enterprises in rural areas.
Growth & Economy		4,854	780	4,074	0	4,229	9,083	9,083	0	
40028	Vehicle Replacement Programme	2,662	2,662	0	0	3,742	6,404	6,404	0	Anticipating full spend in 2024/25.
40186	Commercial Waste Containers	0	0	0	0	0	0	0	0	Project completed in 2023/24.
40187	On Street Recycling Bins	18	18	0	0	0	18	18	0	Anticipating full spend in 2024/25.
40188	Thorpe Lane Depot Capacity Enhancement	0	0	0	0	0	0	0	0	Project completed in 2023/24.
40216	Street Scene Furniture and Fencing project	15	15	0	0	0	15	15	0	Anticipating full spend in 2024/25.
40218	Depot Fuel System Renewal	35	35	0	0	0	35	35	0	Anticipating full spend in 2024/25.
40220	Horsefair Public Conveniences	0	0	0	0	0	0	0	0	Project completed in 2023/24.
40222	Burnehyll- Bicester Country Park	124	124	0	0	0	124	124	0	Anticipating full spend in 2024/25.
40257	Additional Commercial Waste Containers	4	4	0	0	0	4	4	0	Anticipating full spend in quarter 4 of 2024/25.
40258	Kidlington Public Convenience Refurbishment	90	90	0	0	0	90	90	0	Anticipating full spend in 2024/25.
40259	Market Equipment Replacement	15	15	0	0	0	15	15	0	Anticipating full spend in quarter 2 of 2024/25.
40291	New Commercial Waste IT System	25	25	0	0	0	25	25	0	Project complete.
40320	Net Zero	125	125	0	0	500	625	625	0	Anticipating full spend in 2024/25.
40321	Landscape Software Upgrade	25	25	0	0	0	25	25	0	Anticipating full spend in 2024/25.
40322	Street Cleansing IT System	25	25	0	0	0	25	25	0	Anticipating full spend in 2024/25.
40331	Investing in Additional Commercial Waste Containers	25	25	0	0	25	50	50	0	Anticipating full spend in quarter 4 of 2024/25.
Environmental		3,188	3,188	0	0	4,267	7,455	7,455	0	
40245	Enable Agile Working	15	15	0	0	0	15	15	0	This funding is still intended to be used to purchase the IT hardware required to enable the teams in Regulatory Services to use the case management system whilst 'on-site' carrying out inspection work, etc. The release of the app that will support mobile working continues to be delayed but is progressing. we expect the app to be released live in summer 2024.
Regulatory Services		15	15	0	0	0	15	15	0	
Communities		8,057	3,983	4,074	0	8,496	16,553	16,553	0	
Capital Total		25,218	20,461	4,074	(683)	21,542	46,760	46,077	(683)	