

Appendix 1 - CHERWELL CAPITAL EXPENDITURE

Cost Centre	DESCRIPTION	BUDGET 2024/25	YTD ACTUAL	PO COMMITMENTS	Forecast	RE- PROFILED BEYOND 2024/25	RE- PROFILED BEYOND 2025/26	Current month Variances £000	Prior month Variances £000	Forecast Narrative (Public)
40139	Banbury Health Centre - Refurbishment of roof covering and removal of redunant ventilation plant from roof	84	75	5	80			(4)	0	Works complete
40141	Castle Quay Waterfront	0	(616)	0	0			0	0	Retention payment to be paid
40144	Castle Quay	940	1,313	4,397	707			(233)	(233)	As part of the Castle Quay Development and the regeneration of Banbury, the Council is working closely and in partnership with a number of public and private organisations to repurpose parts of Castle Quay Shopping Centre to deliver a number of complimentary uses enabling the regeneration of Banbury. The underspend results from a cash flow and technical accounting adjustment per the requirements of the CIPFA code on Local Authority Accounting. These costs will instead be recognised as Revenue costs, spread over the life of the project
40167	Horsefair, Banbury	20	2	0	20			0	0	Works complete
40219	Community Centre - Works	94	72	1	94			0	0	Design works complete and contractor appointed. Condition report on Museum to be considered and funding sought to rectify a number of elements.
40224	Fairway Flats Refurbishment	13	3	10	13			0	0	Planning approval has been achieved. Designers are completing the detail design and specification for the solar panels and roof works. We will then need to tender these works as they are over £0.100m. We therefore anticipate works commencing in the new year and the works to continue through to the new financial year, partly due to the need to avoid the worst of the winter / spring weather, whilst carrying out works on a residential building roof space. We have adjusted the spend profile for these works.
40227	Banbury Museum - Decarbonisation Works	0	(20)	0	0			0	0	Retention payment to be paid
40232	Kidlington Leisure Centre - Decarbonisation Works	0	0	4	4			4	4	Small overspend for retention payment (offset elsewhere)
40239	Bicester East Community Centre	685	715	101	736			51	62	Overspend due to additional works on resolving public sewers diversion requirement of Thames Water and inaccurate information provided by them in the design stages. These works delayed works on site thus incurring further costs from the main contract works.
40241	Thorpe Place Roof Works	0	(0)	(0)	0			0	0	Carrying out drone survey of roof to identify condition ready for scoping and design.

40242	H&S Works to Banbury Shopping Arcade	122	14	3	17	105		0	0	Works currently in design
40254	Thorpe Lane Depot - Renewal of Electrical Incoming Main	169	0	0	169			0	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the District Network Operator.
40255	Installation of Photovoltaic at CDC Property	79	7	0	79			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q4 the financial year 2024/25.
40263	Kidlington Leisure New Electrical Main	20	0	0	20			0	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator (DNO) to install the new sub station, who are engaged. Waiting for dates from the DNO. Planned delivery expected to be Q4 2024/25. There are 3 leases and sub leases to be amended before this can proceed.
40264	Sunshine Centre	182	226	32	257			75	75	Pressure occurred as result of previously unknown but essential works identified during the course of the works.
40279	Spiceball Sports Centre - Solar PV Car Ports	173	0	0	173			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q3/Q4 of the financial year 2024/25
40280	Kidlington Sports Centre - Solar PV Car Ports	137	0	0	137			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Work cannot start until electrical mains installed (dependant on DNO). Planned delivery Q4 2024/25
40281	North Oxfordshire Academy - Solar Panels	18	0	0	18			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site.
40282	Community Centre Solar Panels	108	0	0	108			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery in Q3/Q4 of 24/25. Part of EPC work, community centres will need to agree.
40283	Thorpe Lane - Solar Panels	34	0	0	34			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site.
40284	Thorpe Lane - Heater Replacement (Gas to Electric)	24	0	0	24			0	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery is Q4 2024/25.

40278	Development of New Land Bicester Depot	85	89	32	121			36	36	The designers are appointed and Consultation on proposed layouts for the new depot are taking place with user groups. A Planning application is being prepared, however an ecological survey and protected species survey will be required to be submitted with this application and we have been unable to obtain these services, due to high demand for Ecologists, until October. This has resulted in a delay of 4 months to our original programme and consequent re-profiling of the capital budget as the anticipated completion is impacted by the delay to Planning approval.
40317	Cope Road, Banbury	29	3	31	34			5	0	Design work completed pending tendering. Contractor now appointed and starts in 4 weeks on site.
40316	CDC Office Relocation to Castle Quay	5,146	141	79	5,146			(0)	0	On target to be delivered in 24/25
40327	Thorpe Place Roofing Works	109	2	5	109			0	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
Property		8,271	2,025	4,699	8,099	105	0	(67)	(56)	
40256	Processing Card Payments & Direct Debits	20	0	0	0			(20)	0	PCI Compliance will be completed once accompanying systems are implemented.
Finance		20	0	0	0	0	0	(20)	0	
40334	Robotic Process Automation Pilot	96	0	96	96			0	0	On target to be delivered in 24/25
ICT		96	0	96	96	0	0	0	0	
Resources & Transformation		8,387	2,025	4,795	8,195	105	0	(87)	(56)	
40062	East West Railways	30	0	3	30			0	0	The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications, involving for example environmental and land drainage matters, made in connection with the East West Railways project. This is in partnership with England's Economic Heartland. The Digital Enhancement Project is a small element of CDC's commitment, involving the transfer of funds in four stages to reflect Network Rail's delivery of the digital infrastructure. Final invoice expected to be received by the end of Q3 once work is completed
40286	Transforming Market Square Bicester	180	(3)	0	180			0	0	Market Square study to be completed in 2024/25. An engagement event for the business sector was held in July and prompted clarification of the project's objectives. Further engagement events to gather input from both the business sector and local community groups are scheduled for November. Final drawings will be available by February 2025 for approval. Procurement of contractor and works to begin in 25/26, works aim to be completed 26/27.
40287	UK Shared Prosperity Fund (UK SPF) Year Three Investment Plan Programme	162	17	3	162			0	0	UKSPF capital grant will be fully spent in 2024/25 on the following: £90k Improvements to town centres & high streets £70k Community & neighbourhood infrastructure £2k improvements to local green spaces £50k contribution to floodlights at Whitelands Sport ground which is shown in cost centre Whiteland Farm Sports ground.
40288	UKSPF Rural Fund	408	319	55	408			(0)	(0)	UKSPF Rural Fund (REPF capital grant) will be fully spent in 2024/25: £20k - creation and improvements to local rural green spaces £67k – active travel enhancements to the local rural area £321k – capital grants for micro and small enterprises in rural areas.
Growth & Economy		780	333	62	780	0	0	0	0	
40028	Vehicle Replacement Programme	1,073	668	400	1,073			0	0	Anticipating full spend in 2024/25.

40187	On Street Recycling Bins	18	0	0	18			0	0	Anticipating full spend in 2024/25.
40216	Street Scene Furniture and Fencing project	15	0	0	15			0	0	Anticipating full spend in 2024/25.
40222	Burnehyll- Bicester Country Park	10	12	10	10			0	0	Anticipating full spend in 2024/25.
40259	Market Equipment Replacement	15	5	0	15			0	0	Anticipating full spend in quarter 2 of 2024/25.
40291	New Commercial Waste IT System	25	18	0	25			0	0	Anticipating full spend in 2024/25.
40331	Additional Commercial Waste Containers	29	0	0	33			4	4	Anticipating full spend in 2024/25.
	Environmental Services	1,185	703	410	1,189	0	0	4	4	
40083	Disabled Facilities Grants	1,200	779	28	1,200			0	0	Full spend anticipated
40084	Discretionary Grants Domestic Properties	150	76	2	150			0	0	Full spend anticipated
40160	Housing Services - capital	168	8	0	168			0	0	Forecasting in line with budget
40262	Town Centre House Purchase and Repair	2,880	1,751	41	2,524			(356)	(356)	Some delays resulting in later completion but still due to complete in 2024/25
40294	S106 - Ambrosden Community Facility Project	20	0	0	20			0	0	Parish Council has a variety of projects they are looking to increase capacity at the village hall.
40295	S106 - Ambrosden Indoor Sport Project	65	0	0	0	65		0	0	Awaiting new project details. Request to reprofile to 2025-26
40297	S106 - Ardley & Fewcott Play Area Project	15	0	0	15			0	0	Bench and play tunnel project approved, all paperwork completed and signed off, project delivery underway.
40298	S106 - Ardley & Fewcott Village Hall Project	3	0	0	3			0	0	Project details for replacement windows received. S106 spend approved.
40301	S106 - Graven Hill Outdoor Sport Project	52	0	0	52			0	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery. Project Consultants now procured, with initial scoping discussions to take place
40303	S106 - Hanwell Fields Community Centre Projects	180	4	10	180			0	0	S106 funding is allocated to Hanwell Fields Community Centre to enhance the existing facility with the intention of increasing opportunities for residents to take part in activities. This project is centred around the options for putting in a mezzanine floor in the current main hall area to give a split level facility. Currently working with Property Team around whether this is feasible and affordable with some cost estimates. Initial design proposals provided (to be discussed as part of design team meetings) Outline costs provided, however review and update of designs will result in amended costs. Preferred option being explored
40308	S106 - Milton Road Community Facility and Sports Pitch Project	100	0	0	100			0	0	CDC hold the £471k of s106 for the Parish Council who are seeking additional grant funding from other sources to increase what they are aiming to deliver on
40310	S106 - Spiceball Leisure Centre Improvements	14	0	0	14			0	0	Options are being considered
40312	S106 - Whitelands Farm Sports Ground (Pedestrian crossing and various works)	132	98	0	132			0	0	Awaiting confirmation of how the pedestrian crossing is to be delivered. Project to be delivered upon in 2024/25
40313	S106 - Woodgreen Leisure Centre Improvements	141	8	8	141			0	0	Improvements planned to the Swimming Pool Changing Rooms. Expected to complete on works during February/March 2025. Quotations expected by 11th December
40314	S106 - Deddington Parish Council Projects	67	0	0	67			0	0	To be spent on the Windmill Community Centre car park lighting project - project spend approved and delivery underway.
40315	S106 - Longford Park Sport Pitches	10	0	0	10			0	0	Maintenance cost for the pitches and pavilion

40319	Local Authority Housing Fund R2	335	279	0	335			0	0	Grant agreements have been concluded with two registered providers of social housing, Sanctuary Housing and South Oxfordshire Housing Association (SOHA) to bring homes forward for clients within resettlement scheme. Second and final payment of £100k to Sanctuary Housing now paid . £56k remaining for floor coverings which Sanctuary will also deliver, some funds may remain at then of the project.
40324	Development of Activity Play Zones	162	0	0	162			0	0	Application process for Football Foundation Funding has been completed and working with Football Foundation and Town Council on project delivery. Grant application has been accepted by the Football Foundation. Subject to Planning Permission works likely to commence early to mid 2025. Projects identified in Princess Diana Park and Chandos Close. Planning permission has now been submitted
40325	Graven Hill Community and Infrastructure Projects	80	0	0	80			0	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery. Project Consultants now procured, with initial scoping discussions
40328	S106 – Windmill Community and Sports Centre Tennis Courts	51	0	42	51			0	0	Mini tennis court project underway and full spend anticipated in 2024/25
40329	Spiceball Leisure Centre Structural Beams	100	0	0	0	100		0	0	Works to be deferred until December 2025
40330	Replacement of the Sports Hall Roof at Bicester Leisure Centre	45	0	20	45			0	0	After receiving the condition survey report into the roof that gave options to extend the lifespan by 5 to 10 years it was agreed to take this option which fell within the budget allocation, rather than a new complete roof which would require a request for additional funding. - works to commence week beginning 13th Jan
40332	S106 - grant funded Affordable Accommodation	560	0	0	560			0	0	To provide grant funding to South Oxfordshire Housing Association (SOHA) (a registered provider of social housing), providing 40% contribution towards the cost of securing 4 homes in the Cherwell District to be converted to social housing. Initially, these homes will provide temporary accommodation for homeless households in Cherwell to whom CDC have a legal duty to temporarily accommodate. Longer term they will revert to affordable rented housing let through CDC's housing register should they no longer be required to be used as temporary accommodation. The size/type of the homes agreed in principle for SOHA to purchase are 3 x 2-bedroom houses and 1 x 3-bedroom house. Grant agreement to be put in place with SOHA Autumn 2024. Payment of grant to be made to SOHA Winter/Spring 2024/25
	Wellbeing & Housing	6,530	3,001	152	6,009	165	0	(356)	(356)	
40245	Enable Agile Working	15	0	0	15			0	0	This funding is still intended to be used to purchase the IT hardware required to enable the teams in Regulatory Services to use the case management system whilst 'on-site' carrying out inspection work, etc. The release of the app that will support mobile working continues to be delayed but is progressing. we expect the app to be available early 2025
40333	CCTV Thames Valley Project	250	0	0	250			0	0	Upgrade the public open space CCTV network and cameras to meet the necessary threshold to be included in the OPCC Thames Valley CCTV project
	Regulatory Services	265	0	0	265	0	0	0	0	
	Communities	8,760	4,037	624	8,243	165	0	(352)	(352)	
	Capital	17,147	6,063	5,419	16,438	270	0	(438)	(407)	

CHERWELL TOTAL CAPITAL PROJECT EXPENDITURE

CODE	DESCRIPTION	Total 24/25 Project Budget	Forecast	RE-PROFILED BEYOND 2024/25	24/25 Variance	Future Years Budget	Project Total Budget	Project Total forecast	Project Total Variance	Narrative
40139	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	84	80	0	(4)	0	84	80	(4)	Works complete
40144	Castle Quay	940	707	0	(233)	1,793	2,733	2,500	(233)	As part of the Castle Quay Development and the regeneration of Banbury, the Council is working closely and in partnership with a number of public and private organisations to repurpose parts of Castle Quay Shopping Centre to deliver a number of complimentary uses enabling the regeneration of Banbury. The underspend results from a cash flow and technical accounting adjustment per the requirements of the CIPFA code on Local Authority Accounting. These costs will instead be recognised as Revenue costs, spread over the life of the project
40167	Horsefair, Banbury	20	20	0	0	0	20	20	0	Works complete
40219	Community Centre - Works	94	94	0	0	0	94	94	0	Design works complete and contractor appointed. Condition report on Museum to be considered and funding sought to rectify a number of elements.
40224	Fairway Flats Refurbishment	13	13	0	0	325	338	338	0	Planning approval has been achieved. Designers are completing the detail design and specification for the solar panels and roof works. We will then need to tender these works as they are over £0.100m. We therefore anticipate works commencing in the new year and the works to continue through to the new financial year, partly due to the need to avoid the worst of the winter / spring weather, whilst carrying out works on a residential building roof space. We have adjusted the spend profile for these works.
40232	Kidlington Leisure Centre - Decarbonisation Works	0	4	0	4	0	0	4	4	Small overspend for retention payment (offset elsewhere)
40239	Bicester East Community Centre	685	736	0	51	0	685	736	51	Overspend due to additional works on resolving public sewers diversion requirement of Thames Water and inaccurate information provided by them in the design stages. These works delayed works on site thus incurring further costs from the main contract works.
40242	H&S Works to Banbury Shopping Arcade	122	17	105	0	0	122	122	0	Works currently in design
40254	Thorpe Lane Depot - Renewal of Electrical Incoming Main	169	169	0	0	0	169	169	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator to install the new sub station, who are engaged. Waiting for dates from the District Network Operator.
40255	Installation of Photovoltaic at CDC Property	79	79	0	0	0	79	79	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q4 the financial year 2024/25.
40263	Kidlington Leisure New Electrical Main	20	20	0	0	0	20	20	0	Works are currently designed pending tender of the Electrical supply infrastructure. Works to be coordinated with the District Network Operator (DNO) to install the new sub station, who are engaged. Waiting for dates from the DNO. Planned delivery expected to be Q4 2024/25. There are 3 leases and sub leases to be amended before this can proceed.
40264	Sunshine Centre	182	257	0	75	0	182	257	75	Pressure occurred as result of previously unknown but essential works identified during the course of the works.
40279	Spiceball Sports Centre - Solar PV Car Ports	173	173	0	0	0	173	173	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery Q3/Q4 of the financial year 2024/25
40280	Kidlington Sports Centre - Solar PV Car Ports	137	137	0	0	0	137	137	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Work cannot start until electrical mains installed (dependant on DNO). Planned delivery Q4 2024/25

40281	North Oxfordshire Academy - Solar Panels	18	18	0	0	0	18	18	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site.
40282	Community Centre Solar Panels	108	108	0	0	0	108	108	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery in Q3/Q4 of 24/25. Part of EPC work, community centres will need to agree.
40283	Thorpe Lane - Solar Panels	34	34	0	0	0	34	34	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site.
40284	Thorpe Lane - Heater Replacement (Gas to Electric)	24	24	0	0	0	24	24	0	Preparing scope so that feasibilities can be carried out to maximise potential PV to the site. Planned delivery is Q4 2024/25.
40278	Development of New Land Bicester Depot	85	121	0	36	3,874	3,959	3,995	36	The designers are appointed and Consultation on proposed layouts for the new depot are taking place with user groups. A Planning application is being prepared, however an ecological survey and protected species survey will be required to be submitted with this application and we have been unable to obtain these services, due to high demand for Ecologists, until October. This has resulted in a delay of 4 months to our original programme and consequent re-profiling of the capital budget as the anticipated completion is impacted by the delay to Planning approval.
40316	CDC Office Relocation to Castle Quay	5,146	5,146	0	(0)	0	5,146	5,146	(0)	On target to be delivered in 24/25
40317	Cope Road, Banbury	29	34	0	5	0	29	34	5	Design work completed pending tendering. Contractor now appointed and starts in 4 weeks on site.
40327	Thorpe Place Roofing Works	109	109	0	0	0	109	109	0	Carrying out drone survey of roof to identify condition ready for scoping and design.
Property		8,271	8,099	105	(67)	5,992	14,263	14,196	(67)	
40256	Processing Card Payments & Direct Debits	20	0	0	(20)	0	20	0	(20)	PCI Compliance will be completed once accompanying systems are implemented.
Finance Total		20	0	0	(20)	0	20	0	(20)	
40237	Council Website & Digital Service	0	0	0	0	122	122	122	0	Work underway to select a product to form basis of Unified CRM Platform.
40334	Robotic Process Automation Pilot	96	96	0	0	36	132	132	0	
40326	Digital Futures Programme (Business Cases Required)	0	0	0	0	217	217	217	0	New digital futures budget
ICT		96	96	0	0	375	471	471	0	
Resources & Transformation		8,387	8,195	105	(87)	6,367	14,754	14,667	(87)	
40062	East West Railways	30	30	0	0	4,248	4,278	4,278	0	The capital fund has been set up to enable the Council's costs to be recharged when responding to enquiries and regulatory applications, involving for example environmental and land drainage matters, made in connection with the East West Railways project. This is in partnership with England's Economic Heartland. The Digital Enhancement Project is a small element of CDC's commitment, involving the transfer of funds in four stages to reflect Network Rail's delivery of the digital infrastructure. Final invoice expected to be received by the end of Q3 once work is completed
40286	Transforming Market Square Bicester	180	180	0	0	4,055	4,235	4,235	0	Market Square study to be completed in 2024/25, An engagement event for the business sector was held in July and prompted clarification of the project's objectives. Further engagement events to gather input from both the business sector and local community groups are scheduled for November. Final drawings will be available by February 2025 for approval. Procurement of contractor and works to begin in 25/26, works aim to be completed 26/27.
40287	UK Shared Prosperity Fund (UK SPF) Year Two Investment Plan Programme	162	162	0	0	0	162	162	0	UKSPF capital grant will be fully spent in 2024/25 on the following: £90k Improvements to town centres & high streets £70k Community & neighbourhood infrastructure £2k improvements to local green spaces £50k contribution to floodlights at Whitelands Sport ground which is shown in cost centre Whiteland Farm Sports ground.
40288	UKSPF Rural Fund	408	408	0	(0)	0	408	408	(0)	UKSPF Rural Fund (REPF capital grant) will be fully spent in 2024/25: £20k - creation and improvements to local rural green spaces £67k - active travel enhancements to the local rural area £321k - capital grants for micro and small enterprises in rural areas.
Growth & Economy		780	780	0	0	8,303	9,083	9,083	0	
40028	Vehicle Replacement Programme	1,073	1,073	0	0	5,331	6,404	6,404	0	Anticipating full spend in 2024/25.
40187	On Street Recycling Bins	18	18	0	0	0	18	18	0	Anticipating full spend in 2024/25.

40216	Street Scene Furniture and Fencing project	15	15	0	0	0	15	15	0	Anticipating full spend in 2024/25.
40218	Depot Fuel System Renewal	0	0	0	0	35	35	35	0	Budget reprofiled in to 2025/26.
40222	Burnehyll- Bicester Country Park	10	10	0	0	114	124	124	0	Anticipating full spend in 2024/25.
40258	Kidlington Public Convenience Refurbishment	0	0	0	0	90	90	90	0	Budget reprofiled in to 2025/26.
40259	Market Equipment Replacement	15	15	0	0	0	15	15	0	Anticipating full spend in quarter 2 of 2024/25.
40291	New Commercial Waste IT System	25	25	0	0	0	25	25	0	Anticipating full spend in 2024/25.
40320	Net Zero	0	0	0	0	625	625	625	0	
40321	Landscape Software Upgrade	0	0	0	0	25	25	25	0	Anticipating full spend in 2024/25.
40322	Street Cleansing IT System	0	0	0	0	25	25	25	0	Anticipating full spend in 2024/25.
40331	Additional Commercial Waste Containers	29	33	0	4	25	54	58	4	Anticipating full spend in 2024/25.
Environmental		1,185	1,189	0	4	6,270	7,455	7,459	4	
40019	Bicester Leisure Centre Extension	0	0	0	0	79	79	79	0	The current budget is for preparatory works to identify the business case for operation ahead of S106 monies coming in from developments. Budget requires reprofiling as scheme is outlined for build in 2027-28
40083	Disabled Facilities Grants	1,200	1,200	0	0	5,140	6,340	6,340	0	Full spend anticipated
40084	Discretionary Grants Domestic Properties	150	150	0	0	450	600	600	0	Full spend anticipated
40160	Housing Services - capital	168	168	0	0	0	168	168	0	Forecasting in line with budget
40251	Longford Park Art	0	0	0	0	45	45	45	0	Artist will complete their commissions once the parkland has been handed over. This is dependent on the development reaching the required standard.
40262	Town Centre House Purchase and Repair	2,880	2,524	0	(356)	0	2,880	2,524	(356)	Some delays resulting in later completion but still due to complete in 2024/25
40294	S106 - Ambrosden Community Facility Project	20	20	0	0	0	20	20	0	Parish Council has a variety of projects they are looking to increase capacity at the village hall.
40295	S106 - Ambrosden Indoor Sport Project	65	0	65	0	0	65	65	0	Awaiting new project details. Request to reprofile to 2025-26
40296	S106 - Ambrosden Outdoor Sports	0	0	0	0	130	130	130	0	Site to be confirmed before project can move forward therefore reprofiled beyond 2024/25
40297	S106 - Ardley & Fewcott Play Area Project	15	15	0	0	0	15	15	0	Bench and play tunnel project approved, all paperwork completed and signed off, project delivery underway.
40298	S106 - Ardley & Fewcott Village Hall Project	3	3	0	0	0	3	3	0	Project details for replacement windows received. S106 spend approved.
40300	S106 - Bicester Leisure Centre Extension	0	0	0	0	1,154	1,154	1,154	0	Initial stages of feasibility have been completed with high level costings received to deliver the project. Further stages required including detailed business case. Re-profiled beyond 2024-25 to when S106 funding is received and fully available.
40301	S106 - Graven Hill Outdoor Sport Project	52	52	0	0	0	52	52	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery. Project Consultants now procured, with initial scoping discussions to take place
40303	S106 - Hanwell Fields Community Centre Projects	180	180	0	0	0	180	180	0	S106 funding is allocated to Hanwell Fields Community Centre to enhance the existing facility with the intention of increasing opportunities for residents to take part in activities. This project is centred around the options for putting in a mezzanine floor in the current main hall area to give a split level facility. Currently working with Property Team around whether this is feasible and affordable with some cost estimates. Initial design proposals provided (to be discussed as part of design team meetings) Outline costs provided, however review and update of designs will result in amended costs. Preferred option being explored
40304	S106 - Hook Norton Sport And Social Club Project	0	0	0	0	80	80	80	0	The scale and scope of the project is yet to be confirmed and therefore reprofiled to 2025/26
40305	S106 - Horley Cricket Club Pavilion Project	0	0	0	0	110	110	110	0	The project is for improvements and enhancements to the Horley Cricket Club Pavilion. There have been contractors on site to price up the works, however nothing will happen until post September because of cricket season.
40307	S106 - Kidlington & Gosford Leisure Centre	0	0	0	0	20	20	20	0	No detailed projects as yet therefore S106 funding to be reprofiled beyond 2024-25
40308	S106 - Milton Road Community Facility and Sports Pitch Project	100	100	0	0	371	471	471	0	CDC hold the £471k of s106 for the Parish Council who are seeking additional grant funding from other sources to increase what they are aiming to deliver on
40310	S106 - Spiceball Leisure Centre Improvements	14	14	0	0	0	14	14	0	Options are being considered

40311	S106 - The Hill Improvements Project	0	0	0	0	50	50	50	0	Awaiting details of projects funded by S106 funding already received, therefore budget request to reprofile beyond 2024/25
40312	S106 - Whitelands Farm Sports Ground (Pedestrian crossing and various works)	132	132	0	0	0	132	132	0	Awaiting confirmation of how the pedestrian crossing is to be delivered. Project to be delivered upon in 2024/25
40313	S106 - Woodgreen Leisure Centre Improvements	141	141	0	0	0	141	141	0	Improvements planned to the Swimming Pool Changing Rooms. Expected to complete on works during February/March 2025. Quotations expected by 11th December
40314	S106 - Deddington Parish Council Projects	67	67	0	0	0	67	67	0	To be spent on the Windmill Community Centre car park lighting project - project spend approved and delivery underway.
40315	S106 - Longford Park Sport Pitches	10	10	0	0	0	10	10	0	Maintenance cost for the pitches and pavilion
40319	Local Authority Housing Fund R2	335	335	0	0	0	335	335	0	Grant agreements have been concluded with two registered providers of social housing, Sanctuary Housing and South Oxfordshire Housing Association (SOHA) to bring homes forward for clients within resettlement scheme. Second and final payment of £100k to Sanctuary Housing due in the next week . £56k remaining for floor coverings which Sanctuary will also deliver, some funds may remain at then of the project.
40323	NOA 3G Pitch Development	0	0	0	0	1,600	1,600	1,600	0	Due to proposed alternative location of 3G Pitch, the progression to delivery will be dependent on a number of factors. Whilst unlikely there will be any spend in 2024/25 there may be some set up costs should delivery stage be achieved before year end
40324	Development of Activity Play Zones	162	162	0	0	0	162	162	0	Application process for Football Foundation Funding has been completed and working with Football Foundation and Town Council on project delivery. Grant application has been accepted by the Football Foundation. Subject to Planning Permission works likely to commence early to mid 2025. Projects identified in Princess Diana Park and Chandos Close. Planning permission has now been submitted
40325	Graven Hill Community and Infrastructure Projects	80	80	0	0	0	80	80	0	Expected to commence works on the Graven Hill Project during 2024/25. Intention to secure services of project consultants to support on initial phases of the programme through to delivery. Project Consultants now procured, with initial scoping discussions
40328	S106 – Windmill Community and Sports Centre Tennis Courts	51	51	0	0	0	51	51	0	Mini tennis court project underway and full spend anticipated in 2024/25
40329	Spiceball Leisure Centre Structural Beams	100	0	100	0	0	100	100	0	Works to be deferred until December 2025
40330	Replacement of the Sports Hall Roof at Bicester Leisure Centre	45	45	0	0	0	45	45	0	After receiving the condition survey report into the roof that gave options to extend the lifespan by 5 to 10 years it was agreed to take this option which fell within the budget allocation, rather than a new complete roof which would require a request for additional funding. Tender returns required for 30th October. Works now anticipated November/December 2024. Contract awarded for the works - completion expected Jan 25
40332	S106 - grant funded Affordable Accommodation	560	560	0	0	0	560	560	0	To provide grant funding to South Oxfordshire Housing Association (SOHA) (a registered provider of social housing), providing 40% contribution towards the cost of securing 4 homes in the Cherwell District to be converted to social housing. Initially, these homes will provide temporary accommodation for homeless households in Cherwell to whom CDC have a legal duty to temporarily accommodate. Longer term they will revert to affordable rented housing let through CDC's housing register should they no longer be required to be used as temporary accommodation. The size/type of the homes agreed in principle for SOHA to purchase are 3 x 2-bedroom houses and 1 x 3-bedroom house. Grant agreement to be put in place with SOHA Autumn 2024. Payment of grant to be made to SOHA Winter/Spring 2024/25
Wellbeing & Housing		6,530	6,009	165	(356)	9,229	15,759	15,403	(356)	
40245	Enable Agile Working	15	15	0	0	0	15	15	0	This funding is still intended to be used to purchase the IT hardware required to enable the teams in Regulatory Services to use the case management system whilst 'on-site' carrying out inspection work, etc. The release of the app that will support mobile working continues to be delayed but is progressing. we expect the app to be available early 2025
40333	CCTV Thames Valley Project	250	250	0	0	0	250	250	0	Upgrade the public open space CCTV network and cameras to meet the necessary threshold to be included in the OPCC Thames Valley CCTV project
Regulatory Services		265	265	0	0	0	265	265	0	
Communities		8,760	8,243	165	(352)	23,802	32,562	32,210	(352)	
Capital Total		17,147	16,438	270	(438)	30,169	47,316	46,877	(438)	