

## CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

DESCRIPTION	£000's					OUTTURN NARRATIVE
	BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	VARIANCE	
Community Centre Refurbishments	84		84		-	Spending is directly linked to the delivery of "The Hill youth and community centre". It is likely that the new facility won't be completed this financial year, hence the fund which is earmarked in the main for fixtures and fittings won't be needed until 2019/20.
<b>Wellbeing - Communities</b>	<b>84</b>	<b>-</b>	<b>84</b>	<b>-</b>	<b>-</b>	
Biomass Heating Bicester Leisure Centre	14	14			-	
Whitelands Farm Sports ground	25	25			-	
Solar Photovoltaics at Sports Centres	80		80		-	This budget to cover solar PV component replacement which may not be called upon in 2018/19. Re-profiled to 2019/20
Football Development Plan in Banbury	20	20			-	
North Oxfordshire Academy Astroturf	207	207			-	
Stratfield Brake Repair Works	12	12			-	
Sports Centre Modernisation Programme	36	36			-	
Bicester Leisure Centre Extension	122	122			-	
Spiceball Leis Centre Bridge Resurfacing	30		30		-	Works to be determined post completion of the new bridge connection in 2018, as part of the CQ2 project. Re-profiled to 2019/20
Corporate Booking System	60	60			-	
Woodgreen - Condition Survey Works	2	2			-	
Bicester Leisure Centre - Access Road Improvements	33	33			-	
Cooper School Performance Hall - Roof, Floor & Seating	38	38			-	
North Oxfordshire Academy - Replacement Floodlights	20	20			-	
North Oxfordshire Academy - Sports Pavilion Improvements	6	6			-	
Cooper sports Facility Floodlights	65	65			-	
<b>Wellbeing - Leisure and Sport</b>	<b>770</b>	<b>660</b>	<b>110</b>	<b>-</b>	<b>-</b>	

## CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

DESCRIPTION	£000's					OUTTURN NARRATIVE
	BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	VARIANCE	
Empty Homes Work-in-Default Recoverable	100	100			-	Moving £100k to Capital Reserves (NB. This needs to remain at £100k per annum. Any unspent budget is to be reprofiled and topped up to £100k)
Disabled Facilities Grants	983	983			-	
Discretionary Grants Domestic Properties	339	339			-	
Abritas Upgrade	33	33			-	
<b>Wellbeing - Housing</b>	<b>1,455</b>	<b>1,455</b>	-	-	-	
<b>Wellbeing Total</b>	<b>2,309</b>	<b>2,115</b>	<b>194</b>	-	-	
The Hill Youth Community Centre	989	989			-	
East West Railways	1,160		1,160		-	There is a 5 years schedule of capital contributions to 2019 / 20 have not yet been requested. Re-profiled to 2019/20
Graven Hill - Loans and Equity	600	600			-	
<b>Place &amp; Growth - Economy &amp; Regeneration</b>	<b>2,749</b>	<b>1,589</b>	<b>1,160</b>	-	-	
<b>Place &amp; Growth Total</b>	<b>2,749</b>	<b>1,589</b>	<b>1,160</b>	-	-	
Car Park Refurbishments	467		467		-	Budget for the replacement of parking equipment which is not expected in 2018/19. Re-profiled to 2019/20.
Energy Efficiency Projects	28	28			-	
Glass Bank Recycling Scheme	8	8			-	
Public Conveniences	50		50		-	Budget for the uplift of the Public Conveniences, work not expected to start in 2018/19. Re-profiled to 2019/20.
Off Road Parking Facilities	18	18			-	
Vehicle Replacement Programme	879	557	322		-	£322k deferred due to the useful life of some vehicles longer than estimated.
Wheeled Bin Replacement Scheme	125	125			-	
Urban Centre Electricity Installations	15		15		-	Work on the Urban Centre Electricity Installations not expected to commence until next financial year, hence re-profiled to 2019/20.
Bicester Cattle Market Car Park Phase 2	90	90			-	

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

DESCRIPTION	£000's					OUTTURN NARRATIVE
	BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	VARIANCE	
Vehicle Lifting Equipment	30	30			-	
Container Bin Replacement	20	20			-	
Banbury Market Improvements	20	20			-	
<b>Environment - Environment</b>	<b>1,750</b>	<b>896</b>	<b>854</b>	<b>-</b>	<b>-</b>	
Customer Self-Service Portal CRM Solutn	80	80			-	
<b>Environment - Environment</b>	<b>80</b>	<b>80</b>	<b>-</b>	<b>-</b>	<b>-</b>	
<b>Environment Total</b>	<b>1,830</b>	<b>976</b>	<b>854</b>	<b>-</b>	<b>-</b>	
Financial System Upgrade	0				-	
Academy Harmonisation	119	119			-	
<b>Finance &amp; Governance - Finance &amp;</b>	<b>119</b>	<b>119</b>	<b>-</b>	<b>-</b>	<b>-</b>	
Condition Survey Works	77	77			-	
Bradley Arcade Roof Repairs	85	35			(50)	Savings for work completed for less than the original bid value achieving the same goals.
Orchard Way Shopping Arcade Front Serv	20	16			(4)	Savings for work completed for less than the original bid value achieving the same goals.
Old Bodicote House	0				-	
Bicester Town Centre Redevelopment	0				-	
Banbury Museum - Refurbishment Programme	0				-	
Community Buildings - Remedial Works	150	100			(50)	Savings for work completed for less than the original bid value achieving the same goals.
Car Parks Resurfacing	0				-	
Spiceball Riverbank Reinstatement	50		50		-	On hold pending the completion of a new bridge as part of the CQ2 development. Re-profiled to 2019/20
NW Bicester Eco Business Centre	2,236	2,236			-	
Build Programme Phase 1a	1,047	1,047			-	Agreed capital budget re-profiled from 2017/18 now coded to the applicable service area.
Banbury - Antelope Garage	0	29			29	Additional cost for a second fire exit route to the "Antelope Garage" in Banbury.

## CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

DESCRIPTION	£000's					OUTTURN NARRATIVE
	BUDGET	FORECAST	RE- PROFILED INTO 2019/20	RE- PROFILED BEYOND 2019/20	VARIANCE	
Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	270	270			-	
Thorpe Way Industrial estate - Roof & Roof Lights	64	64			-	
Castle Quay 2	62,000	4,689	42,644	14,667	-	
Castle Quay 1	7,636	7,636			-	
Franklins House - Travelodge	783	783			-	
Bicester - Pioneer Square	135	135			-	
Cherwell Community Fund	100	100			-	
Build Programme Phase 1b	1,875	1,875			-	
Build Programme Phase 2	6,500	6,500			-	
Housing & IT Asset System joint CDC/SNC	50	50			-	
Orchard Way - external decorations	95	95			-	
Retained Land	180	180			-	
Thorpe Place Industrial Units	175	175			-	
Thorpe Way Industrial Units	145	145			-	
Horsefair Banbury	100	100			-	
Thorpe Lane Depot - Tarmac / drainage	110	110			-	
EPC certification & compliance works	40	40			-	
<b>Finance &amp; Governance - Property, Investment &amp; Contract Management</b>	<b>83,923</b>	<b>26,487</b>	<b>42,694</b>	<b>14,667</b>	<b>(75)</b>	
<b>Finance &amp; Governance Total</b>	<b>84,042</b>	<b>26,606</b>	<b>42,694</b>	<b>14,667</b>	<b>(75)</b>	
Microsoft Licensing Agreement	110	110			-	Previously reported that a (£110k) for Microsoft licensing agreement budget was no longer required, following further investigation it has been established that the total budget is required and will be spend in 2018/19.
Land & Property Harmonisation	83	83			-	
5 Year Rolling HW / SW Replacement Prog	50	50			-	

## CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

DESCRIPTION	£000's					OUTTURN NARRATIVE
	BUDGET	FORECAST	RE- PROFILED INTO 2019/20	RE- PROFILED BEYOND 2019/20	VARIANCE	
Business Systems Harmonisation Programme	69	69			-	
Website Redevelopment	0				-	Currently under review to ascertain the next course of action. Decision will be made before the end of Q2.
Upgrade Uninterrupted Pwr Supp Back up / Datacentre	115	115			-	
IT Strategy Review	139	139			-	Agreed capital budget re-profiled from 2017/18 now coded to the applicable service area.
Land and Property Harmonisation	167	167			-	
Customer Excellence & Digital Transfer	85	85			-	
Unified Communications	125	125			-	
<b>Customers Service Devt - Customers &amp; IT Services</b>	<b>943</b>	<b>943</b>	-	-	-	
<b>Customers &amp; Service Devt - HR, OD &amp; Payroll</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	
<b>Customers &amp; Service Development Total</b>	<b>943</b>	<b>943</b>	<b>0</b>	<b>0</b>	<b>0</b>	
<b>Capital Total</b>	<b>91,873</b>	<b>32,229</b>	<b>44,902</b>	<b>14,667</b>	<b>(75)</b>	<b>75 - Under Spend</b>