

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

PROJECT MANAGER / SERVICE OWNER	ED / ASSISTANT DIRECTOR	PROJECT APPROVAL DATE	DESCRIPTION	£000's					Re-profiling and variances to be updated		OUTTURN NARRATIVE
				BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	Current Month Variances £000	Prior Month Variances £000		
Stuart Parkhurst	Nicola Riley		Sunshine Centre	440	8	432		-	-	Works tendered ready to proceed, held pending transfer of lease from OCC to CDC, hence works likely start in Mar-19 with completion scheduled for Oct-19.	
			Wellbeing - Communities	440	8	432	-	-	-		
Liam Didcock	Jane Carr	2012/13	Biomass Heating Bicester Leisure Centre	14		14		-	-	Further work is currently being undertaken to ascertain if the budget will be required.	
Liam Didcock	Jane Carr	2016/17	Whitelands Farm Sports ground	25	25			-	-	Final account still under review.	
Liam Didcock	Jane Carr	2013/14	Solar Photovoltaics at Sports Centres	80		80		-	-	To cover solar PV component replacement which may not be called upon in 2018/19, hence re-profiled to 2019/20	
Liam Didcock	Jane Carr	2013/14	Football Development Plan in Banbury	20		20		-	-	No expenditure requirement for 2018/19. Schedule for completion in 2019/20, to include football facility with a wider context, and address the inactivity in Banbury.	
Liam Didcock	Jane Carr	2014/15	North Oxfordshire Academy Astro turf	207	24	183		-	-	Due to potential works needed to be undertaken outside of school term, hence expansion to spectator area to be re-profiled to 19/20. Remainder of budget is for Capital to support 3G Pitch - currently being pursued by planners as Academy in breach of planning condition.	
Liam Didcock	Jane Carr	2014/15	Stratfield Brake Repair Works	12	12			-	-	Full budget spent - no further works planned	
Liam Didcock	Jane Carr	2007/08	Sports Centre Modernisation Programme	36	52			16	16	Further work is currently being undertaken to review the accuracy of the payments made to date.	
Liam Didcock	Jane Carr	2016/17	Bicester Leisure Centre Extension	122	0	122		-	-	Following strategy presented to members and prioritisation these has been reprofile to 19/20	
Liam Didcock	Jane Carr	2016/17	Spiceball Leis Centre Bridge Resurfacing	30		30		-	-	Works to be determined post completion of the new bridge connection in 2018, as part of the CQ2 project. Re-profiled to 2019/20	
Liam Didcock	Jane Carr	2017/18	Corporate Booking System	60		60		-	-	No expenditure planned for 2018/19. Further work being undertaken to determine the provision of booking system for sport and leisure through JADU and likely expenditure required for 2019/20.	
Liam Didcock	Jane Carr	2015/16	Woodgreen - Condition Survey Works	2		0		(2)	(2)	Budget no longer required	
Liam Didcock	Jane Carr	2017/18	Bicester Leisure Centre - Access Road Improvements.	33	20			(13)	(13)	Works completed - overall project cost was £20k against a £33k budget (No further spend required) hence a savings of £13k.	
Liam Didcock	Jane Carr	2017/18	Cooper School Performance Hall - Roof, Floor & Seating	38	38			-	-	Works completed - although may be an opportunity to upgrade some of the 'inner workings' of the seating to help with lifespan	
Liam Didcock	Jane Carr	2017/18	North Oxfordshire Academy - Replacement Floodlights	20	14			(6)	(6)	Works completed - not expected any more spend from this budget	

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

£000's										Re-profiling and variances to be updated
PROJECT MANAGER / SERVICE OWNER	ED / ASSISTANT DIRECTOR	PROJECT APPROVAL DATE	DESCRIPTION	BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	Current Month Variances £000	Prior Month Variances £000	OUTTURN NARRATIVE
Liam Didcock	Jane Carr	2017/18	North Oxfordshire Academy - Sports Pavilion Improvements	6	5			(1)	(1)	Works completed
Liam Didcock	Jane Carr	2018/19	Cooper sports Facility Floodlights	65		65		-	-	Due to access issue, work is scheduled for completion in the summer of 2019/20. Full budget will be spent
Wellbeing - Leisure and Sport				770	190	574	-	(6)	(6)	
Tim Mills	Gillian Douglas	Various as per budget	Empty Homes Work-in-Default Recoverable	100	100			-	-	Moving £100k to Capital Reserves (NB. This needs to remain at £100k per annum. Any unspent budget is to be reprofiled and topped up to £100k)
Tim Mills	Gillian Douglas	Various as per budget	Disabled Facilities Grants	1,995	1,200	795		-	-	The DFG budget for 2018-19 is £1,995k made up of £983k slippage and £1,012k external funding from Better Care Fund. (The Council took a 'holiday' from its £375k annual top-up. Expected expenditure is £1,200k. A further CDC 'top-up holiday' is proposed for 2019-20 provided uncommitted funds from 2018-19 are slipped to 2019-20. Spend to-date £990k with a further £19k committed but not yet paid. (NB. Spend for this budget invariably accelerates towards the end of the year.)
Tim Mills	Gillian Douglas	Various as per budget	Discretionary Grants Domestic Properties	339	200	139		-	-	Only £200k of the budget will be required this financial year and £139k re-profiled to 2019/20.
Stuart Parkhurst	Gillian Douglas	2017/18	Woodpiece Road Parking Options	70	65			(5)	-	Works completed, no further spend
Joanne Barrett	Gillian Douglas	2018/19	Abritas Upgrade	33	33			-	-	Status update to follow.
Wellbeing - Housing				2,537	1,598	934	-	(5)	-	
Wellbeing Total				3,747	1,796	1,940	-	(11)	(6)	
Jane Norman	Robert Jolley	2013/14	Community Centre Refurbishments	84		84		-	-	Spending is directly linked to the delivery of "The Hill youth and community centre". It is likely that the new facility won't be completed this financial year, hence the fund which is earmarked in the main for fixtures and fittings won't be needed until 2019/20.
Jane Norman	Robert Jolley	2015/16	The Hill Youth Community Centre	989	989			-	-	Construction started at end of Nov-18 with completion due in Autumn 2019.
Andrew Bowe	Robert Jolley	2015/16	East West Railways	1,160		1,160		-	-	There is a 5 years schedule of capital contributions to 2019 / 20 have not yet been requested. Re-profiled to 2019/20
Jane Norman	Robert Jolley		Build Programme Phase 1a	1,182	1,182			-	-	Agreed capital budget re-profiled from 2017/18 now coded to the applicable service area.

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

PROJECT MANAGER / SERVICE OWNER	ED / ASSISTANT DIRECTOR	PROJECT APPROVAL DATE	DESCRIPTION	£000's					Re-profiling and variances to be updated		OUTTURN NARRATIVE
				BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	Current Month Variances £000	Prior Month Variances £000		
Jane Norman	Robert Jolley	2018/19	Build Programme Phase 1b	1,875	1,875			-	-	Status update to follow.	
Jane Norman	Robert Jolley	2018/19	Build Programme Phase 2	6,500	6,500			-	-	Status update to follow.	
Jenny Barker	Robert Jolley	2016/17	NW Bicester Eco Business Centre	2,236	2,236			-	-	Completed	
Robert Jolley	Paul Feehily	2014/15	Graven Hill - Loans and Equity	600	600			-	-	Status update to follow.	
			Place & Growth - Economy & Regeneration	14,626	13,382	1,244	-	-	-		
			Place & Growth Total	14,626	13,382	1,244	-	-	-		
Ed Potter	Graeme Kane	2017/18	Car Park Refurbishments	467	276	192		-	-	Budget for the replacement of parking equipment which is not expected in 2018/19. Re-profiled to 2019/20.	
Ed Potter	Graeme Kane	2014/15	Energy Efficiency Projects	28	13	15		-	-	Charging points for Depot electric vehicles will require more time to add additional charging points hence defer to 2019/20.	
Ed Potter	Graeme Kane	2012/13	Glass Bank Recycling Scheme	8	8			-	-	Now completed on Budget	
Ed Potter	Graeme Kane	2015/16	Public Conveniences	50		50		-	-	Budget for the uplift of the Public Conveniences, work not expected to start in 2018/19. Re-profiled to 2019/20.	
Ed Potter	Graeme Kane	2015/16	Off Road Parking Facilities	18		18		-	-	Proposals for Bay Marking being put forward however we do not expect this spend to take place this year. Re-profiled to 2019/20.	
Ed Potter	Graeme Kane	Annual	Vehicle Replacement Programme	879	560	319		-	-	£319k deferred due to the useful life of some vehicles longer than estimated.	
Ed Potter	Graeme Kane	2016/17	Wheeled Bin Replacement Scheme	125	80	45		-	-	Goods and Services £45k will be received in 19/20 due to lead time on ordering	
Ed Potter	Graeme Kane	2016/17	Urban Centre Electricity Installations	15		15		-	-	Work on the Urban Centre Electricity Installations not expected to commence until next financial year, hence re-profiled to 2019/20.	
Ed Potter	Graeme Kane	2011/12	Bicester Cattle Market Car Park Phase 2	90	0			(90)	(90)	Budget no longer required	
Ed Potter	Graeme Kane	2018/19	Vehicle Lifting Equipment	30	27			(3)	-	This is now complete	
Ed Potter	Graeme Kane	2018/19	Container Bin Replacement	20	0	20		-	-	Full review has been carried out, however, due to lead times receipt of this order will fall into 19/20	
Ed Potter	Graeme Kane	2018/19	Banbury Market Improvements	20	20			-	-	On Target for completion this year.	
			Environment - Environment	1,750	984	674	-	(93)	(90)		
Natasha Barnes	Claire Taylor	2014/15	Customer Self-Service Portal CRM Solutn	80	80			-	-	Status update to follow.	
			Environment - Environment	80	80	-	-	-	-		
			Environment Total	1,830	1,064	674	-	(93)	(90)		
Belinda Green	Adele Taylor	2017/18	Academy Harmonisation	119	40	79		-	-	Spend of £40K in 2018/19, re-profile the remaining budget into 2019/20	
			Finance & Governance - Finance & Procurement	119	40	79	-	-	-		
Stuart Parkhurst	Robert Fuzesi	2013/14	Condition Survey Works	77	73			(4)	-	Works completed, review taking place, final account to follow.	
Stuart Parkhurst	Robert Fuzesi	2014/15	Bradley Arcade Roof Repairs	55	30			(25)	(25)	Works completed, review taking place, final account to follow. On target to spend £30K and completion in 18/19, leaving a surplus funds of £25K.	

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

PROJECT MANAGER / SERVICE OWNER	ED / ASSISTANT DIRECTOR	PROJECT APPROVAL DATE	DESCRIPTION	£000's						OUTTURN NARRATIVE
				BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	Current Month Variances £000	Prior Month Variances £000	
Stuart Parkhurst	Robert Fuzesi	2018/19	Orchard Way Shopping Arcade Front Serv	20	16			(4)	(2)	Works and final account completed
Stuart Parkhurst	Robert Fuzesi	2016/17	Community Buildings - Remedial Works	150	75			(75)	(75)	Works completed, review taking place, final account to follow. On target for spend of £75K and completion in 18/19. Surplus funds of £75K. Savings for work completed for less than the original bid value achieving the same goals.
Completed 2017/18	Chris Hipkiss	2016/17	Car Parks Resurfacing	0				-	-	Noted to have completed in 2017/18?
Robert Fuzesi	Adele Taylor	2016/17	Spiceball Riverbank Reinstatement	50		50		-	-	On hold pending the completion of a new bridge as part of the CQ2 development. Reprofiled to 2019/20
Stuart Parkhurst	Robert Fuzesi	2017/18	Banbury - Antelope Garage	0	25			25	31	Works completed, awaiting final account. Spend in 18/19 of £25k. Look at using surplus funds to cover expenditure instead of reserve. Additional cost for a second fire exit route to the "Antelope Garage" in Banbury.
Stuart Parkhurst	Robert Fuzesi	2017/18	Banbury Health Centre - Refurbishment of Ventilation, Heating & Cooling Systems	270	10	260		-	-	In design stage, works progressing, project will be partly re-profiled into 2019/20. Budget reprofile of £260K. On target for full spend.
Stuart Parkhurst	Robert Fuzesi	2017/18	Thorpe Way Industrial estate - Roof & Roof Lights	64	62			(2)	-	Works being completed end of December. Predicted spend in 18/19 of £62k, this includes £5k being held for snagging works. Surplus funds of £2k
Chris Hipkiss	Adele Taylor	2017/18	Castle Quay 2	72,000	4,689	42,644	24,667	-	-	Status update to follow.
Chris Hipkiss	Adele Taylor	2017/18	Castle Quay 1	7,636	7,636			-	-	Status update to follow.
Shelagh Larard	Robert Fuzesi	2017/18	Franklins House - Travelodge	783	783			-	-	Practical completion issued, working on final account. Looking to be on target.
Stuart Parkhurst	Robert Fuzesi		Bicester - Pioneer Square	135	135			-	-	Work Completed
Liam Didcock	Nicola Riley	2018/19	Cherwell Community Fund	100	100			-	-	Status update to follow.
Stuart Parkhurst	Robert Fuzesi		Housing & IT Asset System joint CDC/SNC	50	0	50		-	-	Possible harmonisation project will overtake and therefore this budget/project will move over. Project on hold until decision made.
Stuart Parkhurst	Robert Fuzesi		Orchard Way - external decorations	95		95		-	-	Works in design stage, awaiting actual costs. Project anticipated to be on target, final account will be known end of Q4.
Stuart Parkhurst	Robert Fuzesi	2018/19	Retained Land	180	15	165		-	-	Currently in tender stage, project will commence early April 19. On target to spend full on project.
Stuart Parkhurst	Robert Fuzesi	2018/19	Thorpe Place Industrial Units	175	18	157		-	-	Contract awarded, expected start date March 19. Project anticipated to be on target, works to be completed end of July 19.

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

PROJECT MANAGER / SERVICE OWNER	ED / ASSISTANT DIRECTOR	PROJECT APPROVAL DATE	DESCRIPTION	£000's						OUTTURN NARRATIVE
				BUDGET	FORECAST	RE-PROFILED INTO 2019/20	RE-PROFILED BEYOND 2019/20	Current Month Variances £000	Prior Month Variances £000	
Stuart Parkhurst	Robert Fuzesi	2018/19	Thorpe Way Industrial Units	145	15	130		-	-	Contract awarded, expected to start March 19. Project anticipated to be on target, works to be completed end of July 19. On target for full spend.
Stuart Parkhurst	Robert Fuzesi	2018/19	Horsefair Banbury	100		100		-	-	Issues with tender returns, causing delay on award. Re-profile full budget in 19/20
Stuart Parkhurst	Robert Fuzesi	2018/19	Thorpe Lane Depot - Tarmac / drainage	110	4	106		-	-	Contract awarded. Expected start date March 19. Project anticipated to be on target, works to be completed end of July 19. On target to spend full budget
Stuart Parkhurst	Robert Fuzesi	2018/19	EPC certification & compliance works	40	0	40		-	-	Contract awarded. Expected start date March 19. Project anticipated to be on target, works to be completed end of July 19. No anticipated spend in 18/19, on target to spend full budget 19/20
Chris Hipkiss	Adele Taylor	2018/19	Tramway Industrial Estate, Banbury	9,500	9,500			-	-	Tramway Industrial Estate (total area of 80,915 sq. ft.) comprises of 10 units situated on Haslemere Way, Banbury which is situated on the proposed Canal side Redevelopment area.
			Finance & Governance - Property, Investment & Contract Management	91,735	23,186	43,797	24,667	(85)	(51)	
			Finance & Governance Total	91,854	23,226	43,876	24,667	(85)	(51)	
Tim Spiers	Claire Taylor		Microsoft Licensing Agreement	110	110			-	-	Previously reported that a (£110k) for Microsoft licensing agreement budget was no longer required, following further investigation it has been established that the total budget is required and will be spend in 2018/19.
Rakesh Kumar	Claire Taylor	2014/15	Land & Property Harmonisation	83	83			-	-	Further checks being undertaken, status update to follow.
Tim Spiers	Claire Taylor	Annual	5 Year Rolling HW / SW Replacement Prog	50	50			-	-	Further checks being undertaken, status update to follow.
Tim Spiers	Claire Taylor	Annual	Business Systems Harmonisation Programme	69	69			-	-	Further checks being undertaken, status update to follow.
Tim Spiers	Claire Taylor	2014/15	Upgrade Uninterrupted Pwr Supp Back up / Datacentre	115	115			-	-	Further checks being undertaken, status update to follow.
Tim Spiers	Claire Taylor	2017/18	IT Strategy Review	139	139			-	-	Agreed capital budget re-profiled from 2017/18 now coded to the applicable service area.
Tim Spiers	Claire Taylor	2014/15	Land and Property Harmonisation	167	167			-	-	Further checks being undertaken, status update to follow.
Tim Spiers	Claire Taylor		Customer Excellence & Digital Transfer	85	85			-	-	All online forms are been replaced by a new CRM system by the end of the year.
Hedd Vaughan-Evans	Claire Taylor		Unified Communications	125	125			-	-	Further checks being undertaken, status update to follow.
			Customers Service Devt - Customers & IT Services	943	943	-	-	-	-	
			Customers & Service Devt - HR, OD & Payroll	-	-	-	-	-	-	
			Customers & IT Services Total	943	943	0	0	0	0	

CHERWELL CAPITAL EXPENDITURE 2018-19

Appendix 4

£000's										
PROJECT MANAGER / SERVICE OWNER	ED / ASSISTANT DIRECTOR	PROJECT APPROVAL DATE	DESCRIPTION	BUDGET	FORECAST	RE- PROFILED INTO 2019/20	RE- PROFILED BEYOND 2019/20	Current Month Variances £000	Prior Month Variances £000	Re-profiling and variances to be updated
										OUTTURN NARRATIVE
			Capital Total	113,000	40,411	47,734	24,667	(189)	(147)	189 - Under Spend